

**Approval of CD-3 for the  
National Spherical Torus Experiment (NSTX) Upgrade Project  
Princeton Plasma Physics Laboratory  
DOE Princeton Site Office (PSO)**

**Office of Science  
Office of Fusion Energy Sciences**

**A. Purpose**

The purpose of this paper is to document the review by the Office of Science Energy System Acquisition Advisory Board-Equivalent for the critical decision "Approve Start of Construction (CD-3)" for the NSTX (National Spherical Torus Experiment) Upgrade Project.

**B. Mission Need**

The mission of the NSTX program is to explore the properties of compact and high normalized pressure "spherical torus" (ST) magnetic fusion plasmas. The compact and accessible ST configuration is potentially advantageous for the development of fusion energy and also broadens and improves the scientific understanding of plasma confinement in ITER. The plasma confinement capability, and achievable plasma temperature, scale strongly with plasma current in the tokamak and ST. Plasma current in the range of 1 million amperes (1 mega-ampere) is required to access plasma temperatures needed to understand ST physics under fusion-relevant conditions. The only existing DOE facility capable of producing mega-ampere-class ST plasmas is the NSTX facility.

The ST shares many features in common with the conventional tokamak, but several important differences have also been identified – for example the scaling of turbulent energy transport with the frequency of inter-particle collisions. Understanding the causes of these differences is important not only to ST research, but also for developing a predictive capability for magnetic confinement generally. The new center-stack would double the NSTX toroidal magnetic field to 1 Tesla and enable a doubling of the maximum plasma current to 2 MA (million amperes) for the first time in STs. The center-stack upgrade combined with the installation of a second Neutral Beam Injection (NBI) will enable operation at higher magnetic field, current, and plasma temperature, thereby reducing the plasma collisionality to values substantially closer to those projected for next-step ST facilities and for ITER. Access to reduced collisionality will extend the plasma physics understanding of the ST and aid in the development of predictive capability for plasma confinement. Further, controllable fully-non-inductive current-sustainment is predicted to be provided by the second NBI, and would enable tests of the potential for steady- state ST operation and contribute to assessing the ST as a cost-effective path to fusion energy.

The ST is particularly well suited to provide a cost effective test-bed to bridge several gaps from

## NSTX Upgrade Project at PPPL CD-3 ESAAB-Equivalent Review

successful ITER operation to a demonstration fusion power plant (Demo) as identified in the Fusion Energy Sciences Advisory Committee (FESAC) report issued October 2007 and entitled: "Priorities, Gaps and Opportunities: Towards A Long-Range Strategic Plan for Magnetic Fusion Energy". More recently, in November 2008, the "Report of the FESAC Toroidal Alternates Panel" also found that the ST offers the potential for an attractive test facility for developing fusion components. Upgrading the NSTX facility could significantly narrow or close capability gaps identified above. In support of these upgrades, the NSTX collaborative research team developed its Five Year Program Plan for 2009-2013 which was favorably peer reviewed and strongly endorsed in DOE-FES reviews conducted on July 28-31, 2008. The review panel specifically endorsed NSTX upgrade plans which form the central elements of the NSTX Five Year Program Plan.

Advantages of upgrading NSTX include cost and schedule savings from utilization of the existing NSTX facility and related available infrastructure while minimizing the disruption to ongoing ST research. NSTX was originally designed for upgradable center-stack and the second NBI capability. Most existing diagnostic systems are compatible with these upgraded capabilities. Construction of a new ST facility with similar capability could offer increased flexibility and/or design improvements, however it would require significantly higher cost and time as the NSTX site credit is significant ~ \$200 M, and the disruption to ongoing ST research if existing ST facilities were not operated during the design and construction phase of a new ST facility. Based on the above considerations, upgrading the existing NSTX facility is the most promising and practical path to close ST capability gaps in a timely and cost-effective manner.

### **C. Project Scope Baseline**

The NSTX center-stack upgrade entails the replacement of the slender central column, which holds a subset of the NSTX magnets, with a wider column (by ~ 13 cm in radius), capable of ~2x higher confining magnetic fields to bring NSTX to within approximately a factor of two of next-step STs and longer pulses to validate physics at current relaxed conditions ("physics" steady-state). The NSTX center-stack is replaceable as an integrated assembly such that the work to remove the existing center-stack and install the new one can be carried out in a few months. The original NSTX General Requirements Document anticipated a new center-stack with longer pulse and higher field, and the design of NSTX includes suitable provision in related components (toroidal field (TF) outer legs, poloidal field (PF) coils, power supplies, etc.) The key technical approach for the NSTX center-stack upgrade project is the fabrication and assembly of a new center-stack assembly, consisting of the inner legs of the toroidal field (TF) coil, the ohmic heating (OH) solenoid, the center-stack casing, the center-stack plasma facing components, the inboard plasma facing components, and the inboard PF-1 coils. The project scope also includes associated sensors (TF joint sensors, magnetic sensors and thermocouples),

NSTX Upgrade Project at PPPL  
CD-3 ESAAB-Equivalent Review

reconfiguration of the TF power supplies for higher current operations, and enhancements of support structures for higher field and higher current operation.

The NSTX second NBI installation entails moving a TFTR Neutral Beam heating and current drive system to NSTX, thereby doubling the NSTX neutral beam power and injecting more tangentially, similar to the injection geometry proposed for next-step STs. The NSTX second NBI project task is similar to the first NBI system installed in FY2000. The project will largely utilize one of the existing four TFTR NBI systems. The second NBI will be installed at Bay K where the vacuum vessel Bay K port area will be modified. The new duct will require a new circular and rectangular bellows and an appropriate set of protective shields. The new duct will also incorporate a vacuum pump duct. Prior to the second NBI installation, the NSTX Test Cell Bay K area must be cleared which includes the Bay L pump duct, Bay K diagnostics, existing platforms, diagnostic and vacuum system racks, and gas injection system racks. Following the second neutral beam installation, the vacuum pumping and gas injection control racks will be relocated and brought back to an operational state. For this second NBI upgrade, decontamination of the TFTR beam line (a large high vacuum stainless steel box enclosure containing various NBI components including cryogenic-panels, beam dump, bending magnets, calorimeter, etc.) will take place prior to refurbishment. Replacement components will be fabricated for items which cannot be satisfactorily decontaminated.

**D. Project Cost and Schedule Baseline**

The NSTX Upgrade Project has a total project cost (TPC) of \$94.3M and a CD-4 completion date of September 2015 with \$17M (or 27% at time of CD-2) cost contingency and 12 months of schedule contingency. The CD-2 baseline was based upon the following funding profile:

<b><u>NSTX UPGRADE BASELINE COST ESTIMATE (\$K)</u></b>								
CD-2 TOTAL	FY 2009 Actual Cost	FY 2010 Actual Cost	FY 2011	FY 2012	OUTAGE		FY 2014	FY 2015
Base Estimate =	<b>\$77,283</b>	<b>\$5,146</b>	<b>\$8,323</b>	<b>\$8,666</b>	<b>\$11,961</b>	<b>\$20,737</b>	<b>\$22,452</b>	<b>\$0</b>
Contingency % =	<b>27%</b>		11%	22%	22%	23%		
Contingency	<b>\$16,992</b>		\$912	\$2,669	\$4,543	\$5,089		\$3,779
<b>Baseline Plan =</b>	<b>\$94,276</b>	<b>\$ 5,146</b>	<b>\$ 8,323</b>	<b>\$ 9,578</b>	<b>\$14,630</b>	<b>\$25,280</b>	<b>\$27,540</b>	<b>\$ 3,779</b>
<b>Available Funding =</b>			<b>\$9,578</b>	<b>\$14,630</b>	<b>\$25,280</b>	<b>\$27,540</b>		<b>\$28,000 *</b>

NSTX Upgrade Project at PPPL  
CD-3 ESAAB-Equivalent Review

**Table 1. NSTX Upgrade Project Funding Profile and Cost/Schedule**

The following list is the critical decision milestones for the NSTX Upgrade Receive

CD-0 approval .....	Feb-2009 (A)
Receive CD-1 approval .....	Apr-2010 (A)
Receive CD-2 approval .....	Dec-2010 (A)
Receive CD-3 approval .....	Jan-2012
CD-4 Project Complete .....	Sep-2015

**E. DOE/SC Independent Reviews**

SC-OPA conducted a CD-3 Readiness Review on October 26-27, 2011. The Committee found the final design of the upgrade sufficiently developed to pursue full procurement, fabrication, and construction; and recommended the project is ready to request CD-3 approval, after the Committee’s recommendations have been addressed. A memo from the Princeton Site Office to the Acquisition Executive (i.e., Fusion Energy Sciences), dated December 1, 2012, confirmed that all recommendations have been addressed in that they will be implemented prior to, or after CD-3 approval, as appropriate.

**F. Project Controls and Reporting Systems**

Cost, schedule and technical performance is monitored using an earned-value process that is described in the PPPL Project Management System Description. The Change Control process is documented in Section 7.0 of the NSTX-U Project Execution Plan.

The Federal Project Director (FPD) provides quarterly reports on the project to the Acquisition Executive; and provides monthly updates to the Project Assessment and Reporting System (PARSII). The integrated project team (IPT) meets approximately every 3 weeks to assess progress, update risks and discuss issues. In addition, the NSTX-U Project Manager holds weekly meetings, and often interacts daily, with the FPD and provides formal monthly reports which include the cause and corrective action for any variances. Reviews of the project status are anticipated to be conducted by the SC Office of Fusion Energy Sciences and the SC Office of Project Assessment on at least an annual basis.

NSTX Upgrade Project at PPPL  
CD-3 ESAAB-Equivalent Review

### **G. Acquisition Strategy**

An Acquisition Strategy (AS) has been approved by the Director, Office of Science, and reviewed by the DOE Science Office of Project Assessment (OPA) as a prerequisite for CD-1.

### **H. Environmental Strategy**

The NSTX Upgrade Project has undergone review under the National Environmental Policy Act (NEPA) and the DOE has determined that this project meets the requirements for a Categorical Exclusion (CX) under Appendix B to Subpart D of the DOE NEPA Implementing Procedure Rule (10CFR1021). Activities involving potential radiological exposures will be conducted in accordance with existing radiological safety requirements, which are in compliance with relevant DOE rules including 10 CFR 835.

### **I. Safety & Health**

The NSTX Upgrade Project will incorporate the institutional Integrated Safety Management (ISM) Plan that has been approved by DOE. A specific NSTX-U Construction Safety and Health Plan has been developed for the construction phase of the NSTX-U Project

### **J. Hazard Assessment**

A Hazard Analysis Report for the National Spherical Torus Experiment (NSTX) Upgrade Project, as required by DOE O 413.3B, “Program and Project Management for the Acquisition of Capital Assets” was developed. This Hazard Analysis Report will support the revision to the existing NSTX Safety Assessment Document (SAD) that will be done prior to Project Completion (CD-4).

### **K. Risk Management**

The NSTX Upgrade Project’s Acquisition Strategy also examines project risk at a corporate level across a broad array of functional areas (e.g., functionality, workforce issues, regulatory issues, stakeholder involvement, etc.). The risks are categorized as high, moderate or low (unlikely), and provide mitigation plans for risks greater than the designation of ‘low’.

The NSTX Upgrade Project has also developed a Risk Management Plan as part of the Project Execution Plan. The NSTX Upgrade Project’s Integrated Project Team (IPT) expects the project to manage risk as a line responsibility. Risks are identified by WBS Level 2 managers based on probability of occurrence and impact/consequence. The NSTX Upgrade Project management

NSTX Upgrade Project at PPPL  
CD-3 ESAAB-Equivalent Review


reviews the results and classifies the risks as high, medium, or low based on a "Risk Classification Matrix." Risk Mitigation Plans are developed for all risks rated as either high or moderate and successful implementation will be tracked by the project management team on a Risk Registry.

Technology and engineering risks for this project are low. STs have been constructed before and no foreseeable technical risks outside of those technical risks associated with construction and operation of STs are expected from this project. The project has been designed to minimize technical and engineering risks by exploiting previous experience and proven technology to the greatest extent possible. Items with higher technical risk have an R&D phase and carry higher contingency.

The NSTX Upgrade Project Manager and project team will manage the cost and schedule risk. Contingencies have been built into the estimates for each part of the project, and schedule float is incorporated in the project plan.

NSTX Upgrade Project at PPPL  
CD-3 ESAAB-Equivalent Review


Submitted by:



Jeffrey Makiel  
NSTX-U Federal Project Director  
Princeton Site Office  
Office of Science

12/1/11


Date



Barry Sullivan  
Program Manager  
Office of Fusion Energy Sciences  
Office of Science

12/1/11

Date



James Van Dam  
Director, Research Division  
Office of Fusion Energy Sciences  
Office of Science

12/1/2011

Date



NSTX Upgrade Project at PPPL  
CD-3 ESAAB-Equivalent Review

**Recommendations**

The undersigned "Do Recommend" (Yes) or "Do Not Recommend" (No) approval of CD-3 for the NSTX Upgrade Project- as noted below.

Stephen W Meador 12/19/11 Yes  No   
ESAAB Secretariat, Office of Project Assessment Date

David Goodwin 12/19/11 Yes  No   
Representative, Non-Proponent SC Program Office Date

\_\_\_\_\_  
Representative, Office of Budget Date Yes  No

Sgt Paul Jule 12/19/11 Yes  No   
Representative, Environmental, Safety and Health Division Date

David Goodwin 12/19/11 Yes  No   
Representative, Safeguards and Security Division Date

David Pacey 12/19/11 Yes  No   
Representative, Facilities and Infrastructure Division Date

\_\_\_\_\_  
Representative, Grants and Contracts Division Date Yes  No

**Approval**

Based on the information presented above and at this review Critical Decision-3 (CD-3), Approve Start of Construction , for the NSTX Upgrade Project is approved.

Edmund T. Synakowski  
Edmund Synakowski  
Director, Office of Fusion Energy Sciences  
Office of Science

12/19/11  
Date