

Supported by




Fabrication and Assembly of Center Stack

College W&M **Colorado Sch Mines** Columbia U CompX **General Atomics** INEL Johns Hopkins U LANL LLNL Lodestar MIT **Nova Photonics** New York U **Old Dominion U** ORNL PPPL PSI Princeton U Purdue U SNL Think Tank, Inc. **UC Davis UC** Irvine UCLA UCSD **U** Colorado **U Illinois U** Maryland **U** Rochester **U** Washington **U** Wisconsin

James H. Chrzanowski and the NSTX Upgrade Team

> **NSTX Upgrade Project Peer Review LSB**, **B318** May 18, 2011



Chubu U Fukui U Hiroshima U Hyogo U Kyoto U Kyushu U Kyushu Tokai U NIFS Niigata U **U** Tokyo JAEA Hebrew U loffe Inst **RRC Kurchatov Inst** TRINITI **KBSI** KAIST POSTECH ASIPP ENEA, Frascati CEA, Cadarache **IPP**, Jülich **IPP**, Garching ASCR, Czech Rep **U** Quebec

Culham Sci Ctr


U St. Andrews

York U

- Discuss the procurement & Manufacturing plans for the CS upgrades
- Identify Major Procurements
- In-House Fabrications & Assembly
 - Inner TF Coil Fabrication
 - OH Solenoid Fabrication
 - Centerstack Assembly



Upgraded Centerstack Components



(() NSTX

Manufacturing/Procurement Plan

- Manufacturing Plan developed- NSTX-PLAN-MFG-1300
- Procurement Plan:
 - Inner PF coils, support structures and conductor
 - CS Inconel Casing
 - CS Support Structure
 - Ceramic Breaks
 - OH Conductor
 - Inner TF Conductor Assemblies (largest single procurement for the CS Upgrade)
 - TF Flex bus joint and hardware

• In House Manufacturing/Assembly


- Inner TF bundle
- OH Solenoid
- Centerstack Assembly

- The center stack fabrication is the critical path of the project
- The design, procurement and fabrication is approx \$15M (20% of the project's \$77M BAC)




TF Manufacturing Area Layout

- The Inner TF/ OH fabrication will occur at PPPL in the CS High Bay area (Former NCSX Test Cell)
- Crane capacity (45 T), environmental control and adequate work space





Inner TF Conductor Assembly






- Largest single procurement for the CS upgrade
- Copper Extrusion procured
- Conductor assy. in procurement






Step 1- Fabrication of Inner TF Bundle





Step 2- Full TF Assembly


• The four VPI's quadrants are then assembled together to complete the full bundle.





Fabrication of OH Solenoid


- The OH Solenoid will be wound onto the Inner TF Bundle
- The CS High Bay area will be reconfigured to wind the OH coil





OH Fabrication-1

- The OH solenoid will be tension wound onto the Inner TF bundle with a 0.100 gap between coils.
- A temporary mandrel using a product "Aquapour" will be used as a base for winding the OH solenoid.
 - The material provides a solid base for winding, and is easily removed with water once the coils have been completed to provide the necessary gap between coils. This material has been successfully tested in-house
 - An epoxy/glass layer will be applied over the cured mandrel, upon which the coil will be wound
 - Once the OH has be VPI'd the Aquapour will be removed





OH Fabrication-2

- The coil will be wound 2-conductors in hand
- Layer to layer joints will be Tig-Brazed
- Cooling fittings are torch brazed

Lead Block

 G-10 fillers will be used on either end to fill all voids and to improve the overall strength of the OH after VPI

Layer to Layer Tig-Braze Joint




- G-10 Fillers are custom fit to conform to cooling leads.
- S-2 glass mat is used between layer to layer levels of G-10
- The G-10 is perforated to enhance VPI and epoxy flow between layers

Cooling Fittings



- Four (4) Layers are with layer to layer joints, cooling fittings and G-10 fillers
- The last turn terminates in the lead support block






OH Fabrication-4

- The finished wound OH solenoid is then ground wrapped with S-2 glass tape.
- Install mold around the OH solenoid, and VPI using CTD101k
- Remove mold from OH then remove "Aquapour" filler material.
- Install silicone spacers between upper OH & TF bundle
- Install Belleville washer assembly and lower support
- Perform final tests





General CS Assembly Notes




- The CS Assembly will occur in the C-site high bay area
- Most of the assembly activities will occur with the CS in the vertical position
- New fixture will be built for the assembly of new CS
- Components for assembly
 - OH/TF Assembly (In house fab)
 - Inner PF coils (outside procurement)
 - CS Inconel Casing (outside procurement)
 - Microtherm insulation (outside procurement)
 - PFC Tiles & hardware (outside procurement)
 - CS support structure (outside fabrication)



 The next series of slides will identify the assembly sequence that will be used to complete the assembly of all the center stack components.




Step 1- Install Upper & Lower PF1-B Coils







Step 1b- PF-1B Coils in Position






Step 2- Install Upper PF-1A Coil








Step 3- Assemble CS Support & Lower PF-1A Together



Install "Microtherm insulation around outside surfaces of "Upper PF1" Coil –




Mount the Center Stack Support Structure to Lower PF-1A Coil






Step 4- Assemble Lower PF-1A Assy. To OH/TF Assy.








Step 5 – OH Diagnostics & Thermal Blanket






Step 6 – Install CS Casing to CS Assembly




() NSTX



Step 8 – Sub-Assembly Complete Ceramic Break Assy.

Assemble the ceramic break components to the Upper and Lower PF-1C coil structures





Exploded View




Step 9- Install Completed CS Assy into VV

Install the completed Center Stack Assembly into the Vacuum Vessel (Spring 2014)




Pre-position the lower Ceramic Break Assembly and Rotatable Flange prior to lower CS assembly into the VV


Step 10- Install Lower Ceramic Break Assy.




Step 11- Install Upper Ceramic Break Assy.



Step 12- Center Stack in Final Position




Step 13- Install Upper & Lower PFC Edge Tiles






Step 13- Center Stack Installation Complete





Center Stack- Upper and Lower Views







Bottom View



- A Manufacturing Plan NSTX-PLAN-MFG-1300 (preliminary) has been developed and will be the basis for our major procurements and manufacturing of CS components
- The Inner TF Bundle, OH solenoid and Assembly of the Centerstack components will be performed at PPPL
- The balance of major components will be procured from outside vendors and manufacturers
- The Centerstack Assembly will be completed in April 2014

