

Activity ID	Activity Description	Work Days	BASELINE START	Forecast Start	BASELINE FINISH	Forecast Finish	Total Float	BUDGET	% Cmpl	Earned value cost (BCWP)	FY11	FY12	FY13	FY14
NSTX Upgrade Project														
Critical Decisions														
LEVEL I														
CD1A	CD1 Approval	0			15APR10A	15APR10A		0.00	100	0.00				
CD2A	Receive CD-2 Approval	0			20DEC10*	20DEC10A		0.00		0.00				
CD3A	Receive CD-3 Approval	0			23SEP11	23SEP11	128	0.00		0.00				
CD4	CD4	0			29MAY15	29MAY15	0	0.00		0.00				
Level 2 Milestones														
LEVEL II														
0001	**NSTX FY10 RUN- 15 RUN WEEKS**(FY11-4WKS)	149*	01APR10A	01APR10A	29OCT10	29OCT10A		0.00	100	0.00				
0002	**NSTX FY 11 OPENING/MAINTENANCE**	127*	01NOV10*	01NOV10A	06MAY11	06MAY11	2,159	0.00		0.00				
0003	**NSTX FY11 RUN - 10 RUN WEEKS**	68	09MAY11*	09MAY11*	12AUG11	12AUG11	2,159	0.00		0.00				
0004	**NSTX FY12 MAINTENACE NO VV VENTI**	54	15AUG11*	15AUG11*	28OCT11	28OCT11	2,159	0.00		0.00				
0005	**NSTX RUN 10 RUN WEEKS**	53	31OCT11	31OCT11*	23JAN12	23JAN12	2,159	0.00		0.00				
0006	**NSTX UPGRADE MAJOR OUTAGE**	622	03APR12	03APR12	30SEP14*	30SEP14*	1,487	0.00		0.00				
CDR	PROJECT CDR	0			28OCT09A	28OCT09A		0.00	100	0.00				
CD1	Submit CD-1 Request	0			22JAN10A	22JAN10A		0.00	100	0.00				
1010	Project Preliminary Design Review (PDR)	0			23JUN10A	23JUN10A		0.00	100	0.00				
PDR	PROJECT PDR	0			23JUN10A	23JUN10A		0.00	100	0.00				
LRCD2	Lehman Review	0			10AUG10A	10AUG10A		0.00	100	0.00				
1000	NB #2 Decon Program Complete	0			01NOV10*	29OCT10A		0.00	100	0.00				
FDR	PROJECT FDR	0			15JUN11*	15JUN11*	0	0.00		0.00				
1070	Friction Stir-Weld Coil Leads TF Conductors	0			05JAN12	05JAN12	17	0.00		0.00				
SD-1	NSTX COMPLETE OPERATIONS	0			01MAR12*	01MAR12*	139	0.00		0.00				
SD-2	BEGIN UPGRADE OUTAGE	0			02APR12	02APR12	139	0.00		0.00				
1150	Complete Assy And Pot Of 4th Inner TF Quadrant	0			11FEB13	11FEB13	17	0.00		0.00				
1160	Complete Fabricate & test Inner TF/OH Coil Assy	0			20SEP13	20SEP13	17	0.00		0.00				
1210	NB Cap Installed	0			03JAN14	03JAN14	1	0.00		0.00				
1230	Lift In New Centerstack	0			09APR14	09APR14	13	0.00		0.00				
1330	Complete ISTP.	0			29SEP14	29SEP14	1	0.00		0.00				
SD-3	RESUME OPERATIONS (Early Start)	0			30SEP14*	30SEP14*	0	0.00		0.00				
Level 3 Milestones														
LEVEL 3														
CD2	Submit CD2 Request	0			05NOV10*	24NOV10A		0.00	100	0.00				
1030	Award Inner (TF) Conductor Material Contract	0			20DEC10	19JAN11	41	0.00		0.00				
1019	NBI Final Design Peer Review	0			31MAR11*	31MAR11*	53	0.00		0.00				

Data Date 31DEC10 1101
Run Date 14JAN11 13:17

**NSTX UPGRADES
RESOURCE LOADED SCHEDULE
CD-2 Schedule
January 2011**

Sheet 1 of 61



Activity ID	Activity Description	Work Days	BASELINE START	Forecast Start	BASELINE FINISH	Forecast Finish	Total Float	BUDGET	% Cmpl	Earned value cost (BCWP)	FY11				FY12				FY13				FY14			
1002-0015	Check/Correct Vector Potential Solution	200*	02JUN10A	02JUN10A	22MAR11	29OCT10A		14,693.94	100	14,693.94	EA/EM =80 ;															
1002-0016	Run Disruption files based on lower background F	200*	02JUN10A	02JUN10A	22MAR11	29OCT10A		11,020.46	100	11,020.46	EA/EM =60 ;															
1002-0017	Add Halo Loads	200*	02JUN10A	02JUN10A	22MAR11	22MAR11	59	7,346.97	25	1,836.74	EA/EM =40 ;															
1002-0018	Complete Bolting and Bracket Evaluation	200*	02JUN10A	02JUN10A	22MAR11	22MAR11	59	3,673.49	40	1,469.40	EA/EM =20 ;															
1002-0019	Monitor fiberoptic Disruption Instrumentation	200*	02JUN10A	02JUN10A	22MAR11	02DEC10A		7,346.97	100	7,346.97	EA/EM =40 ;															
1002-0020	Fatigue Assessment	200*	02JUN10A	02JUN10A	22MAR11	22MAR11	59	7,346.97	20	1,469.39	EA/EM =40 ;															
1002-0021	Input to the DCPS	200*	02JUN10A	02JUN10A	22MAR11	29OCT10A		7,346.97	100	7,346.97	EA/EM =40 ;															
1002-0025	Procure 100 718 bolts	200*	02JUN10A	02JUN10A	22MAR11	22MAR11	59	4,899.49	10	489.95	EA/EM =20 ; 41=1,000 ;															
1002-0029	Bracket re-work, in-house	200*	02JUN10A	02JUN10A	22MAR11	22MAR11	59	3,673.49	10	367.35	EA/EM =20 ;															
1002-0030	Drawing Update (As Builts)	200*	02JUN10A	02JUN10A	22MAR11	22MAR11	59	7,346.97	50	3,673.49	EA/EM =40 ;															
1002-0099	PP analysis complete for FDR	1	23MAR11*	23MAR11*	23MAR11	23MAR11	59	0.00		0.00																
FY101002	FY10 Actual Cost	105	04JAN10A	04JAN10A	28MAY10A	28MAY10A		84,302.00	100	84,302.00																
FY101002A	FY10 Actual Cost	110	03MAY10A	03MAY10A	30SEP10A	30SEP10A		59,078.00	100	59,078.00	81=85607															
Job: 1200 - Vacuum Vsl & Struct Support-SMITH																										
FY091210	FY09 Actual Cost	22*	23FEB09A	23FEB09A	30SEP09A	30SEP09A		571,717.00	100	571,717.00																
FY101200	FY10 Actual Cost	100	01DEC09A	01DEC09A	30APR10A	30APR10A		370,213.00	100	370,213.00																
FY101200A	FY10 Actual Cost	110	03MAY10A	03MAY10A	30SEP10A	30SEP10A		360,410.00	100	360,410.00	81=349,900															
FY101210	FY10 Actual Cost	150	01OCT09A	01OCT09A	28MAY10A	28MAY10A		207,020.00	100	207,020.00																
Job: 1201 - Outer TF Structures-SMITH																										
1201-0009	Dsgn Eng/CAD Models: Iteration, Optimiztn, Updt	30	03MAY10A	03MAY10A	14JUN10A	14JUN10A		0.00	100	0.00																
1201-0010	Complete Preliminary CAD Models	10	09JUN10A	09JUN10A	22JUN10A	22JUN10A		0.00	100	0.00																
1201-0011	Mockups:outer link, real estate issues(# of it 4	66	03MAY10A	03MAY10A	04AUG10A	04AUG10A		0.00	100	0.00																
1201-0013	ME Analysis/CAD Model Iterations-Strss/EM/Therm	32	03MAY10A	03MAY10A	16JUN10A	16JUN10A		0.00	100	0.00																
1201-0014	Analysis of Preliminary Design Approved	1	16JUN10A	16JUN10A	16JUN10A	16JUN10A		0.00	100	0.00																
1201-0016	PDR	1	24JUN10A	24JUN10A	24JUN10A	24JUN10A		0.00	100	0.00																
1201-0018	Dsgn Eng & CAD Models: Iterations, Optim & Updat	61*	24JUN10A	24JUN10A	16AUG10A	16AUG10A		0.00	100	0.00																
1201-0021	DOE CD-2 (Lehman) Review	1	11AUG10A	11AUG10A	11AUG10A	11AUG10A		0.00	100	0.00																
1201-0024	PDR CAD model Compld-Outr supp ring/clamp/sprng	1	16AUG10A	16AUG10A	16AUG10A	16AUG10A		0.00	100	0.00																
1201-0028	Det Dsgn Eng, CAD/Analysis Iterations(34mod)	127*	17SEP10A	17AUG10A	16FEB11	22FEB11	10	29,890.46	90	26,901.42	EM/EM =31 ; EA/SB =202 ;															
1201-0029	Update Design Drawings	1	24JUN10A	24JUN10A	16AUG10A	16AUG10A		0.00	100	0.00																
1201-0030	Design Drawings (13dw)	35	17FEB11	23FEB11	21APR11	12APR11	10	14,572.74		0.00	EM/EM =10 ; EA/SB =104 ;															
1201-0031	Final Design Analysis	120*	01OCT10	24SEP10A	21FEB11	22MAR11	25	77,842.72	54	42,035.07	EA/EM =404															
1201-0031B	N/A Analysis: Ring, Bracket, Spring Link	57*	16AUG10A	16AUG10A	16AUG10A	16AUG10A		0.00	100	0.00																
1201-0031C	N/A Analysis:Keep Clevis Bracket Load Stress Upd	63*	16AUG10A	16AUG10A	16AUG10A	16AUG10A		0.00	100	0.00																
1201-0031D	N/A OTF Analysis: Fatigue Assesment	63*	16AUG10A	16AUG10A	16AUG10A	16AUG10A		0.00	100	0.00																
1201-0031E	N/A Analysis: Write. Check, File Calculations	63*	16AUG10A	16AUG10A	16AUG10A	16AUG10A		0.00	100	0.00																
1201-0031F	N/A Analysis: DCOS Input	63*	16AUG10A	16AUG10A	16AUG10A	16AUG10A		0.00	100	0.00																

Activity ID	Activity Description	Work Days	BASELINE START	Forecast Start	BASELINE FINISH	Forecast Finish	Total Float	BUDGET	% Cmpl	Earned value cost (BCWP)	FY11				FY12				FY13				FY14							
1300-0011	Engineering and Design Support-Title III	698	02MAY11	02MAY11	21FEB14	21FEB14	134	746,937.73		0.00	EA/EM																			
FY101300	FY10 Actual Cost	85	01JAN10A	01JAN10A	30APR10A	30APR10A		48,143.00	100	48,143.00																				
FY101300A	FY10 Actual Cost (Corresponds to BCWP)	110	03MAY10A	03MAY10A	30SEP10A	30SEP10A		-4,688.00	100	-4,688.00	81=Net 0																			
Job: 1301 - Outer TF Coils-CHRZANOWSKI																														
1301-0010	Revise Outer TF Coil (OTF) Drawings	20	02JUL12*	02JUL12*	30JUL12	30JUL12	103	19,198.88		0.00	EA/SB =120 ; EM/SM =16 ;																			
1301-0020	Generate Spec & SOW for OTF Purchase	10	31JUL12	31JUL12	13AUG12	13AUG12	103	0.00		0.00																				
1301-0030	Prep Requisition & Submit to Procurement'	5	14AUG12	14AUG12	20AUG12	20AUG12	103	0.00		0.00																				
1301-0040	Bid & Award OTF Manufacturing	30	21AUG12	21AUG12	02OCT12	02OCT12	103	0.00		0.00																				
1301-0050	Provide Existing OTF Tooling to Vendor	1	03OCT12	03OCT12	03OCT12	03OCT12	103	0.00		0.00																				
1301-0060	Manufacture (1) OTF Coil	150	04OCT12	04OCT12	14MAY13	14MAY13	103	122,790.00		0.00	41=90,000 ; 35=3,000 ;																			
1301-0100	Prep Requisitions & Submit to Procurement	15	04SEP12*	04SEP12*	24SEP12	24SEP12	190	0.00		0.00																				
1301-0110	Bid & Award Al Supp Castings & SS Supp Clamps	30	25SEP12	25SEP12	05NOV12	05NOV12	190	0.00		0.00																				
1301-0120	Fab & Del Al Supp Castings & SS Supp Clamps	40	06NOV12	06NOV12	11JAN13	11JAN13	190	22,625.28		0.00	41=15,000 ; EM/SM =16 ;																			
1301-0150	Bid & Award Epoxy/Glass for support blocks	30	25SEP12	25SEP12	05NOV12	05NOV12	190	0.00		0.00																				
1301-0160	Fab & Del Epoxy/Glass	40	06NOV12	06NOV12	11JAN13	11JAN13	190	24,037.92		0.00	41=15,000 ; EM/SM =24 ;																			
1301-0180	Purchase Copper Fittings	20	25SEP12	25SEP12	22OCT12	22OCT12	240	1,971.00		0.00	41=1,500 ;																			
1301-0200	Setup work area to install Supports	10	01MAY13	01MAY13	14MAY13	14MAY13	103	17,772.80		0.00	EM/ST =160 ;																			
1301-0210	Install alum blocks & SS support clamps	30	15MAY13	15MAY13	26JUN13	26JUN13	103	52,292.00		0.00	EM/SM =120 ; EM/ST =3220 ; EM/ST =60 ;																			
1301-0300	Fab Drill Jig for add'l holes in all OTF Flags	5	01OCT13*	01OCT13*	07OCT13	07OCT13	79	11,343.60		0.00	EM/ST =40 ; 41=5,000 ;																			
1301-0310	Drill (24) Add'l holes in all OTF Flags	50	08OCT13	08OCT13	18DEC13	18DEC13	79	45,936.00		0.00	EM/ST =400 ;																			
FY101301	FY10 Actual Cost	22	01APR10A	01APR10A	30APR10A	30APR10A		1,607.00	100	1,607.00																				
FY101301A	FY10 Actual Cost	20	03MAY10A	03MAY10A	28MAY10A	28MAY10A		18,245.00	100	18,245.00																				
Job: 1303 - R&D for TF Joint -KOZUB																														
Material for CSU R&D Plan																														
1303-000A	1.2 Fatigue Test Verification - C18150 (TBD)	101*	01SEP10A	01SEP10A	19NOV10	01FEB11	70	0.00	90	0.00																				
Single Flex Laminate CSU R&D Plan																														
1303-000B2	2.2 In-Place Bending Stiffness	100*	01SEP10A	01SEP10A	15DEC10	31JAN11	81	0.00	50	0.00																				
1303-000B3	2.3 Cyclic, Simulated Combined Tests	100*	01SEP10A	01SEP10A	15DEC10	31JAN11	81	0.00	50	0.00																				
Full Flex Assembly CSU R&D Plan																														
1303-000C1	3.1 Selection Braze vs Solder Between Laminates	1	15SEP10A	15SEP10A	15SEP10A	15SEP10A		0.00	100	0.00																				
1303-000C2	3.2 Manufacture Joint w/Actual Hardware & Copper	22*	01OCT10*	03JAN11	01OCT10	01FEB11	80	0.00		0.00																				
1303-000C3	3.3 Materials for Testing	70*	15OCT10*	15OCT10A	15NOV10	01FEB11	80	0.00	40	0.00																				
1303-000C4	3.4 In-plane Bending Stiffnes (use Joint Sample)	70*	15OCT10*	15OCT10A	15NOV10	01FEB11	80	0.00	50	0.00																				
1303-000C5	3.5 Cyclic, Simulated Combine Test(Joint Sample)	42	01OCT10*	15OCT10A	15DEC10	01FEB11	80	0.00	10	0.00																				
1303-000C6	3.6 Contact Pressure Distribtn/Therml Joint Tst	42	15OCT10*	15OCT10A	15DEC10	01FEB11	80	0.00	20	0.00																				
1303-000C7	Bellville Washer Test	20	04JAN11*	04JAN11		31JAN11*	2,403	0.00		0.00																				
FSW Trials CSU R&D Plan																														
1303-000D1	4.2 Verify C18150 can be Joint C10700 Conductors	1	10SEP10A	10SEP10A	10SEP10A	10SEP10A		0.00	100	0.00																				

Activity ID	Activity Description	Work Days	BASELINE START	Forecast Start	BASELINE FINISH	Forecast Finish	Total Float	BUDGET	% Cmpl	Earned value cost (BCWP)	FY11												FY12												FY13												FY14											
1305-1580	Design Sandblast Station (5)	20	09MAY11	09MAY11	06JUN11	06JUN11	7	9,992.80		0.00	EA/SB =80 ;																																															
1305-1510	Design Ground Wrap Station (6)	20	07JUN11	07JUN11	05JUL11	05JUL11	270	4,996.40		0.00	EA/SB =40 ;																																															
1305-1450	Design OH Mold (7)	30	06JUL11*	06JUL11	16AUG11	16AUG11	270	19,985.60		0.00	EA/SB =160 ;																																															
1305-1470	Design OH Winding Clamps (8)	25	20JUL11*	20JUL11	30AUG11	23AUG11	270	9,992.80		0.00	EA/SB =80 ;																																															
1305-1530	Design Tension Unit 99)	20	10AUG11	10AUG11	07SEP11	07SEP11	270	9,992.80		0.00	EA/SB =80 ;																																															
1305-1550	Design Mold for OH-TF Castable Material (10)	20	24AUG11	24AUG11	21SEP11	21SEP11	270	7,494.60		0.00	EA/SB =60 ;																																															
1305-1570	Design Braze Station (12)	20	08SEP11	08SEP11	05OCT11	05OCT11	270	10,137.64		0.00	EA/SB =80 ;																																															
1305-1610	Dsgn OH/TF Facility Area Layout incl CleanRoom-1	30	20DEC10*	03JAN11*	16FEB11	11FEB11	7	29,978.40		0.00	EA/SB =240 ;																																															
1305-1620	Electrical Layout to Support Winding Area (11)	40	04APR11*	04APR11*	27MAY11	27MAY11	147	37,771.20		0.00	EM//SM =240 ;																																															
1305-1630	Generate Manufacturing Procedures & Travelers	20	03OCT11*	26SEP11*	28OCT11	21OCT11	252	0.00		0.00																																																
Tooling & Equipment setup																																																										
1305-4010	Remove NCSX Tooling & Spare Parts from NCSX TC	20	01JUN11*	01JUN11*	28JUN11	28JUN11	126	19,842.00		0.00	EM//ST =200 ;																																															
1305-4030	Setup Winding Area	40	29JUN11	29JUN11	24AUG11	24AUG11	126	59,526.00		0.00	EM//ST =600 ;																																															
1305-4050	Setup Winding Equipment	40	03OCT11*	03OCT11*	29NOV11	29NOV11	100	52,219.20		0.00	EM//ST =480 ;																																															
TF/OH Material Procurements																																																										
1304-3350	Spec-TF conductor stands- tube soldering	10	01SEP11*	01SEP11*	15SEP11	15SEP11	81	0.00		0.00																																																
1304-3352	Bid/Award TF Conductor Stands for Soldering	30	16SEP11	16SEP11	27OCT11	27OCT11	81	0.00		0.00																																																
1304-3354	Fab & Del TF Conductor Stands for Soldering	40	28OCT11	28OCT11	03JAN12	03JAN12	81	23,856.40		0.00	EM//ST =160 ; 41=5,000 ;																																															
1304-3450	Spec-TF conductor stands- for insulating	20	01SEP11*	01SEP11*	29SEP11	29SEP11	178	0.00		0.00																																																
1304-3452	Bid/Award TF Conductor Stand for Insulating	30	30SEP11	30SEP11	10NOV11	10NOV11	178	0.00		0.00																																																
1304-3454	Fab & Del TF Conductor Stands for Insulating	60	11NOV11	11NOV11	14FEB12	14FEB12	178	25,800.00		0.00	41=20,000 ;																																															
1304-3550	Spec TF Quadrant mold	20	01SEP11*	01SEP11*	29SEP11	29SEP11	183	0.00		0.00																																																
1304-3552	Bid/Award-TF Quadrant Mold	30	30SEP11	30SEP11	10NOV11	10NOV11	183	0.00		0.00																																																
1304-3554	Fab & Deliver TF Quadrant Mold	60	11NOV11	11NOV11	14FEB12	14FEB12	183	107,706.40		0.00	EM//ST =160 ; 41=70,000 ;																																															
1304-3600	Spec - TF Full coil mold	20	01MAR12*	01MAR12*	28MAR12	28MAR12	170	0.00		0.00																																																
1304-3602	Bid/Award TF Full Coil Mold	30	29MAR12	29MAR12	09MAY12	09MAY12	170	0.00		0.00																																																
1304-3604	Fab & Deliver Full TF Coil Mold	60	10MAY12	10MAY12	03AUG12	03AUG12	170	127,056.40		0.00	EM//ST =160 ; 41=85,000 ;																																															
1304-3700	Spec - VPI delivery system	20	01SEP11*	01SEP11*	29SEP11	29SEP11	193	0.00		0.00																																																
1304-3702	Bid/Award VPI Delivery System	30	30SEP11	30SEP11	10NOV11	10NOV11	193	0.00		0.00																																																
1304-3704	Fab & Deliver VPI Delivery System	60	11NOV11	11NOV11	14FEB12	14FEB12	193	43,206.40		0.00	EM//ST =160 ; 41=20,000 ;																																															
1304-3800	Spec - Lift beam- conductor	20	01SEP11*	01SEP11*	29SEP11	29SEP11	226	0.00		0.00																																																
1304-3802	Bid/Award Lift Beam Conductor	30	30SEP11	30SEP11	10NOV11	10NOV11	226	0.00		0.00																																																
1304-3804	Fab & Deliver Lift Beam for Conductor	40	11NOV11	11NOV11	17JAN12	17JAN12	226	28,053.20		0.00	41=15,000 ; EM//ST =80 ;																																															
1304-3900	Spec - Lift Beam for coil	20	26SEP11*	01SEP11*	21OCT11	29SEP11	198	0.00		0.00																																																
1304-3902	Bid/Award - Lift Beam for Coil	30	24OCT11	30SEP11	06DEC11	10NOV11	198	0.00		0.00																																																
1304-3904	Fab & deliver Lift Beam for Coil	40	07DEC11	11NOV11	08FEB12	17JAN12	198	40,953.20		0.00	41=25,000 ; EM//ST =80 ;																																															
1305-1900	Spec- Taping machines [2]	20	02JUL12*	02JUL12*	30JUL12	30JUL12	107	0.00		0.00																																																
1305-1902	Bid/Award - Taping Machines	30	31JUL12	31JUL12	11SEP12	11SEP12	107	0.00		0.00																																																
1305-1904	Fab & Deliver Taping Machines	60	01OCT12*	01OCT12*	03JAN13	03JAN13	94	33,000.00		0.00	41=25,000 ;																																															

Activity ID	Activity Description	Work Days	BASELINE START	Forecast Start	BASELINE FINISH	Forecast Finish	Total Float	BUDGET	% Cmpl	Earned value cost (BCWP)	FY				
											FY11	FY12	FY13	FY14	
1305-3104	Fab & Deliver pre-tinned tubing	30	07DEC11	11NOV11	25JAN12	03JAN12	81	6,450.00		0.00					
1305-3200	G-10 Filler modifications	40	03OCT11*	03OCT11*	29NOV11	29NOV11	227	17,608.50		0.00					
1305-3300	Req/Order - Conductor primer	20	26SEP11*	08SEP11*	21OCT11	05OCT11	229	0.00		0.00					
1305-3310	Fab & Deliver Conductor Primer	40	24OCT11	06OCT11	20DEC11	02DEC11	229	2,580.00		0.00					
1305-3400	Req/Order-Safety and PPE equipment and supplies	20	26SEP11*	01SEP11*	21OCT11	29SEP11	81	0.00		0.00					
1305-3410	Fab & Deliver Safety & PPE	40	24OCT11	30SEP11	20DEC11	28NOV11	81	6,450.00		0.00					
1305-3500	Req/Order Miscellaneous supplies	30	26SEP11*	01SEP11*	04NOV11	13OCT11	198	0.00		0.00					
1305-3510	Fab & Deliver Misc Supplies	60	07NOV11	14OCT11	08FEB12	17JAN12	198	25,800.00		0.00					
1305-3600	Req/OrderRTV and silicone caulk for mold sealing	20	26SEP11*	01SEP11*	21OCT11	29SEP11	248	0.00		0.00					
1305-3610	Fab & Deliver RTV & Silcone for Mold Sealing	20	24OCT11	30SEP11	18NOV11	27OCT11	248	6,450.00		0.00					
1305-3700	Specify-valves & fittings (VPI Disposables)	20	26SEP11*	01SEP11*	21OCT11	29SEP11	198	0.00		0.00					
1305-3710	Bid/Awad-Valves & Fittings (VPI)	30	24OCT11	30SEP11	06DEC11	10NOV11	198	0.00		0.00					
1305-3720	Fab & Deliver Valves-Fittings (VPI)	40	07DEC11	11NOV11	08FEB12	17JAN12	198	12,900.00		0.00					
1305-3800	spec-High &Low Temp Vac Tubing (VPI)	20	03OCT11*	03OCT11*	28OCT11	28OCT11	177	0.00		0.00					
1305-3810	Bid/Award High & Low Temp Vac Tubing (VPI)	30	31OCT11	31OCT11	13DEC11	13DEC11	177	0.00		0.00					
1305-3820	Fab & deliver High & Low Temp Vac Tube (VPI)	40	14DEC11	14DEC11	15FEB12	15FEB12	177	12,900.00		0.00					
1305-3900	Fabricate - VPI manifolds	40	03OCT11*	03OCT11*	29NOV11	29NOV11	227	28,208.00		0.00					
OH Conductor & Other Hardware															
1305-0920	Generate SOW for OH Conductor	20	16JUL12*	16JUL12*	10AUG12	10AUG12	83	0.00		0.00					
1305-0930	Prep Requisition & Submit to Procurement	5	13AUG12	13AUG12	17AUG12	17AUG12	83	0.00		0.00					
1305-0940	Bid & Award OH Conductor Fabrication	30	20AUG12	20AUG12	01OCT12	01OCT12	83	0.00		0.00					
1305-0950	Manufacture OH Copper Conductor	70	02OCT12	02OCT12	18JAN13	18JAN13	83	139,392.00		0.00					
1305-0960	Generate Requisition for Kapton/Glass Insulation	5	13AUG12*	13AUG12*	17AUG12	17AUG12	103	1,380.64		0.00					
1305-0980	Bid & Award Kapton/Glass Insulation	30	20AUG12	20AUG12	01OCT12	01OCT12	103	0.00		0.00					
1305-1000	Fab & Deliver Kapton/Glass Insulation	50	02OCT12	02OCT12	12DEC12	12DEC12	103	34,412.64		0.00					
1305-1010	Prep Requisition for Belleville Washer Assembly	10	13AUG12*	13AUG12*	24AUG12	24AUG12	98	0.00		0.00					
1305-1030	Bid & Award Belleville Washer Assembly	30	27AUG12	27AUG12	08OCT12	08OCT12	98	0.00		0.00					
1305-1050	Fab & Deliver Belleville Washer Assembly	50	09OCT12	09OCT12	19DEC12	19DEC12	98	46,200.00		0.00					
1305-1060	Prepare Requisition for G-10 Fillers	10	13AUG12*	13AUG12*	24AUG12	24AUG12	88	0.00		0.00					
1305-1080	Bid & Award G-10 Fillers	30	27AUG12	27AUG12	08OCT12	08OCT12	88	0.00		0.00					
1305-1100	Fab & Deliver G-10 Filers	60	09OCT12	09OCT12	11JAN13	11JAN13	88	46,200.00		0.00					
1305-1110	Prep Requisition for Lead Blocks & Cooling Fitti	10	13AUG12*	13AUG12*	24AUG12	24AUG12	68	0.00		0.00					
1305-1130	Bid & Award Lead Blocks & Cooling Fittings	30	27AUG12	27AUG12	08OCT12	08OCT12	68	0.00		0.00					
1305-1150	Fab & Deliver Lead Blocks & Cooling Fittings	80	09OCT12	09OCT12	08FEB13	08FEB13	68	39,600.00		0.00					
1305-1160	Prep Requisition for Misc Parts	10	20AUG12*	20AUG12*	31AUG12	31AUG12	83	0.00		0.00					
1305-1180	Bid & Award Misc Parts	30	04SEP12	04SEP12	15OCT12	15OCT12	83	0.00		0.00					
1305-1200	Fab & Deliver Misc Parts	60	16OCT12	16OCT12	18JAN13	18JAN13	83	19,800.00		0.00					
1305-1210	Prep Requisition for OH Lwr Lead & Supt Struct	10	20AUG12*	20AUG12*	31AUG12	31AUG12	83	0.00		0.00					
1305-1230	Bid & Award OH Lwr Lead & Supt Struct	30	04SEP12	04SEP12	15OCT12	15OCT12	83	0.00		0.00					

Activity ID	Activity Description	Work Days	BASELINE START	Forecast Start	BASELINE FINISH	Forecast Finish	Total Float	BUDGET	% Cmpl	Earned value cost (BCWP)	FY				
											FY11	FY12	FY13	FY14	
1306-4030	Fab & Deliver SS Supp for PF1A/B	80	14DEC11	14DEC11	11APR12	11APR12	169	138,483.20		0.00					
1306-5010	Generate SOW & Spec for Inner PF Coil Fab	15	02APR12*	02APR12*	20APR12	20APR12	127	0.00		0.00					
1306-5020	Prep Req for Inner PF Fabrication	5	23APR12	23APR12	27APR12	27APR12	127	0.00		0.00					
1306-5030	Bid/Award Inner PF Fabrication	30	30APR12	30APR12	11JUN12	11JUN12	127	0.00		0.00					
1306-5050	Fab & Deliver Inner PF Coils	200	02JUL12*	02JUL12*	22APR13	22APR13	113	264,841.80		0.00					
FY101306	FY10 Actual Cost	100	01DEC09A	01DEC09A	30APR10A	30APR10A		57,253.00	100	57,253.00					
FY101306A	FY10 Actual Cost	110	03MAY10A	03MAY10A	30SEP10A	30SEP10A		20,513.00	100	20,513.00					
Job: 1307 - CS Casing Assembly -CHRZANOWSKI															
1307-1010	Complete CAD Detail & Assy Drawings (Prelim)	104	03MAY10A	03MAY10A	31AUG10A	31AUG10A		0.00	100	0.00					
1307-1010A	Complete CAD Detail & Assy Drawings (Final)	48	01FEB11*	01FEB11*	07APR11	07APR11	10	29,478.76		0.00					
1307-1020	Complete Bellow & Ceramic Break Analysis	148*	24JUN10A	24JUN10A	31JAN11	31JAN11	1	10,968.05	82	8,993.80					
1307-1030	Complete Halo Loading	133*	16JUL10A	16JUL10A	31JAN11	31JAN11	1	14,726.12	82	13,253.51					
1307-1040	Complete-Maintain Heat Balance Cooling Calcs	113*	13AUG10A	13AUG10A	31JAN11	31JAN11	1	14,904.34	82	12,221.56					
1307-1050	Integrate Thermal, Halo, Dsir Loads into Calcs	78*	01FEB11	04OCT10A	28FEB11	31JAN11	1	15,414.40	82	12,639.81					
1307-1060	Fatigue Assessments	25*	01MAR11	20DEC10A	07MAR11	31JAN11	58	3,853.60	82	3,159.95					
1307-1150	Prepare for FDR	38*	08APR11	08APR11	15APR11	01JUN11	10	2,997.84		0.00					
1307-1155	CS Casing Assembly - Peer review	0			16MAY11	16MAY11*	2,328	0.00		0.00					
1307-2010	Prep CS Casing SOW & Requisition	20	03JAN12*	03JAN12*	30JAN12	30JAN12	221	0.00		0.00					
1307-2020	Bid/Award CS Casing Contract	30	31JAN12	31JAN12	12MAR12	12MAR12	221	2,580.00		0.00					
1307-2030	Fabricate CS Casing	150	25JUN12*	25JUN12*	04FEB13	04FEB13	148	307,031.33		0.00					
1307-2040	Spec/Requisition Inconel Bellows	20	03OCT11*	03OCT11*	28OCT11	28OCT11	219	0.00		0.00					
1307-2050	Bid/Award Inconel Bellows	30	31OCT11	31OCT11	13DEC11	13DEC11	219	0.00		0.00					
1307-2060	Fab & Deliver Inconel Bellows	60	14DEC11	14DEC11	14MAR12	14MAR12	219	45,150.00		0.00					
1307-2070	Spec/Requisition Rotatable Flanges	20	04SEP12*	04SEP12*	01OCT12	01OCT12	291	0.00		0.00					
1307-2080	Bid/Award Rotatable Flanges	30	02OCT12	02OCT12	12NOV12	12NOV12	291	0.00		0.00					
1307-2090	Fab & Deliver Rotatable Flanges	60	01OCT13*	01OCT13*	06JAN14	06JAN14	74	23,085.00		0.00					
1307-2100	Spec/Requisition CHI Copper Leads U&L	20	01AUG12*	01AUG12*	28AUG12	28AUG12	193	0.00		0.00					
1307-2110	Bid/Award CHI Copper Leads	30	29AUG12	29AUG12	10OCT12	10OCT12	193	0.00		0.00					
1307-2120	Fab & Deliver CHI copper Leads U&L	60	11OCT12	11OCT12	15JAN13	15JAN13	193	21,120.00		0.00					
1307-2130	Spec/Requisition CS Casing Support Structure	20	04SEP12*	04SEP12*	01OCT12	01OCT12	261	0.00		0.00					
1307-2140	Bid/Award CS Casing Support Structure	30	02OCT12	02OCT12	12NOV12	12NOV12	261	0.00		0.00					
1307-2150	Fab & Deliver CS Casing Support Structure	80	13NOV12	13NOV12	15MAR13	15MAR13	261	39,600.00		0.00					
1307-2160	Spec/Requisition Weld Material	20	26SEP11*	01SEP11*	21OCT11	29SEP11	240	0.00		0.00					
1307-2170	Bid/Award Weld Material	30	24OCT11	30SEP11	06DEC11	10NOV11	240	0.00		0.00					
1307-2180	Fab & Deliver Weld Material	60	07DEC11	11NOV11	07MAR12	14FEB12	240	7,830.64		0.00					
1307-2190	Spec/Requisition Misc M&S	20	26SEP11*	01SEP11*	21OCT11	29SEP11	240	0.00		0.00					
1307-2200	Bid/Award Misc M&S	30	24OCT11	30SEP11	06DEC11	10NOV11	240	0.00		0.00					

Activity ID	Activity Description	Work Days	BASELINE START	Forecast Start	BASELINE FINISH	Forecast Finish	Total Float	BUDGET	% Cmpl	Earned value cost (BCWP)	FY				
											FY11	FY12	FY13	FY14	
1307-2210	Fab & deliver Misc M&S	60	07DEC11	11NOV11	07MAR12	14FEB12	240	9,211.28		0.00					
1307-2220	Spec/requisition Ceramic Insulators	20	04SEP12*	04SEP12*	01OCT12	01OCT12	291	0.00		0.00					
1307-2230	Bid/Award Creamic Insulators	30	02OCT12	02OCT12	12NOV12	12NOV12	291	0.00		0.00					
1307-2240	Fab & Deliver Ceramic Insulators	60	13NOV12	13NOV12	15FEB13	15FEB13	291	105,600.00		0.00					
1307-2250	Spec/Requisition CB SS Structure	20	26SEP11*	01SEP11*	21OCT11	29SEP11	210	0.00		0.00					
1307-2260	Bid/Award CB SS Structure	30	24OCT11	30SEP11	06DEC11	10NOV11	210	0.00		0.00					
1307-2270	Fab & Deliver CB SS Structure	60	07DEC11	11NOV11	07MAR12	14FEB12	210	58,050.00		0.00					
1307-2280	30Spec/Requisition Viton O Rings	20	04SEP12*	04SEP12*	01OCT12	01OCT12	321	0.00		0.00					
1307-2290	Bid/Award Viton O Rings	30	02OCT12	02OCT12	12NOV12	12NOV12	321	0.00		0.00					
1307-2300	Fab & Deliver Viton O Rings	30	13NOV12	13NOV12	04JAN13	04JAN13	321	8,012.64		0.00					
1307-2310	Spec/Requisition Organ Pipe Adapters & Feedthrus	20	04SEP12*	04SEP12*	01OCT12	01OCT12	180	0.00		0.00					
1307-2320	Bid/Award Organ Pipe Adapters & Feedthrus	30	02OCT12	02OCT12	12NOV12	12NOV12	180	0.00		0.00					
1307-2330	Fab & Deliver Organ Pipe Adapters & Feedthrus	50	13NOV12	13NOV12	01FEB13	01FEB13	180	50,437.92		0.00					
1307-2340	Design Stud Installation Fixture	20	03OCT12*	03OCT12*	30OCT12	30OCT12	219	11,188.80		0.00					
1307-2350	Fabricate Fixture for Stud Installation	20	31OCT12	31OCT12	29NOV12	29NOV12	219	15,969.60		0.00					
1307-3010	Assemble & Test Ceramic Breaks incl PF1C Coil	20	23APR13	23APR13	20MAY13	20MAY13	225	31,919.20		0.00					
FY101307	FY10 Actual Cost	100	01DEC09A	01DEC09A	30APR10A	30APR10A		55,426.00	100	55,426.00					
FY101307A	FY10 Actual Cost	110	03MAY10A	03MAY10A	30SEP10A	30SEP10A		19,421.00	100	19,421.00					
Job: 1310 - CSU Magnet Systems-CHRZANOWSKI															
FY101310	FY10 Actual Cost	143	01OCT09A	01OCT09A	30APR10A	30APR10A		441,918.00	100	441,918.00					
Job: 1302 - Center Stack Assembly-CHRZANOWSKI															
1302-0050	CAD Support for Setup of CS Assembly Area	25	03OCT11*	03OCT11*	04NOV11	04NOV11	404	27,396.00		0.00					
1302-0060	Generate CS Assembly Procedure	10	26SEP11	26SEP11*	07OCT11	07OCT11	389	0.00		0.00					
1302-0070	Generate CS Installation Procedure	10	10OCT11	10OCT11	21OCT11	21OCT11	389	0.00		0.00					
1302-0080	Modify CS Assembly Fixture	20	12NOV12	12NOV12	11DEC12	11DEC12	180	45,302.40		0.00					
1302-0090	Setup CS Assembly Area	30	01OCT12*	01OCT12*	09NOV12	09NOV12	180	81,642.72		0.00					
1302-0150	Receive OH/TF Assembly	1	24SEP13	24SEP13	24SEP13	24SEP13	17	0.00		0.00					
1302-0160	Receive Inner PF Coils	1	23APR13*	23APR13*	23APR13	23APR13	113	0.00		0.00					
1302-0170	Perf Accept Elect & Hydr test on PF Coils	5	24APR13	24APR13	30APR13	30APR13	113	6,903.84		0.00					
1302-0180	Wrap PF1A Coil with Microtherm	5	01MAY13	01MAY13	07MAY13	07MAY13	113	4,443.20		0.00					
1302-0200	Receive CS Vacuum Casing	1	05FEB13	05FEB13	05FEB13	05FEB13	148	0.00		0.00					
1302-0210	Install Inconel Weld Studs on Casing Wall	20	06FEB13	06FEB13	05MAR13	05MAR13	148	27,159.20		0.00					
1302-0220	Mount Upper & Lower PF1B Coils to CS Casing	10	06MAR13	06MAR13	19MAR13	19MAR13	148	15,995.52		0.00					
1302-1500	Assemble CS (OH Diag, Microtherm, Casing PFCs)	120	01OCT13*	01OCT13*	31MAR14	31MAR14	13	726,313.00		0.00					
1302-1550	Deliver CS to NTC	1	01APR14	01APR14	01APR14	01APR14	13	0.00		0.00					
1302-1600	Tear Down Assembly Area	20	01APR14	01APR14	28APR14	28APR14	108	54,901.92		0.00					

Activity ID	Activity Description	Work Days	BASELINE START	Forecast Start	BASELINE FINISH	Forecast Finish	Total Float	BUDGET	% Cmpl	Earned value cost (BCWP)	FY11				FY12				FY13				FY14								
2425-0025	Update Analyses	89*	01DEC10*	01OCT10A	16MAR11	14FEB11	1	21,742.80	15	3,261.42	EM//EM =40 ; EAA/EM =80 ;																				
2425-0027A	Peer Review	0			31MAR11	31MAR11	53	0.00		0.00	EM//EM =40 ;																				
2425-0026	Update Cost & Schedule Estimate	30	15FEB11*	15FEB11	28MAR11	28MAR11	1	6,328.40		0.00	EM//EM =40 ;																				
2425-0027	Prep Procurement Specs	30	29MAR11	29MAR11	09MAY11	09MAY11	1	6,328.40		0.00	EM//EM =40 ;																				
2425-0028	FDR Prep	23	10MAY11	10MAY11	10JUN11	10JUN11	1	6,328.40		0.00	EM//EM =40 ;																				
2425-0029	CONDUCT FDR 2425	2	13JUN11	13JUN11	14JUN11	14JUN11	1	2,531.36		0.00	EM//EM =16 ;																				
Procure, Fab & Assembly																															
2425-0033	Prep Requisitn and procuremt pkg-Steel & Parts	1	01OCT12*	01OCT12*	01OCT12	01OCT12	162	0.00		0.00																					
2425-0034	SUBMIT REQ TO PROCUREMENT - Steel and Parts	1	02OCT12	02OCT12	02OCT12	02OCT12	162	0.00		0.00																					
2425-0035	Procurement lead time (1) - Steel and Parts	30	03OCT12	03OCT12	13NOV12	13NOV12	162	0.00		0.00																					
2425-0036	AWARD - Steel and Parts	1	14NOV12	14NOV12	14NOV12	14NOV12	162	0.00		0.00																					
2425-0037	Fabricate or delivery - Steel and Parts	30	15NOV12	15NOV12	08JAN13	08JAN13	162	63,360.00		0.00	41=\$48,000																				
2425-0039	Prep Requisition and procurement pkg - Lifting	2	01OCT12*	01OCT12*	02OCT12	02OCT12	173	0.00		0.00																					
2425-0040	SUBMIT REQ TO PROCUREMENT - Lifting Equipment	1	03OCT12	03OCT12	03OCT12	03OCT12	173	0.00		0.00																					
2425-0041	Procurement lead time (1) - Lifting Equipment	30	04OCT12	04OCT12	14NOV12	14NOV12	173	0.00		0.00																					
2425-0042	AWARD - Lifting Equipment	1	15NOV12	15NOV12	15NOV12	15NOV12	173	0.00		0.00																					
2425-0043	Fabricate or delivery - Lifting Equipment	30	16NOV12	16NOV12	09JAN13	09JAN13	173	26,400.00		0.00	41=\$20,000																				
Installation																															
2425-0055	Engineering 1 Days Per Week title III	325	02APR13*	02APR13*	22JUL14	22JUL14	30	112,618.48		0.00	EM//EM =448 ; EE//EM =160 ;																				
2425-0056	Engineering Support .Days Per Weektitle III	325	02APR13	02APR13	22JUL14	22JUL14	30	40,502.30		0.00	EM//EM =224 ;																				
2425-0057	Drafting Support .5 day/week title III	325	02APR13	02APR13	22JUL14	22JUL14	30	34,285.56		0.00	EC//EM =224 ;																				
2425-0058	Test Cell Maintenance	248	01OCT12*	01OCT12*	30SEP13	30SEP13	229	71,675.00		0.00	EM//SB =500 ; M&S=3000 ;																				
2425-0060	Road - Path	5	01APR13*	01APR13*	05APR13	05APR13	104	24,836.00		0.00	EM//SM =40 ; EM//ST =160 ;																				
2425-0061	Duct Removal - Path	2	08APR13	08APR13	09APR13	09APR13	104	9,934.40		0.00	EM//SM =16 ; EM//ST =64 ;																				
2425-0062	Lintel Removal - Path	3	10APR13	10APR13	12APR13	12APR13	104	17,822.56		0.00	EM//EM =08 ; EM//SM =24 ; EM//ST =96 ; EE//TB =16 ;																				
2425-0063	Lintel Install - Path	2	15APR13	15APR13	16APR13	16APR13	104	12,855.36		0.00	EM//EM =08 ; EM//SM =16 ; EM//ST =64 ; EE//TB =16 ;																				
2425-0064	Duct Install - Path	2	17APR13	17APR13	18APR13	18APR13	104	35,014.40		0.00	EM//SM =16 ; EM//ST =64 ; M&S =19,000 ;																				
2425-0068	Setup - Metrology	5	19APR13	19APR13	25APR13	25APR13	104	23,057.60		0.00	EM//EM =80 ; EM//ST =80 ;																				
2425-0069	Measure - Metrology	15	26APR13	26APR13	16MAY13	16MAY13	104	138,345.60		0.00	EM//EM =480 ; EM//ST =480 ;																				
2425-0070	Model - Metrology	5	17MAY13	17MAY13	23MAY13	23MAY13	104	36,548.80		0.00	EM//EM =80 ; EA//SB =160 ;																				
2425-0071	Lay out - Metrology	5	24MAY13	24MAY13	31MAY13	31MAY13	104	27,017.60		0.00	EM//EM =80 ; EM//ST =80 ; 41=3,000 ;																				
2425-0073	Labyrinth Removal	20	01MAY13*	01MAY13*	29MAY13	29MAY13	105	84,578.88		0.00	EM//SM =160 ; EM//ST =480 ; EE//TB =32 ;																				
2425-0076	Construction - Lift Fixtures	20	09APR13*	09APR13*	06MAY13	06MAY13	110	92,918.40		0.00	EM//ST =480 ; M&S=30k ;																				
2425-0077	Load Test - Lift Fixtures	5	07MAY13	07MAY13	13MAY13	13MAY13	110	27,478.40		0.00	EM//EM =40 ; EM//SM =40 ; EM//ST =120 ;																				
2425-0078	Move - Lift Fixtures	1	14MAY13	14MAY13	14MAY13	14MAY13	110	2,665.92		0.00	EM//ST =24 ;																				
2425-0079	Trial Runs - Lift Fixtures	5	15MAY13	15MAY13	21MAY13	21MAY13	110	27,478.40		0.00	EM//EM =40 ; EM//SM =40 ; EM//ST =120 ;																				
Relocate HVE																															
2425-0123	Move - HVE 1 Movement	2	20MAY13*	20MAY13*	21MAY13	21MAY13	68	11,351.52		0.00	EM//EM =08 ; EM//SM =16 ; EM//ST =64 ;																				

Activity ID	Activity Description	Work Days	BASELINE START	Forecast Start	BASELINE FINISH	Forecast Finish	Total Float	BUDGET	% Cmpl	Earned value cost (BCWP)	FY11	FY12	FY13	FY14
FY102430	FY10 Actual Cost	143	01OCT09A	01OCT09A	30SEP10A	30SEP10A		542,135.00	100	542,135.00				
FY112430	FY10 Actual Cost	143	01OCT10A	01OCT10A	29OCT10A	29OCT10A		18,000.00	100	18,000.00				
Job: 2440 - 2nd NBI Beamline-DENAULT														
Procure, Fab & Assembly														
2440-0001	Begin refurbishment job parts list	143*	01OCT10*	01OCT10A	01FEB11	29APR11	167	6,212.80	50	3,106.40				
2440-0002	Prepare drawings	600*	01OCT10*	01OCT10A	01MAR13	01MAR13	167	44,155.30	20	8,831.06				
2440-0002A	Engineering Supervision (LOE)	599*	01OCT10*	01OCT10A	26APR13	28FEB13	168	161,592.38	LOE	15,674.46				
2440-0004	Ion Dump parts	90	03OCT11*	03OCT11*	15FEB12	15FEB12	57	2,580.00		0.00				
2440-0012	Ion Dump TC wiring	103	22AUG11*	22AUG11*	24JAN12	24JAN12	73	37,745.26		0.00				
2440PEER	Peer Review	0			31MAR11	31MAR11	53	0.00		0.00				
2440-0003	Calorimeter parts	90	13DEC11	13DEC11	24APR12	24APR12	8	1,290.00		0.00				
2440-0005	Magnet parts	90	28NOV12	28NOV12	11APR13	11APR13	8	660.00		0.00				
2440-0006	90 inch flange and neutralizer parts	90	15OCT12	15OCT12	28FEB13	28FEB13	8	1,320.00		0.00				
2440-0007	Exit spool piece parts	90	04JAN13	04JAN13	09MAY13	09MAY13	8	6,600.00		0.00				
2440-0008	BL Lid parts	90	03AUG12	03AUG12	11DEC12	11DEC12	8	1,568.00		0.00				
2440-0009	BL Box parts	90	23MAY12	23MAY12	28SEP12	28SEP12	8	5,160.00		0.00				
2440-0011	Calorimeter TC wiring	115	04NOV11	04NOV11	24APR12	24APR12	8	45,034.40		0.00				
2440-0013	Magnet TC wiring	78	14DEC12	14DEC12	11APR13	11APR13	8	35,451.20		0.00				
2440-0014	90 inch flange and neutralizer TC wiring	48	14DEC12	14DEC12	28FEB13	28FEB13	8	35,451.20		0.00				
2440-0015	Exit spool piece TC wiring (refurb & relocate)	98	14DEC12	14DEC12	09MAY13	09MAY13	8	35,451.20		0.00				
Refurbishment														
2440-0017A	Radiation Supplies (M&S) (LOE)	635*	01NOV10*	01NOV10A	20MAY13	20MAY13	111	321,649.61	LOE	18,655.68				
2440-0017B	Test Cell Maintenance (LOE)	500*	01NOV10*	01NOV10A	30OCT12	30OCT12	246	131,251.04	LOE	9,712.57				
2440-0028	Refurbish Ion Dump	309	01FEB11*	01FEB11*	23APR12	23APR12	9	280,279.91		0.00				
2440-0030	Refurbish Calorimeter	168	22AUG11*	22AUG11*	24APR12	24APR12	8	269,865.06		0.00				
2440-0018	Refurbish BL Box	110	25APR12*	25APR12*	28SEP12	28SEP12	8	87,454.80		0.00				
2440-0020	Refurbish BL Lid	50	01OCT12	01OCT12	11DEC12	11DEC12	8	91,939.20		0.00				
2440-0022	Refurbish 90 inch flange and neutralizer	50	12DEC12	12DEC12	28FEB13	28FEB13	8	178,598.40		0.00				
2440-0024	Refurbish Bending Magnet	30	01MAR13	01MAR13	11APR13	11APR13	8	89,299.20		0.00				
2440-0026	Refurbish spool piece	20	12APR13	12APR13	09MAY13	09MAY13	8	178,598.40		0.00				
2440-0031	Modify to New style	50	10MAY13	10MAY13	23JUL13	23JUL13	8	233,556.00		0.00				
2440-0033	Reassembly & Test & relocate	60	24JUL13	24JUL13	16OCT13	16OCT13	8	265,724.16		0.00				
FY092440	FY09 Actual Cost	22*	23FEB09A	23FEB09A	30SEP09A	30SEP09A		28,566.00	100	28,566.00				
FY102440	FY10 Actual Cost	100	01DEC09A	01DEC09A	30APR10A	30APR10A		5,908.00	100	5,908.00				
FY102440A	FY10 Actual Cost	1	03MAY10A	03MAY10A	30SEP10A	30SEP10A		6,131.00	100	6,131.00				

Activity ID	Activity Description	Work Days	BASELINE START	Forecast Start	BASELINE FINISH	Forecast Finish	Total Float	BUDGET	% Cmpl	Earned value cost (BCWP)	FY11				FY12				FY13				FY14			
2485-0017	Design Drawings	152*	19JUL10A	19JUL10A	19MAY11	28FEB11	2	11,908.32	70	8,335.82	EM//EM =24 ; EA//ES =96 ;															
2485-0018	Update Cost & Schedule Estimate	133*	20MAY11	01NOV10A	26MAY11	16MAY11	2	6,328.40	25	1,582.10	EM//EM =12 ;															
2485-0019	FDR Prep	11*	27MAY11	14MAR11	10JUN11	28MAR11	44	0.00		0.00																
2485-0020	CONDUCT FDR	2	13JUN11*	10JUN11*	14JUN11	13JUN11	2	0.00		0.00																
2485-0021	FDR Chit Resolution (All Areas)	20	15JUN11*	16JUN11*	13JUL11	14JUL11	560	19,618.40		0.00	EM//EM =80 ; EA//ES =80 ;															
2485PEER	Peer Review	0			31MAR11	31MAR11	53	0.00		0.00																
Procure, Fab & Assembly																										
2485-0022	Prep Req & proc pkg - 3200i/s TMPx2	4	01OCT13*	01OCT13*	04OCT13	04OCT13	8	3,662.80		0.00					EM//EM =20 ;											
2485-0023	SUBMIT REQ TO PROC - 3200i/s TMPx2	1	07OCT13	07OCT13	07OCT13	07OCT13	69	183.14		0.00					EM//EM =01 ;											
2485-0024	Procurement lead time (1) - 3200i/s TMPx2	15	08OCT13	08OCT13	28OCT13	28OCT13	69	0.00		0.00																
2485-0025	AWARD - 3200i/s TMPx2	1	29OCT13	29OCT13	29OCT13	29OCT13	69	0.00		0.00																
2485-0026	Fabricate or delivery - 3200i/s TMPx2	90	30OCT13	30OCT13	18MAR14	18MAR14	69	87,750.00		0.00					41=65,000 ;											
2485-0028	Prep Req & proc pkg - New VAT Valves	2	07OCT13	07OCT13	08OCT13	08OCT13	8	366.28		0.00					EM//EM =02 ;											
2485-0029	SUBMIT REQ TO PROC- New VAT Valves	1	09OCT13	09OCT13	09OCT13	09OCT13	77	183.14		0.00					EM//EM =01 ;											
2485-0030	Procurement lead time (1)- New VAT Valves	15	10OCT13	10OCT13	30OCT13	30OCT13	77	0.00		0.00																
2485-0031	AWARD- New VAT Valves	1	31OCT13	31OCT13	31OCT13	31OCT13	77	0.00		0.00																
2485-0032	Fabricate or delivery - New VAT Valves	80	01NOV13	01NOV13	06MAR14	06MAR14	77	29,700.00		0.00					41=22,000 ;											
2485-0034	Prep Req & proc pkg - Vacuum Instrumentation	4	10OCT13	10OCT13	15OCT13	15OCT13	85	3,662.80		0.00					EM//EM =20 ;											
2485-0035	SUBMIT REQ TO PROC- Vacuum Instrumentation	1	16OCT13	16OCT13	16OCT13	16OCT13	85	183.14		0.00					EM//EM =01 ;											
2485-0036	Procurement lead time (1)- Vacuum Instrumentatn	15	17OCT13	17OCT13	06NOV13	06NOV13	85	0.00		0.00																
2485-0037	AWARD- Vacuum Instrumentation	1	07NOV13	07NOV13	07NOV13	07NOV13	85	0.00		0.00																
2485-0038	Fabricate or delivery - Vacuum Instrumentation	90	08NOV13	08NOV13	27MAR14	27MAR14	85	5,400.00		0.00					41=4,000 ;											
2485-0040	Prep Req & proc pkg - Misc Mtrl/Comp for Ducts	4	09OCT13	09OCT13	14OCT13	14OCT13	8	2,380.82		0.00					EM//EM =13 ;											
2485-0041	SUBMIT REQ TO PROC - Misc Mtrl/Comp for Ducts	1	15OCT13	15OCT13	15OCT13	15OCT13	8	183.14		0.00					EM//EM =01 ;											
2485-0042	Procurement lead time (1) - Mtrl/Comp for Duct	15	16OCT13	16OCT13	05NOV13	05NOV13	8	0.00		0.00																
2485-0043	AWARD - Misc Mtrl/Comp for Ducts	1	06NOV13	06NOV13	06NOV13	06NOV13	8	0.00		0.00																
2485-0044	Fabricate or delivery - Misc Mtrl/Comp for Ducts	70	07NOV13	07NOV13	26FEB14	26FEB14	83	32,400.00		0.00					41=24,000 ;											
2485-0044A	Fabricate or delivery - All Other Mtrl/Component	160	07NOV13*	07NOV13*	03JUL14	03JUL14	8	44,162.80		0.00					41=30,000 ; EM//EM=20 ;											
Installation																										
2485-0046	Installation Procedure	10	07OCT13*	07OCT13*	18OCT13	18OCT13	166	7,325.60		0.00					EM//EM =40 ;											
2485-0047	Pre-Assemble Duct Legs 1 and 2	15	19MAR14*	19MAR14*	08APR14	08APR14	69	27,523.68		0.00					EM//EM =12 ; EM//ST =150 ;				41=6,000 ;							
2485-0048	Leak Checking	3	31JUL14	31JUL14	04AUG14	04AUG14	15	1,378.08		0.00																
2485-0049	Install TVPS Supports/	8	07JUL14	07JUL14	16JUL14	16JUL14	8	15,097.24		0.00																
2485-0050	Install Ducts/Pumps	10	17JUL14*	17JUL14*	30JUL14	30JUL14	8	14,687.44		0.00																
2485-0050A	Install Vacuum Instrumentation	10	31JUL14	31JUL14	13AUG14	13AUG14	8	18,250.00		0.00																
2485-0051	PTP Testing	10	14AUG14	14AUG14	27AUG14	27AUG14	8	2,920.64		0.00																
FY102485	FY10 Actual Cost	40	01MAR10A	01MAR10A	30APR10A	30APR10A		5,206.00	100	5,206.00																
FY102485A	FY10 Actual Cost	110	03MAY10A	03MAY10A	30SEP10A	30SEP10A		28,285.00	100	28,285.00																

81=35836

Activity ID	Activity Description	Work Days	BASELINE START	Forecast Start	BASELINE FINISH	Forecast Finish	Total Float	BUDGET	% Cmpl	Earned value cost (BCWP)	FY11	FY12	FY13	FY14
532 - FCPC PF5 DC Systems*NOT IN PROJECT SCOPE**														
530XXX		1	01OCT10	01NOV10A	01OCT10	01NOV10A		0.00	100	0.00				
532 - TA-NTC DC Systems														
532-003	532- PCTS Changes -FINAL DESIGN PREP	99*	01DEC10*	01DEC10A	26APR11	26APR11	415	7,494.60	3	224.84	EA//SB =60 ;			
532-005	532- PCTS Changes -procedures, specs, revision	65	31OCT12*	31OCT12*	11FEB13	11FEB13	34	8,391.60		0.00	EE//EM =24 ; EA//SB =60 ;			
532-009	532- PCTS Changes -Procurement	140	12FEB13*	12FEB13*	29AUG13	29AUG13	34	19,800.00		0.00			41=15,000 ;	
532-013	532- PCTS Changes -Installation	80	23SEP13*	23SEP13*	24JAN14	24JAN14	19	73,484.41		0.00			EE//EM =16 ; EE//SM =80 ;	
532-017	532- PCTS Changes -Test&Commission	20	27JAN14	27JAN14	21FEB14	21FEB14	19	4,594.16		0.00			EE//TB =160 ; 41=30,000 ;	
													EE//EM =08 ; EE//SM =08 ;	
													EE//TB =16 ;	
54 - Control & Protection System														
541-001	Control & Protection Systems- FINAL DESIGN PREP	140*	01DEC10*	01DEC10A	23JUN11	23JUN11	38	37,473.00	3	1,124.19	EA//SB = 300 ;			
541-005	541 - Electrical Interlocks -proced, specs, revs	433	24JUN11	24JUN11	21MAR13	21MAR13	46	203,256.67		0.00			EE//EM =772 ; EA//SB	
541-009	541 - Electrical Interlocks -Procurement PLC	80	22MAR13*	22MAR13*	16JUL13	16JUL13	46	134,640.00		0.00			41=102,000 ;	
541-013	541 - Electrical Interlocks -Installation	80	19AUG13*	19AUG13*	11DEC13	11DEC13	23	389,491.44		0.00			EE//EM =772 ; EE//SM =120 ;	
541-017	541 - Electrical Interlocks -Test&Commission	40	12DEC13*	12DEC13*	17FEB14	17FEB14	23	30,744.40		0.00			EE//TB =1,200 ; 41=75,000 ;	
542-005	542 - Kirk Key Interlocks -Dsn	536	24JUN11	24JUN11	16AUG13	16AUG13	38	18,490.16		0.00			EE//EM =40 ;	
542-009	542 - Kirk Key Interlocks -Procurement	65	19AUG13*	19AUG13*	18NOV13	18NOV13	38	20,042.31		0.00			41=15,000 ;	
542-013	542 - Kirk Key Interlocks -Installation	20	19NOV13	19NOV13	18DEC13	18DEC13	38	22,054.48		0.00			EE//EM =16 ; EE//SM =40 ;	
542-017	542 - Kirk Key Interlocks -Test&Commission	20	19DEC13	19DEC13	27JAN14	27JAN14	38	26,857.60		0.00			EE//TB =120 ;	
543-005	543 - Real Time Control -Develop algorithms	100	15AUG13*	15AUG13*	16JAN14	16JAN14	45	190,109.57		0.00			EE//EM =40 ; EE//SM =40 ;	
													EE//TB =160 ;	
545-005	545 - Instrumentation -Dsn	480	24JUN11	24JUN11	28MAY13	28MAY13	74	56,776.90		0.00			EE//EM =960 ;	
545-009	545 - Instrumentation -Procure Transducers	120	15JUL13*	15JUL13*	13JAN14	13JAN14	43	306,001.25		0.00			EE//EM =200 ; EA//S	
545-013	545 - Instrumentation -Installation	50	14JAN14	14JAN14	24MAR14	24MAR14	43	198,469.52		0.00			41=229,000 ;	
545-017	545 - Instrumentation -Test&Commission	20	25MAR14	25MAR14	21APR14	21APR14	43	68,646.64		0.00			EE//EM =104 ; EE//SM =128 ;	
546-005	546 - Coil Analog Protection Dsn	431	24JUN11	24JUN11	19MAR13	19MAR13	51	94,196.36		0.00			EE//TB =480 ; 41=80,000 ;	
546-009	546 - Coil Analog Protection -Procurement	112	20MAR13*	20MAR13*	27AUG13	27AUG13	51	10,560.00		0.00			EE//EM =128 ; EE//SM =88 ;	
546-013	546 - Coil Analog Protection -Installation	20	28AUG13*	28AUG13*	25SEP13	25SEP13	51	58,349.60		0.00			EE//TB =280 ;	
546-017	546 - Coil Analog Protection -Test&Commission	65	26SEP13	26SEP13	08JAN14	08JAN14	51	29,492.94		0.00			EE//EM =80 ; EE//SM =160 ;	
													EE//TB =160 ; 41=00 ;	
													EE//EM =80 ; EE//SM =32 ;	
													EE//TB =80 ;	
55 - Systems Design & Integration														
551-001	551 - Sys Dsgn -design support, analysis (LOE)	1,098*	03MAY10A	03MAY10A	25SEP14	25SEP14	1,490	412,014.46	LOE	61,390.16				
551-001A	551 - FDR Transition Area	41*	01DEC10*	03JAN11*	28FEB11	28FEB11	76	0.00	3	0.00	EE//EM =0 ; EA//SB =0 ;			
551-008	551 - FDR PF1a	81*	01DEC10*	01DEC10A	31MAR11	31MAR11	53	35,736.00	3	1,072.08	EE//EM =120 ; EA//SB =120 ;			
551-009	551 - FDR TF/OH	76*	15DEC10*	15DEC10A	07APR11	07APR11	123	35,736.00	3	1,072.08	EE//EM =120 ; EA//SB =120 ;			
551-009A	CSU Power System - Peer review	0			16MAY11	16MAY11*	2,328	0.00		0.00				
552-001	552 - System Testing -Prepare Procedures	90	15OCT13	15OCT13	03MAR14	03MAR14	13	41,367.60		0.00			EE//EM =120 ; EA//SB =120 ;	
552-003	552 - System Testing -Testing	65	04MAR14	04MAR14	03JUN14	03JUN14	13	156,125.36		0.00			EE//EM =448 ; EE//SM =80 ;	
													EE//TB =536 ;	
FY095000	FY09 Actual Cost	22*	23FEB09A	23FEB09A	30SEP09A	30SEP09A		385,771.00	100	385,771.00				
FY105000	FY10 Actual Cost	143	01OCT09A	01OCT09A	30APR10A	30APR10A		623,027.00	100	623,027.00				

Activity ID	Activity Description	Work Days	BASELINE START	Forecast Start	BASELINE FINISH	Forecast Finish	Total Float	BUDGET	% Cmpl	Earned value cost (BCWP)	FY				
											FY11	FY12	FY13	FY14	
FY105000A	FY10 Actual Cost	130	01APR10A	01APR10A	30SEP10A	30SEP10A		94,238.00	100	94,238.00	81=130378				
Job: 5200 - Digital Coil Protection-HATCHER															
04	Project Oversight	620*	01NOV10*	01NOV10A	29APR13	29APR13	1,841	248,849.99	LOE	14,931.00					EE//EM=1350
20	Systems Code Development	120*	01NOV10*	01NOV10A	27APR11	27APR11	2,341	27,662.40	80	22,129.92					EE//EM=160
08	Prep System Description	53*	08NOV10*	08NOV10A	12NOV10	31JAN11	1,911	3,457.80	90	3,112.02					EE//EM=20
11	Digital Conceptual Design	60*	15NOV10	15NOV10A	19JAN11	16FEB11	1,911	22,957.88	45	10,331.04					EE//EM=108;EC//EM=32
10	Analog Conceptual Design	40*	15NOV10	15NOV10A	19JAN11	19JAN11	1,926	18,672.12	45	8,402.45					EE//EM=108
12	Conceptual Design Analysis & Alg. Prep.	100*	15NOV10	15NOV10A	13APR11	13APR11	2,351	56,616.60	20	11,323.32					EE//EM=60;EA//EM=240
09	Prep System Requirements	48*	15NOV10	15NOV10A	07DEC10	31JAN11	2,403	12,102.30	85	10,286.96					EE//EM=70
13	CDR Prep. & Review	5	20JAN11	25JAN11	26JAN11	31JAN11*	1,913	8,457.04		0.00					EE//EM=40;EA//EM=8
16	CDR Chit Resolution	5	27JAN11*	01FEB11*	02FEB11	07FEB11	1,913	6,915.60		0.00					EE//EM=40
17	Analog Preliminary Design	45	03FEB11	08FEB11	06APR11	11APR11	1,913	39,764.70		0.00					EE//EM=230
18	Digital Preliminary Design	40	03FEB11	17FEB11	30MAR11	13APR11	1,911	40,178.68		0.00					EE//EM=220;EC//EM=16
19	PDR Prep. & Review	15	07APR11	14APR11	27APR11	04MAY11	1,911	17,849.10		0.00					EE//EM=80;EC//EM=30
23	PDR Chit Resolution	10	28APR11	05MAY11	11MAY11	18MAY11	1,911	5,532.48		0.00					EE//EM=32
24	CSU FDR Prep	15	12MAY11	19MAY11	02JUN11	09JUN11	1,911	6,915.60		0.00					EE//EM=40
28	Systems Code - A	120	03OCT11*	03OCT11*	28MAR12	28MAR12	1,832	54,355.60		0.00					EE//EM=200;EA//SB=120
30	DCPS Algorithms	120	03OCT11*	03OCT11*	28MAR12	28MAR12	1,832	128,281.60		0.00					EE//EM=320;EA//EM=320
5200-0024A	DCP - Peer Review	0			16MAY11	16MAY11*	2,328	0.00		0.00					
25	Analog Design - Pt. I	130	12JAN12*	12JAN12*	13JUL12	13JUL12	1,757	49,398.48		0.00					EE//EM=248;EA//SB=12;EE//TB=8
26	Digital Design - Pt. I	130	12JAN12*	12JAN12*	13JUL12	13JUL12	1,757	44,816.44		0.00					EE//EM=212;EC//TB=40;EA//SB=12
27	Hardware Interface	120	12JAN12*	12JAN12*	28JUN12	28JUN12	1,767	20,646.40		0.00					EE//EM=80;EA//SB=40
29	Final Design Review	20	16JUL12	16JUL12	10AUG12	10AUG12	1,757	7,583.60		0.00					EE//EM=40
35	Systems Code - B	240	13AUG12	13AUG12	31JUL13	31JUL13	1,757	227,205.52		0.00					EE//EM=720;EC//EM=360;EA//EM=160
5200013M	DCP -Hardware (procure & Install)	200	01MAR13*	01MAR13*	13DEC13	13DEC13	1,663	557,676.00		0.00					41=420,000 ;
5200013N	DCP -Cabling and Raceways	100	01OCT13*	01OCT13*	03MAR14	03MAR14	1,615	78,300.00		0.00					41=18,000 ; 41=40,000 ;
34	Digital Design - Pt. II	120	01OCT13*	01OCT13*	31MAR14	31MAR14	1,515	225,380.42		0.00					EE//EM=770;EC//EM=184;EE//TB=440
32	Real Time Programming	150	01OCT13*	01OCT13*	12MAY14	12MAY14	1,565	177,467.20		0.00					EE//EM=360;EC//EM=680
33	Analog Design - Pt. II	120	01OCT13*	01OCT13*	31MAR14	31MAR14	1,595	234,416.40		0.00					EE//EM=880;EE//TB=600
31	External Interface & Response	80	01APR14	01APR14	23JUL14	23JUL14	1,515	41,807.40		0.00					EE//EM=180;EA//SB=40
36	Systems Integration & Testing	20	24JUL14*	24JUL14*	20AUG14	20AUG14	1,515	41,970.40		0.00					
5200-010	Woolley October Budget	20	01OCT10*	01OCT10A	28OCT10	29OCT10A		4,495.14	100	4,495.14					woolley= 26 ;
FY105200A	FY10 Actual Cost	110	03MAY10A	03MAY10A	30SEP10A	30SEP10A		83,402.00	100	83,402.00					
Job: 5501 - Coil Bus Runs-SMITH															
Design															
5501-0007	FEMA	5	03MAY10A	03MAY10A	07MAY10A	07MAY10A		0.00	100	0.00					
5501-0009	Eng Dsgn: elect, thermal, EM & stress-OH BUS	4	21MAY10A	21MAY10A	26MAY10A	26MAY10A		0.00	100	0.00					
5501-0010	CAD:Coaxial bus dsgn/bus routing/supports-OH BUS	5	10MAY10A	10MAY10A	14MAY10A	14MAY10A		0.00	100	0.00					

Activity ID	Activity Description	Work Days	BASELINE START	Forecast Start	BASELINE FINISH	Forecast Finish	Total Float	BUDGET	% Cmpl	Earned value cost (BCWP)	FY11				FY12				FY13				FY14			
Job: 7200 - Center Stack Management-DUDEK																										
Project Management																										
7200-01	100FY2010 CSU Management	106*	03MAY10A	03MAY10A	30SEP10A	30SEP10A		0.00	100	0.00	EM//EM =323 ; EE//EM =288 ; ; 35=2,083 ; 39=4,541 ;															
7200-02	FY2011 CSU Management	250*	01OCT10*	01OCT10A	30SEP11	30SEP11	1,494	222,274.76	LOE	51,567.75	EM//EM =777 ; EE//EM =431 ; 35=5,000 ; 39=10,900 ;															
7200-03	FY2012 CSU Management	245	03OCT11*	03OCT11*	24SEP12	24SEP12	1,494	227,382.39		0.00	EM//EM =690 ; EE//EM =431 ; 35=5,000 ; 39=10,900 ;															
7200-04	FY2013 CSU Management	245	01OCT12*	01OCT12*	25SEP13	25SEP13	1,490	215,496.25		0.00	EM//EM =690 ; EE//EM =345 ; 35=5,000 ; 39=10,900 ;															
7200-05	FY2014 CSU Management	248	01OCT13*	01OCT13*	30SEP14	30SEP14	1,487	222,485.45		0.00	EM//EM =690 ; EE//EM =345 ; ; 35=5,184 ; 39=10900 ;															
FY107200	FY10 Actual Cost	123	02NOV09A	02NOV09A	30APR10A	30APR10A		84,961.00	100	84,961.00																
FY107200A	FY10 Actual Cost	130	01APR10A	01APR10A	30SEP10A	30SEP10A		137,256.00	100	137,256.00	81=137256															
Project Reviews																										
7200-01R	FY2010 CSU Project Reviews	106*	03MAY10A	03MAY10A	30SEP10A	30SEP10A		0.00	100	0.00	EM//EM =258															
7200-02R	FY2011 CSU Project EIR Reviews	250*	01OCT10	01OCT10A	28OCT10	29OCT10A		49,045.10	100	49,045.10	EM//EM =310															
7200-02S	FY2011 CSU Project OPA Reviews	20	01AUG11*	01AUG11*	26AUG11	26AUG11	2,256	49,045.10	100	0.00	EM//EM =310															
7200-03R	FY2012 CSU Project OPA Reviews	20	01FEB12*	01FEB12*	28FEB12	28FEB12	2,093	53,781.90		0.00	EM//EM =310															
7200-03S	FY2012 CSU Project OPA Reviews	20	01AUG12*	01AUG12*	28AUG12	28AUG12	1,965	53,781.90		0.00	EM//EM =310															
7200-04R	FY2013 CSU Project OPA Reviews	20	01FEB13*	01FEB13*	28FEB13	28FEB13	1,863	54,913.40		0.00	EM//EM =310															
7200-04S	FY2013 CSU Project OPA Reviews	20	01AUG13*	01AUG13*	28AUG13	28AUG13	1,737	54,913.40		0.00	EM//EM =310															
7200-05R	FY2014 CSU Project OPA Reviews	20	03FEB14*	03FEB14*	28FEB14	28FEB14	1,636	56,773.40		0.00	EM//EM =310															
7200-05S	FY2014 CSU Project OPA Reviews	20	01AUG14*	01AUG14*	28AUG14	28AUG14	1,509	56,773.40		0.00																
Job: 7300 - NB2 Management-STEVENSON																										
Project Management																										
7300-01	FY2010 NB2 Management	106*	03MAY10A	03MAY10A	30SEP10A	30SEP10A		0.00	100	0.00	EE//EM =372 ; EE//EM =37 ;															
7300-11	FY2011 NB2 Management	250*	01OCT10*	01OCT10A	30SEP11	30SEP11	1,494	113,070.06	LOE	26,232.25	EE//EM =.33fte ; EE//EM =85 ;															
7300-21	FY2012 NB2 Management	245	03OCT11*	03OCT11*	24SEP12	24SEP12	1,494	123,991.86		0.00	EE//EM =.33fte ; EE//EM =85 ;															
7300-31	FY2013 NB2 Management	245	01OCT12*	01OCT12*	25SEP13	25SEP13	1,490	250,286.01		0.00	EE//EM =.70fte ; EE//EM =85 ;															
7300-35	FY2014 NB2 Management	248	01OCT13*	01OCT13*	30SEP14	30SEP14	1,487	258,768.09		0.00	EE//EM =.70fte ; EE//EM =85 ;															
FY092410	FY09 Actual Cost	22*	23FEB09A	23FEB09A	30SEP09A	30SEP09A		63,263.00	100	63,263.00																
FY102410	FY10 Actual Cost	40	01OCT09A	01OCT09A	25NOV09A	25NOV09A		12,157.00	100	12,157.00																
FY107300	FY10 Actual Cost	123	02NOV09A	02NOV09A	30APR10A	30APR10A		62,401.00	100	62,401.00																
FY107300A	FY10 Actual Cost	110	03MAY10A	03MAY10A	30SEP10A	30SEP10A		62,452.00	100	62,452.00	81=62452															
Project Reviews																										
7300-02	FY2010 NB2 RLM's support of OPA reviews	92*	17MAY10A	17MAY10A	06JUL10A	06JUL10A		0.00	100	0.00																
7300-03	FY2010 NB2 RLM's support of EIR review	20	01OCT10*	01OCT10A	28OCT10	29OCT10A		78,289.60	100	78,289.60	EE//EM =160 ; EM//EM =320 ;															
7300-12	FY2011 NB2 RLM's support of OPA reviews	20	01AUG11*	01AUG11*	26AUG11	26AUG11	1,743	78,289.60		0.00	EE//EM =160 ; EM//EM =320 ;															
7300-13	FY2011 NB2 RLM's support of OPA reviews	20	01FEB12*	01FEB12*	28FEB12	28FEB12	1,640	85,851.20		0.00	EE//EM =160 ; EM//EM =320 ;															
7300-22	FY2012 NB2 RLM's support of OPA reviews	20	01AUG12*	01AUG12*	28AUG12	28AUG12	1,512	85,851.20		0.00	EE//EM =160 ; EM//EM =320 ;															

Activity ID	Activity Description	Work Days	BASELINE START	Forecast Start	BASELINE FINISH	Forecast Finish	Total Float	BUDGET	% Cmpl	Earned value cost (BCWP)	FY					
											FY11	FY12	FY13	FY14		
8200-0122	Platform areas reinstall	10	15MAY14	15MAY14	29MAY14	29MAY14	11	45,936.00		0.00					EM//ST =400 ;	
8200-0123	Heating Manifold Reconfigure	10	06FEB14	06FEB14	19FEB14	19FEB14	86	56,718.00		0.00					EM//ST =200 ; 41=25,000	
8200-0124	Re-install RF pipes	30	15MAY14*	15MAY14*	26JUN14	26JUN14	51	243,575.20		0.00					ea//em ellis=80; ee//sb damico=300 em//sb miller=600	
8200-0125	Reinstall electrical Tray	40	30MAY14	30MAY14	25JUL14	25JUL14	11	91,872.00		0.00					EM//ST =800 ;	
Bay by Bay Diagnostic																
8200-0130	Perform bay by bay review Elect	2	27MAR14	27MAR14	28MAR14	28MAR14	24	7,287.20		0.00					EM//SM =40 ;	
8200-0131	Perform bay by bay review Mech	2	31MAR14	31MAR14	01APR14	01APR14	24	7,287.20		0.00					EM//SM =40 ;	
8200-0132	Write reinstallation procedures	5	02APR14	02APR14	08APR14	08APR14	24	18,218.00		0.00					EM//SM =100 ;	
8200-0133	Reinstall Mech	10	09APR14	09APR14	22APR14	22APR14	24	36,748.80		0.00					EM//ST =320 ;	
8200-0134	Reinstall Upper and lower port Eqpt	18	23APR14	23APR14	16MAY14	16MAY14	24	66,147.84		0.00					EM//ST =576 ;	
8200-0135	Reinstall Elect	10	28JUL14	28JUL14	08AUG14	08AUG14	11	22,968.00		0.00						
8200-0136	Testing	10	11AUG14	11AUG14	22AUG14	22AUG14	11	22,968.00		0.00						
Job: 8250 - Remove/Install Centerstack-PERRY																
Remove Old Centerstack																
8250-101	Disconnect Hoses	1	02JAN13*	02JAN13*	02JAN13	02JAN13	161	4,967.20		0.00					EM//ST =32 ; EM//SM =08 ;	
8250-105	Remove umbrella lid (top and bottom)	1	03JAN13	03JAN13	03JAN13	03JAN13	161	4,967.20		0.00					EM//ST =32 ; EM//SM =08 ;	
8250-109	Remove flex bus (top and bottom)	6	04JAN13	04JAN13	11JAN13	11JAN13	161	40,466.88		0.00					EM//ST =288 ; EM//SM =48 ;	
8250-113	Support lower bus support structure	4	14JAN13	14JAN13	17JAN13	17JAN13	161	26,977.92		0.00					EM//ST =192 ; EM//SM =32 ;	
8250-117	lift old centerstack	2	18JAN13	18JAN13	21JAN13	21JAN13	161	13,488.96		0.00					EM//ST =96 ; EM//SM =16 ;	
8250-121	Remove old centerstack pedestal	5	22JAN13	22JAN13	28JAN13	28JAN13	235	20,392.80		0.00					EM//ST =120 ; EM//SM =40 ;	
8250-122	Purchase passive plate bolts	65	17OCT12	17OCT12	28JAN13	28JAN13	235	63,360.00		0.00					41=\$48,000	
8250-122A	Replace mounting bolts for passive plates	60	29JAN13	29JAN13	22APR13	22APR13	235	85,309.44		0.00					4 people x 4 hrs x 48 plates=768	
Install New Centerstack																
8250-123	Dsgn Lift Fixture for new centerstack pedestal	120	01OCT12*	01OCT12*	28MAR13	28MAR13	182	106,284.00		0.00					EM//EM =600 ;	
8250-124	Fab Lift Fixture for new centerstack pedestal	70	01OCT13*	01OCT13*	20JAN14	20JAN14	54	68,623.20		0.00					EM//ST =480 ; 41=10,000 ;	
8250-125	Install new centerstack pedestal	10	21JAN14	21JAN14	03FEB14	03FEB14	54	46,186.00		0.00					EM//ST =240 ; EM//SM =80 ; 41=3,000 ;	
8250-129	Lift in new centerstack (2 times)	4	04APR14	04APR14	09APR14	09APR14	11	27,879.04		0.00					EM//ST =192 ; EM//SM =32 ;	
8250-133	Check vacuum seals	5	10APR14	10APR14	16APR14	16APR14	13	21,068.00		0.00					EM//ST =120 ; EM//SM =40 ;	
8250-137	Install new flex bus (3 times w/2 re-machinings)	27	17APR14	17APR14	23MAY14	23MAY14	13	190,883.52		0.00					EM//ST =1,296 ; EM//SM =216 ; 41=2,000 ;	
8250-141	Install new umbrella (3 times w/2 re-machinings)	6	27MAY14	27MAY14	03JUN14	03JUN14	13	41,818.56		0.00					EM//ST =288 ; EM//SM =48 ;	
Close Vessel and Pumpdown																
8250-145	Clean, Photo, Close VV	9	04JUN14	04JUN14	16JUN14	16JUN14	13	79,264.80		0.00						
8250-149	Pumpdown	1	17JUN14	17JUN14	17JUN14	17JUN14	13	6,969.76		0.00						
8250-153	Leak check	12	18JUN14	18JUN14	03JUL14	03JUL14	13	83,637.12		0.00					EM//ST =576 ; EM//SM =96 ;	
8250-157	Setup for Bakeout	5	07JUL14	07JUL14	11JUL14	11JUL14	13	34,848.80		0.00						
8250-161	Rayleigh/Raman Scattering	5	14JUL14	14JUL14	18JUL14	18JUL14	13	16,474.40		0.00						
8250-165	Bakeout	16	21JUL14	21JUL14	11AUG14	11AUG14	13	140,915.20		0.00						
8250-169	Recover from bakeout & scrub	7	12AUG14	12AUG14	20AUG14	20AUG14	13	48,788.32		0.00						
8250-173	Ready for ISTP	0			22AUG14	22AUG14	11	0.00		0.00						

