

Stephen Langish

From: Timothy Stevenson
Sent: Friday, April 11, 2014 11:24 AM
To: Michael Williams
Cc: Ronald Strykowski; Alfred von Halle; Lawrence Dudek; Erik Perry; Mark Cropper; John Edwards; Thomas Egebo; Masayuki Ono; Kelsey Tresemer; Edmond McBride; Neway Atnafu; William Blanchard; S. Ramakrishnan; Guy Rossi; Kristopher Gilton; Edward Bush; John Winkelman; Stephen Langish; Victor Garzotto; Michael Yavor; Stephen DePasquale
Subject: NBI Upgrade Weekly Status 4/11/14

Mike

NBI Upgrade: Preparations for Armor thermocouple feedthrough terminations are in progress for Bay H. BL2 source platform decon is being performed to clear the area for future work. Flexible hoses for the HVE lines are being prepared. Pipe connections to the DI water pumps continued in the Pump Room. Transmission line assembly and preparation for relocation has started. Mod/Reg controls work and preparation continues. NBPS water skid maintenance is in progress and nears completion. N4ABC low voltage power supply cables were reconnected in the NBPC 138L. VV RWM coil evaluation and fabrication continues for the Bay JK area. Scaffolds around the NBI duct are being changed. Turbo table work is in progress but awaiting parts. NB Controls work on interconnecting wiring on racks in the gallery continued and nears completion. Additional NB installation procedures are in development and review.

Regards,

Tim

Timothy N. Stevenson, PMP

Head of Office of Project Management
NSTXU NBI Upgrade Project Manager
Head of Experimental Heating Systems & Neutral Beam Operations

LSB 316 C Site
Princeton Plasma Physics Laboratory
Princeton University
P.O. Box 451
Princeton, NJ 08543
Office [\(609\) 243-2657](tel:6092432657)
FAX [\(609\) 243-3248](tel:6092433248)
email: tstevenson@pppl.gov

You can visit the home page of the DOE Princeton Plasma Physics Laboratory at <http://www.pppl.gov>