Stephen Langish

From: Timothy Stevenson

Sent: Friday, April 05, 2013 8:54 AM

To: Mike Williams

Cc: Ronald Strykowsky; Alfred von Halle; Lawrence Dudek; Erik Perry; Mark Cropper; John

Edwards; Thomas Egebo; Masayuki Ono; Kelsey Tresemer; Edmond McBride; Neway Atnafu; William Blanchard; S. Ramakrishnan; Guy Rossi; Kristopher Gilton; Edward Bush;

John Winkelman; Stephen Langish; Victor Garzotto; Michael Yavor

Subject: NBI Upgrade Weekly Status 4/05/13

Mike

NBI Upgrade: A source access platform was removed from a TFTR BL and decon is in progress in TTC. This platform will be reused on BL2. Fabrication and leakchecking of LHe cryo line continues in the NB shop. LHe cryogenics line installation and welding on the TFTR Test Cell South wall continues. HVE relocation preparations are underway in the TCB. Fabrication continues on the NB/TVPS duct components in the Tech Shop. The Armor backing plates were completed in the Braze Shop and leakcheck is in progress. An estimate of welding support required for upcoming work was prepared so work orders can be placed with the shop. Procurement held another pre-bid conference for the DI Water procurement. Decon of the BL2 lid has been completed. Decon of the BL2 surround and tools continued in order to make way for HVEs. BL2 Source platform supports were installed and secured to the NTC floor. Water manifold fit-up under the source platform is in progress. Work continued on the SOW and drawings for the power supply cable and tray subcontract requisition package.

Regards,

Tim

Timothy N. Stevenson, PMP

Head of Office of Project Management NSTXU NBI Upgrade Project Manager Head of Experimental Heating Systems & Neutral Beam Operations

LSB 316 C Site Princeton Plasma Physics Laboratory Princeton University P.O. Box 451 Princeton, NJ 08543

Office (609) 243-2657 FAX (609) 243-3248 email: tstevenson@pppl.gov

Skypager #: 2047351

You can visit the home page of the DOE Princeton Plasma Physics Laboratory at http://www.pppl.gov