

Stephen Langish

From: Timothy Stevenson
Sent: Thursday, August 08, 2013 6:13 PM
To: Mike Williams; Philip Heitzenroeder
Cc: Ronald Strykowski; Alfred von Halle; Lawrence Dudek; Erik Perry; Mark Cropper; John Edwards; Thomas Egebo; Masayuki Ono; Kelsey Tresemer; Edmond McBride; Neway Atnafu; William Blanchard; S. Ramakrishnan; Guy Rossi; Kristopher Gilton; Edward Bush; John Winkelman; Stephen Langish; Victor Garzotto; Michael Yavor
Subject: NBI Upgrade Weekly Status 8/9/13

Follow Up Flag: Follow up
Flag Status: Flagged

Mike

NBI Upgrade: Welding and leakchecking of LHe line in the TTC continued. TTC HVAC problems have been resolved. Fabrication and leakchecking of LHe and LN cryo line continues in the NB shop. The DI water system subcontract continues with pipe fitting, welding, and installations in the Pump Room and the MER. The Ion Source and Ion Dump DI H₂O Pump requisition was approved and the procurement process started. The power system cable and tray procurement process is in progress. A pre-bid conference and tour was held for bidders. The cable tray support structure order is in progress. Final work is being performed on rectangular duct shields prior to leakchecking. The JK VV reinforcements and SFLIP pieces have been prepared and installation on the VV is in progress. NB Armor tiles are ready for bakeout so oven time will be arranged. Management and CAMs performed monthly statusing for EVMS.

Regards,

Tim

Timothy N. Stevenson, PMP

Head of Office of Project Management
NSTXU NBI Upgrade Project Manager
Head of Experimental Heating Systems & Neutral Beam Operations

LSB 316 C Site
Princeton Plasma Physics Laboratory
Princeton University
P.O. Box 451
Princeton, NJ 08543
Office [\(609\) 243-2657](tel:6092432657)
FAX [\(609\) 243-3248](tel:6092433248)
email: tstevenson@pppl.gov

You can visit the home page of the DOE Princeton Plasma Physics Laboratory at <http://www.pppl.gov>