

Stephen Langish

From: Timothy Stevenson
Sent: Thursday, July 17, 2014 6:19 PM
To: Michael Williams
Cc: Ronald Strykowski; Alfred von Halle; Lawrence Dudek; Erik Perry; Mark Cropper; John Edwards; Thomas Egebo; Masayuki Ono; Kelsey Tresemer; Edmond McBride; Neway Atnafu; William Blanchard; S. Ramakrishnan; Guy Rossi; Kristopher Gilton; Edward Bush; John Winkelman; Stephen Langish; Victor Garzotto; Michael Yavor; Stephen DePasquale
Subject: NBI Upgrade Weekly Status 7/17/14

Mike

NBI Upgrade: TVPS Fore line installation continues. Exhaust installation continues. TVPS turbopump table installation is in progress; other TVPS installation work continues including some water piping modifications and instrumentation. TVPS cabling is in progress also. The Armor manifold installation continues. Service installations continue on BL2 including dry nitrogen and air lines. NB Controls fabrication and installation cabling work on rack connections, cable runs, and BL wiring continued in NTC and gallery. Telemetry fiber optics end to end testing continues in NTC.; some rework of f/o terminations is required before power testing can start. Additional NB installation procedures are in development and review. A successful Peer Review was held to add a shield wall at the NTC North door in the Gallery.

Regards,

Tim

Timothy N. Stevenson, PMP

Head of Office of Project Management

NSTXU NBI Upgrade Project Manager

Head of Experimental Heating Systems & Neutral Beam Operations

LSB 316 C Site

Princeton Plasma Physics Laboratory

Princeton University

P.O. Box 451

Princeton, NJ 08543

Office (609) 243-2657

FAX (609) 243-3248

email: tstevenson@pppl.gov

You can visit the home page of the DOE Princeton Plasma Physics Laboratory at <http://www.pppl.gov>