

Stephen Langish

From: Timothy Stevenson
Sent: Friday, June 13, 2014 9:56 AM
To: Michael Williams
Cc: Ronald Strykowski; Alfred von Halle; Lawrence Dudek; Erik Perry; Mark Cropper; John Edwards; Thomas Egebo; Masayuki Ono; Kelsey Tresemer; Edmond McBride; Neway Atnafu; William Blanchard; S. Ramakrishnan; Guy Rossi; Kristopher Gilton; Edward Bush; John Winkelman; Stephen Langish; Victor Garzotto; Michael Yavor; Stephen DePasquale
Subject: NBI Upgrade Weekly Status 6/13/14

Mike

NBI Upgrade: Decon and survey of equipment out of the TTC continued this week with the goal of finishing this month. Vacuum system roughing line and SF6 fabrication and installation continued this week. Reactivation of FVI fast switch circuits continued in preparation of powering the NBPS high voltage. Mod/Reg preparations continue. LCC low voltage power supply installation and reactivation is in progress. NB Controls fabrication and installation cabling work on rack connections, cable runs, and BL wiring continued in NTC and gallery. Telemetry fiber optics termination, polishing, and testing was completed in NTC. A few fibers were found that needed rework. Telemetry testing is imminent. OMA hardware installations continued on BL2 source platform. Additional NB installation procedures are in development and review.

Regards,

Tim

Timothy N. Stevenson, PMP

Head of Office of Project Management
NSTXU NBI Upgrade Project Manager
Head of Experimental Heating Systems & Neutral Beam Operations

LSB 316 C Site
Princeton Plasma Physics Laboratory
Princeton University
P.O. Box 451
Princeton, NJ 08543
Office [\(609\) 243-2657](tel:(609)243-2657)
FAX [\(609\) 243-3248](tel:(609)243-3248)
email: tstevenson@pppl.gov

You can visit the home page of the DOE Princeton Plasma Physics Laboratory at <http://www.pppl.gov>