## Stephen Langish

From: Timothy Stevenson

**Sent:** Friday, May 03, 2013 10:16 AM

To: Mike Williams

Cc: Ronald Strykowsky; Alfred von Halle; Lawrence Dudek; Erik Perry; Mark Cropper; John

Edwards; Thomas Egebo; Masayuki Ono; Kelsey Tresemer; Edmond McBride; Neway Atnafu; William Blanchard; S. Ramakrishnan; Guy Rossi; Kristopher Gilton; Edward Bush;

John Winkelman; Stephen Langish; Victor Garzotto; Michael Yavor

Subject: NBI Upgrade Weekly Status 5/3/13

## Mike

NBI Upgrade: The RWP area around BL2 as deconned, surveyed, and cleared for free release. The source platform remains posted. The second and third HVEs were moved into position in the NTC. Fabrication and leakchecking of LHe cryo line continues in the NB shop. LHe cryogenics line installation, welding, and leakchecking on the TFTR Test Cell South and East wall continues. Fabrication continues on the NB/TVPS duct components in the Tech Shop. Procurement activity for the water system piping subcontract continues and award is imminent. Work continued on the SOW and drawings for the power supply cable and tray subcontract requisition package. Tray support brackets were analyzed. Power supplies for the NBI Local Control Centers were purchased and received. The NBI Armor rework was completed and leakchecking indicates a successful repair. VV reinforcement fabrication was evaluated for a make versus buy decision and requests for quotes are in progress. Management conducted the monthly status review with all active jobs reporting. Regards,

Trogard

Tim

Timothy N. Stevenson, PMP

Head of Office of Project Management

NSTXU NBI Upgrade Project Manager

Head of Experimental Heating Systems & Neutral Beam Operations

LSB 316 C Site

Princeton Plasma Physics Laboratory

**Princeton University** 

P.O. Box 451

Princeton, NJ 08543

Office (609) 243-2657

FAX (609) 243-3248

email: tstevenson@pppl.gov

Skypager # : 2047351

You can visit the home page of the DOE Princeton Plasma Physics Laboratory

at http://www.pppl.gov