

Stephen Langish

From: Timothy Stevenson
Sent: Friday, October 11, 2013 10:16 AM
To: Mike Williams
Cc: Lawrence Dudek; Ronald Strykowski; Alfred von Halle; Erik Perry; Mark Cropper; John Edwards; Thomas Egebo; Masayuki Ono; Kelsey Tresemer; Edmond McBride; Neway Atnafu; William Blanchard; S. Ramakrishnan; Guy Rossi; Kristopher Gilton; Edward Bush; John Winkelman; Stephen Langish; Victor Garzotto; Michael Yavor
Subject: NBI Upgrade Weekly Status 10/11/13

Mike

NBI Upgrade: Decon of the TTC East wall for cable tray installation was completed to the degree required for cable tray support installation. Hole drilling and stud installation in TTC East wall for the supports has started. The supports have been moved to D site. DI Water flanges have been made and installed on pipe ends in NTC; hydros are planned next week. The Ion Source and Ion Dump DI H2O Pump procurement continues. BL2 alignment of 90 inch flange, OMA scrapers, and source platform rails continues. The power system cable and tray subcontract installation work has started in the TCB. Scanning for wall and ceiling mounts continues. Thermocouple fabrication for the armor tiles continues. Final welding of t-bar studs is in progress when welding is available. Planning for VV leg modification and duct installation continues. Management conducted job status reviews.

Regards,

Tim

Timothy N. Stevenson, PMP
Head of Office of Project Management
NSTXU NBI Upgrade Project Manager
Head of Experimental Heating Systems & Neutral Beam Operations
LSB 316 C Site
Princeton Plasma Physics Laboratory
Princeton University
P.O. Box 451
Princeton, NJ 08543
Office (609) 243-2657
FAX (609) 243-3248
email: tstevenson@pppl.gov

You can visit the home page of the DOE Princeton Plasma Physics Laboratory at <http://www.pppl.gov>