

Stephen Langish

From: Timothy Stevenson
Sent: Friday, September 13, 2013 9:25 AM
To: Mike Williams
Cc: Ronald Strykowski; Alfred von Halle; Lawrence Dudek; Erik Perry; Mark Cropper; John Edwards; Thomas Egebo; Masayuki Ono; Kelsey Tresemer; Edmond McBride; Neway Atnafu; William Blanchard; S. Ramakrishnan; Guy Rossi; Kristopher Gilton; Edward Bush; John Winkelman; Stephen Langish; Victor Garzotto; Michael Yavor
Subject: NBI Upgrade Weekly Status 9/13/13

Mike

NBI Upgrade: Installation of the cryogenics services is complete. Vacuum jacket leakchecking is in progress. The DI water system subcontract continues with final welding. After some flanges are installed, hydrostatic testing will occur. The Ion Source and Ion Dump DI H2O Pump procurement continues. Vacuum system installation detailed drawings are in progress and a package is being developed for installation. The power system cable and tray subcontract kickoff meeting was held this week and staff training and layout work has started. Progress on the rectangular duct shields continued. Thermocouple installation on armor tiles continues. Management preparations and dry run reviews are underway for the upcoming Office of Science review scheduled for early October 2013.

Regards,
Tim

Timothy N. Stevenson, PMP
Head of Office of Project Management
NSTXU NBI Upgrade Project Manager
Head of Experimental Heating Systems & Neutral Beam Operations
LSB 316 C Site
Princeton Plasma Physics Laboratory
Princeton University
P.O. Box 451
Princeton, NJ 08543
Office (609) 243-2657
FAX (609) 243-3248
email: tstevenson@pppl.gov

You can visit the home page of the DOE Princeton Plasma Physics Laboratory at <http://www.pppl.gov>