


# NSTX Upgrade Project Overview

College W&M  
 Colorado Sch Mines  
 Columbia U  
 CompX  
 General Atomics  
 INEL  
 Johns Hopkins U  
 LANL  
 LLNL  
 Lodestar  
 MIT  
 Nova Photonics  
 New York U  
 Old Dominion U  
 ORNL  
 PPPL  
 PSI  
 Princeton U  
 Purdue U  
 SNL  
 Think Tank, Inc.  
 UC Davis  
 UC Irvine  
 UCLA  
 UCSD  
 U Colorado  
 U Illinois  
 U Maryland  
 U Rochester  
 U Washington  
 U Wisconsin



**Ron Strykowski**

**Princeton Plasma Physics Laboratory**

**NSTX Upgrade Project**

**Office of Science Review**

**LSB, B318**


**December 15-16, 2009**



Culham Sci Ctr  
 U St. Andrews  
 York U  
 Chubu U  
 Fukui U  
 Hiroshima U  
 Hyogo U  
 Kyoto U  
 Kyushu U  
 Kyushu Tokai U  
 NIFS  
 Niigata U  
 U Tokyo  
 JAEA  
 Hebrew U  
 Ioffe Inst  
 RRC Kurchatov Inst  
 TRINITY  
 KBSI  
 KAIST  
 POSTECH  
 ASIPP  
 ENEA, Frascati  
 CEA, Cadarache  
 IPP, Jülich  
 IPP, Garching  
 ASCR, Czech Rep  
 U Quebec


# Princeton Plasma Physics Laboratory

88 acres, total budget = \$100M, 480 employees




# National Spherical Torus Experiment – NSTX

*Neutral Beam #1 operating since Sept 2000*



*NSTX Device operating since February 1999*



# NSTX Upgrade Project

## Program Physics Goals

- 1) Better understand causes of ST transport and scaling to next step devices
- 2) Address ST start-up, sustainment and boundary issues

## Project Mission

- 1) Double field and current

Upgrade centerstack to enable operations at

- Toroidal magnetic field of up to 1 Tesla (presently 0.55 Tesla)
- Plasma current up to 2 Mega-amp (presently 1 Mega-amp)

- 2) Double neutral beam power & more tangential injection

Install a second neutral beam line

- Beams tangent to radii 130cm, 120cm and 109.4cm
- Configure NB1 and NB2 so they can operate together or separately


## NSTX Upgrade Cost & Schedule

	TPC (\$M)	
	<u>Unconstrained</u>	<u>Constrained</u>
Cost Range	\$77 - \$94M	\$81 - \$98M
Schedule	48 months FY12/FY13 shutdown	60 months FY13/14 shutdown
	CD-4 May 2014	CD-4 May 2015

- *Most of the required funding is re-directed from the base program*
- *\$13-\$30M incremental funding required*

# NSTX Upgrade Project Organization

## NSTX UPGRADE PROJECT ORGANIZATION



# General Requirements Documents

- General Requirements Documents (GRDs) were generated and approved early in the conceptual design process
  - One GRD for the centerstack
  - Another GRD for the second neutral beamline
- Design philosophy for the centerstack
  - Very conservative design (to handle maximum output from power supplies)
  - Re-evaluating approach by transferring risk from structural supports alone TO a DCPS + supports. No loss in physics capabilities.
- Design philosophy for the second neutral beamline (NB2)
  - Provide a beamline with the same characteristics as the first beamline on NSTX
  - Assume that internal copper parts need to be re-made until it is proven that they can be sufficiently decontaminated

## Centerstack Upgrade Scope

- Inner TF bundle
  - TF Flex bus
  - OH coil
  - Inner PF coils
  - Enhance outer TF supports
  - Enhance PF supports
  - Reinforce umbrella structure
  - New umbrella lids
  - Power systems re-configuration
- Center stack*



## Centerstack Upgrade

- Plan is to fabricate inner TF bundle in-house
- Estimates are based on the actual costs of designing, fabricating and installing the current centerstack
- Base estimates are conservative
  - Opportunities for reducing costs
  - Value engineering studies to optimize the design with DCPS while still meeting the physics objectives
- Contingency based on uncertainties and risks defined in each individual job estimate

## Second Neutral Beam Scope

- Disassemble and evaluate an existing TFTR beamline
- Decontaminate
- Refurbish for reuse
- Relocate pump duct, 22 racks and numerous diagnostics to make room in the NSTX Test Cell
- Install new port on vacuum vessel to accommodate NB2
- Move NB2 to the NSTX Test Cell
- Services being re-configured (power, water, cryo and controls)

## Neutral Beam #2

- Estimates are based on the actual costs of designing, refurbishing and installing NSTX Neutral Beam #1
- Decontamination estimates are based on actual experience with TFTR neutral beams
  - Goal to reduce to acceptable levels
- Estimates are conservative
  - Includes costs for making new parts that might be able to be decontaminated for reuse
  - Opportunities for reducing costs whenever decontamination succeeds
- Contingency based on uncertainties and risks defined in each individual job estimate

## Ready for CD-1

- Successful technical peer review in June for Neutral Beam #2
- Successful technical peer review in August for new Center stack
- Successful Independent CDR October 28-29th
- OFES Review December 15<sup>th</sup>–16<sup>th</sup>
- Documentation specified by DOE Order 413.3 prepared.

# Charge Questions

- 1) Is the selected approach to upgrade the NSTX device technically sound?
  - The Technical solutions meet the NSTX Physics requirements
  - Technical challenges are well understood for this stage of the project
  - “Bundling” both upgrades is the most cost effective and efficient approach for meeting the GRD while minimizing impact to the operations plan. Separation into two project would have significant impacts to cost and the NSTX research program schedule.
  
- 2) Based on the current stage of project, have all the appropriate project risks been identified?
  - The risks identified at CD-0, such as the design for the TF flex joint, are being addressed and retired.
  - A Risk Registry has been prepared and implemented for tracking all identified risks.
  - A project review recommendation log tracks all open chits & recommendations from formal reviews.

# Charge Questions

- 3) Is the proposed cost and schedule range, including contingency, realistic and reasonable?
  - The work scope is complete, well organized with clear assignment of responsibilities.
  - Estimates based upon a standardized and disciplined process
  - A well detailed resource loaded schedule exists and provides the basis for all cost and schedules
  - A well detailed risk registry has been developed and implemented
  - The contingency methodology incorporates estimate uncertainty as well as risk and provides a credible CD-1 cost range.
  - Both the unconstrained and constrained case's staffing needs are well identified and achievable.
  - The project has been responsive in addressing both programmatic mission goals (base case) as well as anticipated funding guidance (constrained case).
  - The project is poised to initiate and effectively manage the preliminary design phase of the project.
  - Opportunities for cost reduction are being pursued.
  
- 4) Given the current stage of the project, is the project's management structure and team appropriate, and are the plans to support the next phase of the project sufficient?
  - As part of performing the conceptual design, we have brought on additional talent that will be needed for the next phase of the project.
  - The project organization brings together individuals with proven project leadership coupled with experienced technical experts in the fields of analysis, design, magnets, power systems, NB systems, I&C, construction.
  - Staffing plans, both near term and long ranges, are understood and currently being met.
  - Dialog and communications with DOE is open and routine (i.e. IPT, weekly mtgs)
  - PU provides a constructive external oversight role (i.e. readiness reviews)

# Charge Questions

- 5) Has the project satisfied the documentation requirements for CD-1 as required by DOE Order 413.3 A?
  - Conceptual Design Review Successful
  - Detailed basis of estimate for a project cost range
  - Conceptual design report
  - Acquisition Strategy
  - Preliminary PEP
  - Federal Project Director appointed
  - Long Lead procurement identified
  - Integrated Safety Management (ISM) in place
  - ES&H Documents in place
  - QA/QC System in place
  
- 6) Are Environmental, Safety and Health aspects being properly addressed given the project's current stage of development?
  - Preliminary Hazard Analysis is based on current plans using the hazard analysis summary in the NSTX Safety Assessment Document.
  - Compliance with occupational radiation exposure regulation (10CFR835) and DOE-approved PPPL Radiation Protection Program will be assured with PPPL Health Physics Division support.
  - Nonradiological hazards (e.g., electrical, fire, magnetic fields, RF, lithium, etc.) are expected to be comparable to present NSTX operations.