

Activity ID	Activity Description	Work Days	Early Start	Early Finish	Total Float	Budgeted Cost	Contingency %	FY10				FY11				FY12				FY13				FY14															
								A	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A
								[Gantt Chart Area with activity bars and blue triangles]																															
1100	Begin Diagnostics Removals	0		02APR12	2,138	0.00																																	
1110	Award NB Rectangular Bellows Section	0		21NOV11	2,225	0.00																																	
1120	Complete Diagnostics Removals	0		14JUN12	2,086	0.00																																	
1130	Award Contract Inner Poloidal Field (PF) Coils	0		13DEC11	2,211	0.00																																	
1140	Lift Out Old Centerstack	0		25JUL12	2,058	0.00																																	
1150	Complete Assy And Pot Of 1st Inner TF Quadrant	0		20JUN12	2,082	0.00																																	
1160	Complete Fabricate Inner TF/OH Coil Assembly	0		23APR13	1,873	0.00																																	
1170	Begin Final Assembly Of Centerstack	0		13JUN13	20	0.00																																	
1180	Deliver NB Rectangular Bellows Section	0		28JUN13	1,825	0.00																																	
1190	Deliver NB Vessel Cap	0		10JUN13	1,839	0.00																																	
1200	Complete Final Assembly Of Centerstack	0		28NOV13	20	0.00																																	
1210	Install NB Cap	0		26OCT12	131	0.00																																	
1220	Begin Field Coil Power Conversion DC Sys Cable I	0		27MAY13	31	0.00																																	
1230	Lift In New Centerstack	0		05DEC13	20	0.00																																	
1240	Deliver Inner Inner PF Coils	0		18APR13	49	0.00																																	
1250	Beam Box Moved and Internals Installed	0		16JUL13	64	0.00																																	
1260	Install New Umbrella	0		28JAN14	20	0.00																																	
1270	Begin Re-Installation Of Diagnostics	0		17SEP13	44	0.00																																	
1280	Complete Refurbishment Of Sources	0		06DEC13	106	0.00																																	
1290	Reinstall New Pump Duct	0		30JUL13	150	0.00																																	
1300	Begin Machine Pump down	0		13FEB14	17	0.00																																	
1310	Complete FCPC DC Systems Cable Installation	0		16SEP13	31	0.00																																	
1320	Re-Installation Of Diagnostics Complete	0		31DEC13	49	0.00																																	
1330	Complete ISTP.	0		20MAY14	10	0.00																																	
Job: 1000 - CSU Analytical Support-TITUS																																							
1000-0002	Maintain Global model with updated design concep	21*	03MAY10*	01JUN10	89	1,771.10	10																																
1000-0003	Maintain updated 96 Scenarios	21	03MAY10	01JUN10	110	1,771.10	10																																
1000-0004	Generic Tile Qualification Program	21	03MAY10	01JUN10	110	1,771.10	10																																
1000-0005	Maintain Disruption Scenarios	21	03MAY10	01JUN10	110	1,771.10	10																																
1000-0006	Develop List of in-service Inspection Areas	21	03MAY10	01JUN10	110	1,771.10	10																																
1000-0007	Dynamic Response to Normal Loads PF4/5/TF/TF OOP	21	03MAY10	01JUN10	110	1,771.10	10																																
1000-0008	Fault, FMEA evaluation and analyses	21	03MAY10	01JUN10	110	1,771.10	10																																
1000-0009	PDR Documentation	21	02JUN10	30JUN10*	89	1,771.10	10																																
1000-0011	Maintain Global model with updated design concep	180	01JUL10	23MAR11	89	18,446.31	20																																
1000-0012	Maintain updated 96 Scenarios	180	01JUL10	23MAR11	89	18,446.31	20																																
1000-0013	Generic Tile Qualification Program	180	01JUL10	23MAR11	89	36,892.62	20																																
1000-0014	Maintain Disruption Scenarios	180	01JUL10	23MAR11	89	18,446.31	20																																

Activity ID	Activity Description	Work Days	Early Start	Early Finish	Total Float	Budgeted Cost	Contingency %	FY10												FY11												FY12												FY13												FY14											
								FY10				FY11				FY12				FY13				FY14				FY10				FY11				FY12				FY13				FY14																							
								A	F	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F
1000-0015	Develop List of in-service Inspection Areas	180	01JUL10	23MAR11	89	18,446.31	20	EA//EM =100 ;																																																											
1000-0016	Dynamic Response to Normal Loads PF4/5/TF/TF OOP	180	01JUL10	23MAR11	89	18,446.31	20	EA//EM =100 ;																																																											
1000-0017	Fault, FMEA analyses	180	01JUL10	23MAR11	89	18,446.31	20	EA//EM =100 ;																																																											
1000-0018	FDR Prep/documentation	21*	01FEB11*	01MAR11	105	18,852.00	20	EA//EM =100 ;																																																											
1000-0019	CONDUCT FDR	20	01MAR11	28MAR11*	86	1,885.20	20	EA//EM =10 ;																																																											
1000-0022	Title 3 Analysis Support	812	29MAR11	06JUN14	1,580	179,843.39	40	EA//EM =900 ;																																																											
FY101000	FY10 Actual Cost	143*	01OCT09A	30APR10A		34,743.00		81=34,743 ;																																																											
Job: 1001 - CS Plasma Facing Components-TRESEMER																																																																			
Design																																																																			
1001-0029	PDR Prep	36	03MAY10*	22JUN10	23	13,498.64	10	EM//EM =40 ; EA//es =40 ; EA//EM =24 ;																																																											
1001-0030	CONDUCT PDR	2	23JUN10	24JUN10	23	3,266.48	10	EM//EM =8 ; EA//es =8 ; ea/em=8																																																											
1001-0031	Receipt of Material data	1	23JUN10	23JUN10	24	298.30	10	EM//EM =02 ;																																																											
1001-0032	Order Samples for testing (6 wks lead)	32	23JUN10	06AUG10	23	18,893.20	10	EM//EM =08 ; 41=15,000 ;																																																											
1001-0034	PDR chit resolution	30	25JUN10	06AUG10	23	22,077.00	20	EM//EM =60 ; EA//ES =160 ;																																																											
1001-0035	Update WAF for Lehman Review (prep)	30	25JUN10*	06AUG10	2,549	10,918.20	20	EM//EM =60 ; EA//ES =24 ;																																																											
1001-0036	Generic Tile Qualification Program	30	25JUN10*	06AUG10	23	38,405.00	20	EM//EM =20 ; EA//EM =200 ;																																																											
1001-0037	Lehman Review	2	10AUG10*	11AUG10	20	3,699.20	10	EM//EM =16 ; EA//es =16 ;																																																											
1001-0039	Disruption Forces - Final Tile Analysis	40	12AUG10	07OCT10	20	56,303.98	20	EM//EM =20 ; EA//ES =40 ; EA//EM =280 ;																																																											
1001-0040	Thermal system - Final Tile Analysis	15	08OCT10	28OCT10	20	11,703.60	20	EM//EM =10 ; EA//es =80 ;																																																											
1001-0041	Fastener Scheme - Final Tile Analysis	10	15OCT10	28OCT10	20	10,648.96	20	EM//EM =32 ; EA//es =64 ;																																																											
1001-0043	Part re-design - Fastener Design	20	29OCT10	29NOV10	20	21,297.92	20	EM//EM =64 ; EA//es =128 ;																																																											
1001-0044	Tile adjustments - Fastener Design	10	30NOV10	13DEC10	35	8,108.80	20	EM//EM =16 ; EA//es =64 ;																																																											
1001-0045	Fastener Mock-up - Fastener Design	20	30NOV10	04JAN11	25	10,648.96	20	EM//EM =32 ; EA//ES =64 ;																																																											
1001-0046	Testing - Fastener Design	15	05JAN11	25JAN11	25	8,807.60	20	EM//EM =30 ; EM//ST =40 ;																																																											
1001-0048	Mechanical - Material Testing	40	30NOV10*	01FEB11	20	24,402.08	20	EM//EM =64 ; EA//ES =80 ; EM//ST =72 ;																																																											
1001-0049	Thermal - Material Testing	20	02FEB11	01MAR11	20	16,118.56	20	EM//EM =20 ; EM//ST =128 ;																																																											
1001-0050	Review Data - Material Testing	10	02MAR11	15MAR11	20	5,080.32	20	EM//EM =32 ;																																																											
1001-0053	Make Material Choices	5	16MAR11	22MAR11	20	3,175.20	20	EM//EM =20 ;																																																											
1001-0054	Finalize Designs/Drawings	45	21DEC10	01MAR11	20	47,920.32	20	EM//EM =144 ; EA//ES =288 ;																																																											
1001-0055	Drawings (Assem/Installation)	300	02MAR11	09MAY12	235	195,547.00	20	EA//es =2,200 ;																																																											
1001-0056	Prep Procurement Specs	15	02MAR11	22MAR11	20	4,762.80	20	EM//EM =30 ;																																																											
1001-0057	FDR Prep	20	23MAR11	19APR11	20	34,242.88	10	EM//EM =128 ; EA//es =160 ;																																																											
1001-0058	CONDUCT FDR	1	20APR11*	20APR11	20	3,789.84	10	EM//EM =08 ; EA//es =08 ; EA//EM =08 ;																																																											
Procure, Fab & Assembly																																																																			
1001-0062	Prep Req & Proc Package - Tiles (CFC)	10	21APR11	04MAY11	20	22,075.20	20	EM//EM =20 ; 35=15,000 ;																																																											
1001-0063	Submit Req. to Procurement - Tiles (CFC)	2	05MAY11	06MAY11	20	635.04	20	EM//EM =04 ;																																																											
1001-0064	Procurement Lead Time - Tiles (CFC)	40	09MAY11	05JUL11	20	5,080.32	20	EM//EM =32 ;																																																											
1001-0065	Award - Tiles (CFC)	1	06JUL11	06JUL11	20	0.00	20																																																												

Activity ID	Activity Description	Work Days	Early Start	Early Finish	Total Float	Budgeted Cost	Contingency %	FY10				FY11				FY12				FY13				FY14																							
								F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M
1205-0090	Validation of Design Complete	1	02MAR11	02MAR11	77	0.00	0																																								
1205-0091	Update CAD Models per Validation	10	03MAR11	16MAR11	77	1,138.05	50																																								
1205-0092	Revise Fabrication & Assembly Drawings per Valid	10	17MAR11	30MAR11	77	3,540.60	50																																								
1205-0093	Review, Check & Sign Off Drawings	5	31MAR11	06APR11	77	4,786.74	27																																								
1205-0094	Release Fabriction & Assembly Drawings	1	07APR11	07APR11	77	0.00	0																																								
1205-0096	FDR	1	08APR11*	08APR11	77	0.00	12																																								
1205-0100	Prep Req & Procurement Package	4	01JUN12*	06JUN12	128	3,974.64	33																																								
1205-0101	Submit Req to Procurement	1	06JUN12	06JUN12	128	0.00	0																																								
1205-0102	Procurement Processing	22	06JUN12	06JUL12	128	0.00	0																																								
1205-0103	Submit for Vendor Quotes	1	09JUL12	09JUL12	128	0.00	0																																								
1205-0104	Eval Quotes	43	09JUL12	06SEP12	128	1,324.88	50																																								
1205-0105	Tech Eval of Vendors	43	09JUL12	06SEP12	128	1,324.88	50																																								
1205-0106	Award / Order Approved	1	07SEP12	07SEP12	128	0.00	0																																								
1205-0107	Vendor Oversight	102	10SEP12	08FEB13	128	3,396.98	50																																								
1205-0108	Receipt of Hardware	4	11FEB13	14FEB13	128	131,570.25	11																																								
1205-0109	QA Inspection	20	11FEB13	08MAR13	202	9,308.64	37																																								
1205-0110	Resolve Procurement Issues	94	11FEB13	20JUN13	128	341.16	5																																								
1205-0111	Documentation: Assembly Procedures	94	11FEB13	20JUN13	128	4,637.40	16																																								
1205-0112	Assembly of Components	94	11FEB13	20JUN13	136	4,158.80	46																																								
1205-0113	Parts ready for installation	8	21JUN13	02JUL13	128	0.00	25																																								
1205-0114	Handling / Warehouse / Storage	251	21JUN13	06JUN14	1,580	887.72	50																																								
Job: 1206 - Pedestal -SMITH																																															
1206-0008	Input F/Analysis Group:Interface Detail to CS	1	01JUN10*	01JUN10	2,587	0.00	20																																								
1206-0009	Dsgn Eng/CAD Models: Iteration, Optimizatn, Updt	10	18MAY10*	01JUN10	2,596	18,453.00	33																																								
1206-0010	Complete Preliminary CAD Models	10	01JUN10	14JUN10	2,587	2,376.00	50																																								
1206-0013	ME Analysis/CAD Model Iterations-Strss/EM/Therml	24	19MAY10*	22JUN10	126	0.00	0																																								
1206-0014	Analysis of Preliminary Design Approved	1	22JUN10	22JUN10	126	0.00	0																																								
1206-0016	PDR	1	23JUN10*	23JUN10	126	0.00	20																																								
1206-0018	Dsgn Eng & CAD Models: Iterations, Optim & Updat	38	24JUN10	17AUG10	168	4,641.00	37																																								
1206-0021	DOE CD-2 (Lehman) Review	1	10AUG10*	10AUG10	2,547	0.00	0																																								
1206-0023	PDR CAD model Compld-Outr supp ring/clamp/sprng	1	18AUG10	18AUG10	168	0.00	0																																								
1206-0027	Rapid Prototype Mockup:Real Estate Issue/Sizing	1	19AUG10	19AUG10	168	0.00	0																																								
1206-0028	Det Dsgn Eng, CAD/Analysis Iterations(11mod/7dwg	64	20AUG10*	18NOV10	168	10,561.39	39																																								
1206-0029	Update Design Drawings	64	24JUN10	23SEP10	126	8,498.10	47																																								
1206-0030	Design Drawings Ready for Checking & Validation	1	19NOV10	19NOV10	168	0.00	0																																								
1206-0031	Validate Analysis: Stress, EM, Thermal	120	17AUG10*	11FEB11	89	1,239.55	20																																								
1206-0032	Validation of Design Complete	1	14FEB11	14FEB11	89	0.00	0																																								

Activity ID	Activity Description	Work Days	Early Start	Early Finish	Total Float	Budgeted Cost	Contingency %	FY10				FY11				FY12				FY13				FY14															
								F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S
1206-0033	Update CAD Models per Validation	10	15FEB11	28FEB11	89	2,402.55	50																																
1206-0034	Revise Fabrication & Assembly Drawings per Valid	10	01MAR11	14MAR11	89	4,046.40	50																																
1206-0035	Review, Check & Sign Off Drawings	5	15MAR11	21MAR11	89	5,357.16	27																																
1206-0036	Release Fabrication & Assembly Drawings	1	22MAR11	22MAR11	89	0.00	0																																
1206-0038	FDR	1	28MAR11*	28MAR11	86	0.00	12																																
1206-0042	Prep Req & Procurement Package	4	01JUN12*	06JUN12	135	3,974.64	33																																
1206-0043	Submit Req to Procurement	1	06JUN12	06JUN12	135	0.00	0																																
1206-0044	Procurement Processing	22	06JUN12	06JUL12	135	0.00	0																																
1206-0045	Submit for Vendor Quotes	1	09JUL12	09JUL12	135	0.00	0																																
1206-0046	Eval Quotes	43	09JUL12	06SEP12	135	0.00	0																																
1206-0047	Tech Eval of Vendors	43	09JUL12	06SEP12	135	0.00	0																																
1206-0048	Award / Order Approved	1	07SEP12	07SEP12	135	0.00	0																																
1206-0049	Vendor Oversight	102	10SEP12	08FEB13	135	1,358.79	50																																
1206-0050	Receipt of Hardware	4	11FEB13	14FEB13	135	38,782.80	11																																
1206-0051	QA Inspection	20	11FEB13	08MAR13	135	2,420.56	42																																
1206-0052	Resolve Procurement Issues	20	11MAR13	05APR13	135	0.00	0																																
1206-0053	Documentation: Assembly Procedures	20	08APR13	03MAY13	135	2,729.28	10																																
1206-0054	Assembly of Components	20	06MAY13	31MAY13	135	0.00	46																																
1206-0055	Parts ready for installation	5	03JUN13	07JUN13	135	0.00	25																																
1206-0057	Handling / Warehouse / Storage	251	03JUN13	19MAY14	1,594	886.26	50																																
Job: 1207 - Vessel Legs -SMITH																																							
1207-0013	ME Analysis/CAD Model Iterations-Strss/EM/Therml	24	19MAY10*	22JUN10	126	3,542.20	20																																
1207-0014	Analysis of Preliminary Design Approved	1	22JUN10	22JUN10	126	0.00	0																																
1207-0016	PDR	1	23JUN10*	23JUN10	126	0.00	20																																
1207-0021	DOE CD-2 (Lehman) Review	1	10AUG10*	10AUG10	2,547	0.00	0																																
1207-0028	Det Dsgn Eng, CAD (3 CAD/2dwg)	64	17AUG10*	15NOV10	171	1,873.41	37																																
1207-0029	Update Design Drawings	64	24JUN10	23SEP10	126	2,199.10	47																																
1207-0030	Design Drawings Ready for Checking & Validation	1	16NOV10	16NOV10	171	0.00	0																																
1207-0031	Validate Analysis: Stress, EM, Thermal	120	17AUG10*	11FEB11	89	15,335.83	20																																
1207-0032	Validation of Design Complete	1	14FEB11	14FEB11	89	0.00	0																																
1207-0033	Update CAD Models per Validation	10	15FEB11	28FEB11	89	379.35	50																																
1207-0034	Revise Fabrication & Assembly Drawings per Valid	10	01MAR11	14MAR11	89	1,011.60	50																																
1207-0035	Review, Check & Sign Off Drawings	5	15MAR11	21MAR11	89	1,458.36	28																																
1207-0036	Release Fabrication & Assembly Drawings	1	22MAR11	22MAR11	89	0.00	0																																
1207-0038	FDR	1	28MAR11*	28MAR11	86	0.00	12																																
1207-0042	Prep Req & Procurement Package	4	02JUN11*	07JUN11	390	317.52	50																																
1207-0043	Submit Req to Procurement	1	07JUN11	07JUN11	390	0.00	0																																

Activity ID	Activity Description	Work Days	Early Start	Early Finish	Total Float	Budgeted Cost	Contingency %	FY10												FY11												FY12												FY13												FY14																																															
								FY10				FY11				FY12				FY13				FY14																																																																															
1307-2170	Bid/Award Weld Material	30	30SEP11	10NOV11	175	0.00	10																																																																																																
1307-2180	Fab & Deliver Weld Material	60	11NOV11	14FEB12	175	7,822.48	15																									41=5,000 ; EM/SM =08 ;																																																																							
1307-2190	Spec/Requisition Misc M&S	20	01SEP11*	29SEP11	175	0.00	10																																																																																																
1307-2200	Bid/Award Misc M&S	30	30SEP11	10NOV11	175	0.00	10																																																																																																
1307-2210	Fab & deliver Misc M&S	60	11NOV11	14FEB12	175	9,144.96	15																									41=5,000 ; EM/SM =16 ;																																																																							
1307-2220	Spec/requisition Ceramic Insulators	20	04SEP12*	01OCT12	226	0.00	10																																																																																																
1307-2230	Bid/Award Ceramic Insulators	30	02OCT12	12NOV12	226	0.00	10																																																																																																
1307-2240	Fab & Deliver Ceramic Insulators	60	13NOV12	14FEB13	226	106,400.00	35																									41=80,000 ;																																																																							
1307-2250	Spec/Requisition CB SS Structure	20	01SEP11*	29SEP11	145	0.00	10																																																																																																
1307-2260	Bid/Award CB SS Structure	30	30SEP11	10NOV11	145	0.00	10																																																																																																
1307-2270	Fab & Deliver CB SS Structure	60	11NOV11	14FEB12	145	58,500.00	15																									41=45,000 ;																																																																							
1307-2280	30Spec/Requisition Viton O Rings	20	04SEP12*	01OCT12	256	0.00	10																																																																																																
1307-2290	Bid/Award Viton O Rings	30	02OCT12	12NOV12	256	0.00	10																																																																																																
1307-2300	Fab & Deliver Viton O Rings	30	13NOV12	03JAN13	256	8,012.16	30																									41=5,000 ; EM/SM =08 ;																																																																							
1307-2310	Spec/Requisition Organ Pipe Adapters & Feedthrus	20	01SEP11*	29SEP11	366	0.00	10																																																																																																
1307-2320	Bid/Award Organ Pipe Adapters & Feedthrus	30	30SEP11	10NOV11	366	0.00	10																																																																																																
1307-2330	Fab & Deliver Organ Pipe Adapters & Feedthrus	50	11NOV11	31JAN12	366	49,467.44	30																									41=35,000 ; EM/SM =24 ;																																																																							
1307-2340	Design Stud Installation Fixture	20	03OCT11*	28OCT11	405	10,552.80	20																									EA/SB =80 ;																																																																							
1307-2350	Fabricate Fixture for Stud Installation	20	31OCT11	29NOV11	405	15,257.60	20																									EM/ST =80 ; EM/ST =40 ;																																																																							
1307-3010	Assemble & Test Ceramic Breaks incl PF1C Coil	20	19APR13	16MAY13	161	31,198.80	20																									41=2,000 ; EM/SM =40 ; EM/ST =200 ;																																																																							
FY101307	FY10 Actual Cost	143	01OCT09A	30APR10A		56,527.00		81=56,527 ;																																																																																															
Job: 1310 - CSU Magnet Systems-CHRZANOWSKI																																																																																																							
FY101310	FY10 Actual Cost	143	01OCT09A	30APR10A		454,032.00		81=454,032 ;																																																																																															
Job: 1302 - Center Stack Assembly-CHRZANOWSKI																																																																																																							
1302-0050	CAD Support for Setup of CS Assembly Area	25	03OCT11*	04NOV11	339	26,382.00	20																									EA/SB =200 ;																																																																							
1302-0060	Generate CS Assembly Procedure	10	28JUN11	12JUL11	451	0.00	10																																																																																																
1302-0070	Generate CS Installation Procedure	10	13JUL11	26JUL11	461	0.00	10																																																																																																
1302-0080	Modify CS Assembly Fixture	20	21NOV12*	20DEC12	108	44,719.20	25																									EM/ST =160 ; EM/ST =120 ;																																																																							
1302-0090	Setup CS Assembly Area	30	10OCT12	20NOV12	108	80,224.88	25																									41=10,000 ; 37=1,000 ; EM/SM =24 ; EM/ST =360 ;																																																																							
1302-0150	Receive OH/TF Assembly	1	25APR13	25APR13	55	0.00																										EM/ST =200 ; 41=10,000 ; 37=2,000 ;																																																																							
1302-0160	Receive Inner PF Coils	1	19APR13*	19APR13	49	0.00																																																																																																	
1302-0170	Perf Accept Elect & Hydr test on PF Coils	5	22APR13	26APR13	49	6,693.84	10																																																																																																
1302-0180	Wrap PF1A Coil with Microtherm	5	29APR13	03MAY13	49	4,345.60	20																																																																																																
1302-0200	Receive CS Vacuum Casing	1	16JAN13	16JAN13	96	0.00																																																																																																	
1302-0210	Install Inconel Weld Studs on Casing Wall	20	17JAN13	13FEB13	96	26,573.60	25																									EM/SM =24 ; EM/ST =24 ;																																																																							
1302-0220	Mount Upper & Lower PF1B Coils to CS Casing	10	14FEB13	27FEB13	96	15,644.16	25																									EM/ST =40 ;																																																																							

Activity ID	Activity Description	Work Days	Early Start	Early Finish	Total Float	Budgeted Cost	Contingency %	FY10			FY11			FY12			FY13			FY14															
								A	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A
2425-0025	Update Analyses	30	01OCT10	11NOV10	90	21,175.20	10																												
2425-0026	Update Cost & Schedule Estimate	30	12NOV10	04JAN11	90	6,350.40	10																												
2425-0027	Prep Procurement Specs	30	05JAN11	15FEB11	90	6,350.40	10																												
2425-0028	FDR Prep	23	16FEB11	18MAR11	90	6,350.40	10																												
2425-0029	CONDUCT FDR 2425	2	21MAR11	22MAR11	90	2,540.16	10																												
Procure, Fab & Assembly																																			
2425-0033	Prep Requisition and procurement pkg-Steel & Parts	1	01OCT12*	01OCT12	100	0.00	10																												
2425-0034	SUBMIT REQ TO PROCUREMENT - Steel and Parts	1	02OCT12	02OCT12	100	0.00	10																												
2425-0035	Procurement lead time (1) - Steel and Parts	30	03OCT12	13NOV12	100	0.00	10																												
2425-0036	AWARD - Steel and Parts	1	14NOV12	14NOV12	100	0.00	10																												
2425-0037	Fabricate or delivery - Steel and Parts	30	15NOV12	07JAN13	100	63,840.00	10																												
2425-0039	Prep Requisition and procurement pkg - Lifting	2	01OCT12*	02OCT12	111	0.00	10																												
2425-0040	SUBMIT REQ TO PROCUREMENT - Lifting Equipment	1	03OCT12	03OCT12	111	0.00	10																												
2425-0041	Procurement lead time (1) - Lifting Equipment	30	04OCT12	14NOV12	111	0.00	10																												
2425-0042	AWARD - Lifting Equipment	1	15NOV12	15NOV12	111	0.00	10																												
2425-0043	Fabricate or delivery - Lifting Equipment	30	16NOV12	08JAN13	111	26,600.00	10																												
Installation																																			
2425-0055	Engineering 1 Days Per Week title III	457	04JUN12*	18MAR14	1,638	108,258.76	10																												
2425-0056	Engineering Support .Days Per Weektitle III	457	04JUN12	18MAR14	1,638	38,311.39	25																												
2425-0057	Drafting Support .5 day/week title III	457	04JUN12	18MAR14	1,638	34,729.24	10																												
2425-0060	Road - Path	5	08JAN13	14JAN13	100	24,193.20	25																												
2425-0061	Duct Removal - Path	2	15JAN13	16JAN13	100	9,677.28	25																												
2425-0062	Lintel Removal - Path	3	17JAN13	21JAN13	100	15,880.56	25																												
2425-0063	Lintel Install - Path	2	22JAN13	23JAN13	100	12,570.24	25																												
2425-0064	Duct Install - Path	2	24JAN13	25JAN13	100	34,947.28	25																												
2425-0068	Setup - Metrology	5	28JAN13	01FEB13	100	22,337.60	10																												
2425-0069	Measure - Metrology	15	04FEB13	22FEB13	100	67,012.80	10																												
2425-0070	Model - Metrology	5	25FEB13	01MAR13	100	24,516.00	10																												
2425-0071	Lay out - Metrology	5	04MAR13	08MAR13	100	26,327.60	10																												
2425-0073	Labyrinth Removal	20	02APR12*	27APR12	313	80,047.68	20																												
2425-0076	Construction - Lift Fixtures	20	09JAN13	05FEB13	111	52,147.20	10																												
2425-0077	Load Test - Lift Fixtures	5	06FEB13	12FEB13	111	26,670.80	10																												
2425-0078	Move - Lift Fixtures	1	13FEB13	13FEB13	111	2,607.36	10																												
2425-0079	Trial Runs - Lift Fixtures	5	14FEB13	20FEB13	111	26,670.80	10																												
Relocate HVE																																			
2425-0123	Move - HVE 1 Movement	2	15JUN12	18JUN12	236	10,720.56	10																												
2425-0124	Disassemble - HVE 1 Movement	2	19JUN12	20JUN12	236	9,395.68	10																												
2425-0125	Move to Crain Access - HVE 1 Movement	2	21JUN12	22JUN12	236	9,395.68	10																												

