

Activity ID	Activity Description	Work Days	Forecast Start	Forecast Finish	BASELINE FINISH	Free Float	Total Float	Early Finish Schedule Slip (Days)	% Comp	Earned value cost (BCWP)	Budgeted Cost	RESP	EVMS Rule	Fiscal Year					
														FY11	FY12	FY13	FY14	FY15	
1303-003	Component Testing	245*	01MAY10A	25APR11	25MAY11A	0	36	22	35	3,834.49	10,925.26	KOZUB	C	EA/ST=40					
1303-004	Assembly Testing	160*	01SEP10A	25APR11	05JUL11A	0	36	49	35	6,677.22	19,030.81	KOZUB	C	EA/ST=40					
1303-005	Model Fabrication	245*	01MAY10A	31AUG10A	31AUG10A			0	100	0.00	0.00	KOZUB	C						
1303-011	Testing Design Support and M&S	139	01OCT10*	25APR11	30MAR11A	36	36	-18	0	0.00	212,541.38	KOZUB	C	EM/EM = 578 hrs; EA/DM=160hrs; M&S = \$80,000					
1303-014		1	01OCT10	01OCT10	05JUL11A	1,156	2,481	187	0	0.00	0.00								
1303-014A		1	01OCT10	01OCT10	18JUL11A	1,156	2,481	196	0	0.00	0.00								
1303-014B		1	01OCT10	01OCT10	15AUG11	1,156	2,481	216	0	0.00	0.00								
1303-014C		1	01OCT10	01OCT10	15AUG11	1,156	2,481	216	0	0.00	0.00								
1303-014D		1	01OCT10	01OCT10	29JUL11A	1,156	2,481	205	0	0.00	0.00								
FY101303	FY10 Actual Cost	85	01JAN10A	30APR10A	30APR10A			0	100	28,278.00	28,278.00	CHRZANOWSK	C						
FY101303A	FY10 Actual Cost	110	03MAY10A	30SEP10A	30SEP10A			0	100	21,454.00	21,454.00	CHRZANOWSK	C	EA/EM = 19,454					
Job: 1304 - Inner TF Bundle (Ds/Fab)-CHRZANOWSKI																			
Midplane Bay K																			
Final Design																			
FY101304	FY10 Actual Cost	100	01DEC09A	30APR10A	30APR10A			0	100	104,348.00	104,348.00	CHRZANOWSK	C						
FY101304A	FY10 Actual Cost	110	03MAY10A	30SEP10A	30SEP10A			0	100	134,712.00	134,712.00	CHRZANOWSK	C	EA/EM = 134,534					
Inner TF Bundle Design																			
Final Design																			
1304-0050	Perform Add'l Friction Stir Weld Trials-Phase II	75	01SEP10A	01OCT10A	01OCT10A			0	100	0.00	0.00	CHRZANOWSK	C	EA/EM = 49,000 ;					
1304-0060	Fabricate Flex Bus Assy's for Testing (2)	42*	01SEP10A	29OCT10	29OCT10A	0	139	0	85	14,875.00	17,500.00	CHRZANOWSK	C	EA/ST = 120 ; EA/EM = 5,000 ;					
1304-0065	New Insulation Shear R&D Test	43*	16SEP10A	15NOV10	15NOV10A	0	128	0	26	6,981.06	27,269.77	CHRZANOWSK	C	EA/EM = 22,000 ;					
1304-0065B	Second Insulation Shear R&D Test (60k cycle tes	60	24NOV10*	25FEB11	25FEB11A	45	62	0	0	0.00	22,680.00	CHRZANOWSK	C	EA/EM = 18,000 ;					
1304-0065C		1	01OCT10	01OCT10	11APR11A	1,156	2,481	128	0	0.00	0.00	CHRZANOWSK	C						
1304-0065D		1	01OCT10	01OCT10	12SEP11	1,156	2,481	235	0	0.00	0.00								
1304-0110	Design-Analyze Tension Strap	15	24JUN10A	15JUL10A	15JUL10A			0	100	0.00	0.00	CHRZANOWSK	C						
1304-0130	Complete Analysis if TF Flex Bus	24	26JUL10A	26AUG10A	26AUG10A			0	100	0.00	0.00	CHRZANOWSK	C						
1304-0140	Complete & Check Thermal Stresses	15	16JUL10A	05AUG10A	05AUG10A			0	100	0.00	0.00	CHRZANOWSK	C						
1304-0150	Maintain input to Willards Flex Model (LOE)	128*	24JUN10A	03JAN11	31JAN11A	0	101	20	50	3,656.02	7,250.29	TITUS	C	EA/EM = 40 ;					
1304-0170	N/R Tooling/Fixturing Calculations	45	31AUG10A	31AUG10A	31AUG10A			0	100	0.00	0.00	CHRZANOWSK	C						
1304-0180	N/R Calculation/Write/Check Files	80	31AUG10A	31AUG10A	31AUG10A			0	100	0.00	0.00	CHRZANOWSK	C						
1304-0190	Analyze Pins & Crown	80*	24JUN10A	15OCT10	29APR11A	0	94	132	20	7,431.33	34,880.73	TITUS	C	EA/EM = 200 ;					
1304-0210	Pedestal/Lower Skirt/TF Teeth Analysis	104	02AUG10A	05JAN11	29APR11A	0	94	82	60	22,533.75	36,783.75	TITUS	C	EA/EM = 200 ;					
1304-0220	Finish Torque for Upper Teeth & Covers Post Proc	124	02AUG10A	02FEB11	25APR11A	94	94	58	50	3,753.47	7,413.27	TITUS	C	EA/EM = 40 ;					
1304-0230	DCPS Input	160	24JUN10A	16FEB11	29APR11A	52	69	52	10	1,857.83	18,354.18	TITUS	C	EA/EM = 100 ;					
1304-0250	Complete Detail and Assembly CAD Drawings	160	24JUN10A	29APR11	29APR11A	0	17	0	40	34,073.51	68,147.01	CHRZANOWSK	C	EA/SB = 560 ;					
1304-0255		1	01OCT10	01OCT10	18MAY11A	1,156	2,481	155	0	0.00	0.00	CHRZANOWSK	B						
1304-0260	Prepare for FDR	15	02MAY11	20MAY11	17JUN11A	17	17	19	0	0.00	4,996.40	CHRZANOWSK	C	EA/SB = 40 ;					
Fabrication / Assembly																			
1304-0160	Check Willards/Tooling/Fixturing Calculations	40	03JAN11*	25FEB11	29NOV11	45	62	192	0	0.00	23,121.60	CHRZANOWSK	C	EA/EM = 60 ;					

Activity ID	Activity Description	Work Days	Forecast Start	Forecast Finish	BASELINE FINISH	Free Float	Total Float	Early Finish Schedule Slip (Days)	% Comp	Earned value cost (BCWP)	Budgeted Cost	RESP	EVMS Rule	FY11	FY12	FY13	FY14	FY15
Manufacture Inner TF Conductor																		
Procurement																		
1304-0460	Generate SOW for TF Conductor	20*	01OCT10A	28OCT10	28OCT10A	0	2,272	0	0	0.00	0.00	CHRZANOWSK	C					
1304-0480	Prep Req for TF Conductor & Submit to Proc	25*	01OCT10A	04NOV10	29OCT10A	0	2,272	-4	0	0.00	0.00	CHRZANOWSK	C					
1304-0500	Bid & Award TF Conductor-Copper Extrusions	30	05NOV10	20DEC10	19JAN11A	0	2,272	16	0	0.00	0.00	CHRZANOWSK	C					
1304-0600	Manufacture TF Conductor-Copper Extrusions (80)	90	21DEC10	03MAY11	01AUG11	0	2,272	62	0	0.00	304,920.00	CHRZANOWSK	C					
1304-0730	Prep Req to Mach Conductors & Submit to Proc	5	16MAR11	22MAR11	22MAR11A	0	2,272	0	0	0.00	0.00	CHRZANOWSK	C					
1304-0740	Bid & Award Contract to Machine Conductors	30	23MAR11	03MAY11	15AUG11	0	2,272	72	0	0.00	0.00	CHRZANOWSK	C					
1304-0750	Machine TF Conductors (Cing Grooves, Lead Areas)	65	04MAY11	04AUG11	04JAN12	0	2,272	100	0	0.00	321,300.00	CHRZANOWSK	C					
1304-0750X	Machine TF Conductors (Cing Grooves, Lead Areas)	65	30SEP11A	30SEP11A				0	100	0.00	-321,300.00	CHRZANOWSK	C					
1304-0759	AWARD TF MACHINING CONTRACT S011001-G	0		14SEP11*	12SEP11*	19	231	-2	0	0.00	0.00	CHRZANOWSK	F					
1304-0770	Prep Req for Cu-Cr-Zr TF Lead Extensions	10	21MAR11	01APR11	22MAR11A	0	2,234	-8	0	0.00	0.00	CHRZANOWSK	C					
1304-0780	Bid & Award TF Lead Extensions	30	04APR11	13MAY11	15AUG11	0	2,234	64	0	0.00	0.00	CHRZANOWSK	C					
1304-0790	Fab & Del TF Lead Extensions	95	16MAY11*	28SEP11	30NOV11	0	2,234	43	0	0.00	63,000.00	CHRZANOWSK	C					
1304-0790X	Fab & Del TF Lead Extensions	100	30SEP11A	30SEP11A				0	100	0.00	-63,015.00	CHRZANOWSK	C					
1304-09490	Travel for inspection & QA	202	03OCT11*	24JUL12		6	2,029	0	0	0.00	15,480.00	CHRZANOWSK	A					
1304-09491	Fixtures & Tooling -Designed & ordered	1	12OCT11*	12OCT11		30	212	0	0	0.00	64,500.00	CHRZANOWSK	E					
1304-09492	Fixtures & Tooling -Complete	1	28NOV11*	28NOV11		7	182	0	0	0.00	80,625.00	CHRZANOWSK	E					
1304-09493	Process Development	1	07DEC11*	07DEC11		0	175	0	0	0.00	43,215.00	CHRZANOWSK	E					
1304-09494	Receipt of Purchased Material	1	08DEC11*	08DEC11		53	175	0	0	0.00	250,710.00	CHRZANOWSK	E					
1304-09502	Receive 2nd Delivery of Final Machined TF Cond	1	02APR12*	02APR12	28MAR12	0	132	-3	0	0.00	117,600.00	CHRZANOWSK	E					
1304-09503	Receive 3rd Delivery of Final Machined TF Cond	1	02MAY12*	02MAY12	27APR12	0	137	-3	0	0.00	117,600.00	CHRZANOWSK	E					
1304-09504	Receive 4th Delivery of Final Machined TF Cond	1	01JUN12*	01JUN12	29MAY12	0	143	-3	0	0.00	117,600.00	CHRZANOWSK	E					
1304-09505	Receive 5th Delivery of Final Machined TF Cond	1	03JUL12*	03JUL12	28JUN12	0	2,023	-3	0	0.00	117,600.00	CHRZANOWSK	E					
1304-0950A	Receive 1st Delivery of Final Machined TF Cond	1	01MAR12*	01MAR12	28FEB12	0	122	-2	0	0.00	117,600.00	CHRZANOWSK	E					
1304-0950B	Receive Balance of Final Machined TF Cond	1	02AUG12*	02AUG12	30JUL12	698	2,023	-3	0	0.00	157,053.75	CHRZANOWSK	E					
Other Inner TF Bundle Hardware																		
Procurement																		
1304-1110	Prep Req for C151 (Cu-Zr) for Flex Bus	10	02JAN13*	15JAN13	16JUL12	0	195	-121	0	0.00	0.00	CHRZANOWSK	E					
1304-1112	Bid/Award- C151 for Flex Bus	30	16JAN13	26FEB13	27AUG12	0	195	-121	0	0.00	0.00	CHRZANOWSK	E					
1304-1114	Fab & Deliver C151 for Flex Bus	40	27FEB13	23APR13	23OCT12	110	195	-121	0	0.00	39,600.00	CHRZANOWSK	C					
1304-1114A	Prep Req for Flex Bus Solder Bimetal Wafers	10	02JAN13*	15JAN13	16JUL12	0	195	-121	0	0.00	0.00	CHRZANOWSK	E					
1304-1114B	Bid/Award- for Flex Bus Solder Bimetal Wafers	30	16JAN13	26FEB13	27AUG12	0	195	-121	0	0.00	0.00	CHRZANOWSK	E					
1304-1114C	Fab & Delive- for Flex Bus Solder Bimetal Wafers	40	27FEB13	23APR13	23OCT12	110	195	-121	0	0.00	39,600.00	CHRZANOWSK	C					
1304-1120	Prep Req for Flex Bus Fabrication	10	05AUG13*	16AUG13	16JUL12	0	85	-271	0	0.00	0.00	CHRZANOWSK	E					
1304-1122	Bid/Award Flex Bus Fabrication	30	19AUG13	30SEP13	27AUG12	0	85	-271	0	0.00	0.00	CHRZANOWSK	E					
1304-1124	Fab & Deliver Flex Bus	60	01OCT13	06JAN14	28JAN13	72	85	-231	0	0.00	581,380.00	CHRZANOWSK	C					
1304-1130	Prep Req for Cu-Cr-Zr (C1815) for OTF Lead Ext	10	01OCT12*	12OCT12	16JUL12	0	163	-63	0	0.00	0.00	CHRZANOWSK	E					
1304-1132	Bid/Award Cu-Cr-Zr for OTF Lead Ext	30	15OCT12	27NOV12	27AUG12	0	163	-63	0	0.00	0.00	CHRZANOWSK	E					
1304-1134	Fab & Del Cu-Cr-Zr for OTF Lead Ext	60	28NOV12	28FEB13	20NOV12	148	163	-63	0	0.00	107,197.92	CHRZANOWSK	C					
1304-1140	Prep Req for OTF Lead Ext (OTF to Flex)	10	04SEP12*	17SEP12	15JUN12	0	162	-64	0	0.00	0.00	CHRZANOWSK	E					

Activity ID	Activity Description	Work Days	Forecast Start	Forecast Finish	BASELINE FINISH	Free Float	Total Float	Early Finish Schedule Slip (Days)	% Comp	Earned value cost (BCWP)	Budgeted Cost	RESP	EVMS Rule	FY				
														FY11	FY12	FY13	FY14	FY15
1304-1142	Bid/Award OTF Lead Ext (OTF to Flex)	30	18SEP12	29OCT12	30JUL12	0	162	-64	0	0.00	0.00	CHRZANOWSK	E					
1304-1144	Fab & Del OTF Lead Ext (OTF to Flex)	80	30OCT12	01MAR13	20NOV12	147	162	-64	0	0.00	66,000.00	CHRZANOWSK	C					
1304-1150	Prep Req Prep Req for Supports for OTF Jumpers	10	01OCT12*	12OCT12	16JUL12	0	163	-63	0	0.00	0.00	CHRZANOWSK	E					
1304-1152	Bid/Award Supports for OTF Jumpers	30	15OCT12	27NOV12	27AUG12	0	163	-63	0	0.00	0.00	CHRZANOWSK	E					
1304-1154	Fab/Deliver Supports for OTF Jumpers	60	28NOV12	28FEB13	20NOV12	148	163	-63	0	0.00	66,000.00	CHRZANOWSK	C					
1304-1160	Prep Req Lower TF Coil to Bus Jump & Supp	10	03DEC12*	14DEC12	14JUN12	0	140	-127	0	0.00	0.00	CHRZANOWSK	E					
1304-1162	Bid/Award Lower TF Coil to Bus Jump & Supp	30	17DEC12	05FEB13	27JUL12	0	140	-127	0	0.00	0.00	CHRZANOWSK	E					
1304-1164	Fab & Deliver Lower TF Coil to Bus Jump & Supp	40	06FEB13	02APR13	24SEP12	125	140	-127	0	0.00	31,680.00	CHRZANOWSK	C					
1304-1170	Prep Spec for Super Bolts	10	03SEP13*	16SEP13	14AUG12	0	25	-270	0	0.00	0.00	CHRZANOWSK	E					
1304-1172	Bid/Award Super Bolts	30	17SEP13	28OCT13	26SEP12	0	25	-270	0	0.00	0.00	CHRZANOWSK	E					
1304-1174	Fab & Deliver Super Nuts	100	29OCT13	31MAR14	26FEB13	12	25	-270	0	0.00	205,414.88	CHRZANOWSK	C					
1304-1180	Prep Req Joint Hardware	10	02NOV12*	15NOV12	14JUN12	0	169	-108	0	0.00	0.00	CHRZANOWSK	E					
1304-1182	Bid/Award Joint Hardware	30	16NOV12	09JAN13	27JUL12	0	169	-108	0	0.00	0.00	CHRZANOWSK	E					
1304-1184	Fab & Deliver Joint Hardware	30	10JAN13	20FEB13	10SEP12	154	169	-108	0	0.00	34,412.64	CHRZANOWSK	E					
1304-1190	Prep Spec Copper for Lead Ext for Upper ITF	10	02OCT12*	15OCT12	16JUL12	0	162	-64	0	0.00	0.00	CHRZANOWSK	E					
1304-1192	Bid/Award - Copper Lead Ext for Upper ITF	30	16OCT12	28NOV12	27AUG12	0	162	-64	0	0.00	0.00	CHRZANOWSK	E					
1304-1194	Fab & Deliver Copper Lead Ext for Upper ITF	60	29NOV12	01MAR13	20NOV12	147	162	-64	0	0.00	35,825.28	CHRZANOWSK	C					
1304-1210	Prep Req for Up/Lwr OF to TF Supp Struct	10	02OCT12*	15OCT12	16JUL12	0	162	-64	0	0.00	0.00	CHRZANOWSK	E					
1304-1212	Bid/Award Up/Lwr OH to TF Supp Struct	30	16OCT12	28NOV12	27AUG12	0	162	-64	0	0.00	0.00	CHRZANOWSK	E					
1304-1214	Fab & Del Up/Lwr OH to TF Supp Struct	60	29NOV12	01MAR13	20NOV12	147	162	-64	0	0.00	39,600.00	CHRZANOWSK	C					
1304-1220	Pre Req for Cooling Fittings	10	02OCT12*	15OCT12	15AUG12	0	202	-42	0	0.00	0.00	CHRZANOWSK	E					
1304-1222	Bid/Award Cooling Fittings	30	16OCT12	28NOV12	27SEP12	0	202	-42	0	0.00	0.00	CHRZANOWSK	E					
1304-1224	Fab & Deliver Cooling Fittings	20	29NOV12	04JAN13	25OCT12	187	202	-42	0	0.00	8,012.64	CHRZANOWSK	E					
1304-1230	Prep Req for Tooling for Inst Flex Bus Segments	10	02OCT12*	15OCT12	16JUL12	0	172	-64	0	0.00	0.00	CHRZANOWSK	E					
1304-1232	Bid/Award-Tooling for Inst Flex Bus segments	30	16OCT12	28NOV12	27AUG12	0	172	-64	0	0.00	0.00	CHRZANOWSK	E					
1304-1234	Fab/Del Tooling for Inst Flex Bus Segments	50	29NOV12	15FEB13	06NOV12	157	172	-64	0	0.00	44,188.80	CHRZANOWSK	C					
1304-1240	Prep req for Up/Lwr Teeth Interf Struct	10	10SEP12*	21SEP12	16JUL12	0	178	-48	0	0.00	0.00	CHRZANOWSK	E					
1304-1242	Bid/Award Up/Lwr Teeth Interf Struct	30	24SEP12	02NOV12	27AUG12	0	178	-48	0	0.00	0.00	CHRZANOWSK	E					
1304-1244	Fab & Deliver Up/Lwr Teeth Interf Struct	60	05NOV12	07FEB13	20NOV12	163	178	-48	0	0.00	66,000.00	CHRZANOWSK	C					

Job: 1305 - OHMIC Heating Coil (OH)-CHRZANOWSKI

Design

Final Design

1305-0100	Finalize Calcs on OH Flow Optimization	25	24JUN10A	29JUL10A	29JUL10A			0	100	0.00	0.00	CHRZANOWSK	C					
1305-0110	Check Flow Rates on Cavitation Issues	10	01SEP10A	15SEP10A	15SEP10A			0	100	0.00	0.00	CHRZANOWSK	C					
1305-0120	Analyze Coax Lead Box	96*	30JUL10A	15DEC10	15AUG11	0	534	165	10	1,891.08	18,296.79	TITUS	C					
1305-0140	Fatigue Assessment	111*	02AUG10A	14JAN11	14JAN11A	0	534	0	50	1,844.72	3,689.43	TITUS	C					
1305-0180	Calculation write/check & file	54	17JAN11	31MAR11	19AUG11	143	534	99	0	0.00	19,268.00	TITUS	C					
1305-0510	Complete Detail & Assembly CAD Drawings	140	01OCT10*	26APR11	25MAY11A	0	25	21	0	0.00	87,437.00	CHRZANOWSK	C					
1305-0900	Prepare for FDR	10	27APR11	10MAY11	17JUN11A	25	25	27	0	0.00	4,996.40	CHRZANOWSK	C					
1305-0910	R&D for Tooling & For "Aquapour"	123*	01JUN10A	22NOV10	14FEB11A	0	138	52	80	42,571.66	52,187.32	CHRZANOWSK	C					

Activity ID	Activity Description	Work Days	Forecast Start	Forecast Finish	BASELINE FINISH	Free Float	Total Float	Early Finish Schedule Slip (Days)	% Comp	Earned value cost (BCWP)	Budgeted Cost	RESP	EVMS Rule	FY11	FY12	FY13	FY14	FY15
-------------	----------------------	-----------	----------------	-----------------	-----------------	------------	-------------	-----------------------------------	--------	--------------------------	---------------	------	-----------	------	------	------	------	------

Job: 7710 - HP & Other Allocations-STRYKOWSKY

HP Allocations

Final Design

FY09NNUL8	FY09 Actual Cost	22*	23FEB09A	30SEP09A	30SEP09A				0	100	367,345.00	367,345.00	STRYKOWSKY	A					
-----------	------------------	-----	----------	----------	----------	--	--	--	---	-----	------------	------------	------------	---	--	--	--	--	--

Fabrication / Assembly

CS9500080	NSTX Upgrade HP Allocations FY11	250	01OCT10*	30SEP11	30SEP11	0	1,487		0	0	0.00	353,100.00	STRYKOWSKY	A	██████████	54X =214000\			
CS9500090	NSTX Upgrade HP Allocations FY12	249	03OCT11*	28SEP12	28SEP12	0	1,487		0	0	0.00	535,040.00	STRYKOWSKY	A	██████████	54X =304000			
CS9500100	NSTX Upgrade HP Allocations FY13	248	01OCT12*	30SEP13	30SEP13	0	1,487		0	0	0.00	481,510.00	STRYKOWSKY	A	██████████	54X =269000			
CS9500110	NSTX Upgrade HP Allocations FY14	248	01OCT13*	30SEP14	04APR14	162	1,487	-124	0	0	0.00	414,000.00	STRYKOWSKY	A	██████████	54X =225000	██████████		

Decontamination

1180*NUL	FY10 Actual Cost	143	01OCT09A	30SEP10A	30SEP10A				0	100	452,420.00	452,420.00	STRYKOWSKY	A	54X =452,420 ;				
CS9500070	NSTX Upgrade HP Allocations FY2010	106*	03MAY10A	30SEP10A	30SEP10A				0	100	0.00	0.00	STRYKOWSKY	A	54X =117682 ;				

Other Allocations

Final Design

1170*NUL	FY10 Actual Cost	143	01OCT09A	30SEP10A	30SEP10A				0	100	170,667.00	170,667.00	STRYKOWSKY	A	54X =170667 ;				
7710-10	NSTX Upgrade Direct Allocations FY2010	106	03MAY10A	30SEP10A	30SEP10A				0	100	0.00	0.00	STRYKOWSKY	A	54X =96059 ;				
FY09NNUL	FY09 Actual Cost	22*	23FEB09A	30SEP09A	30SEP09A				0	100	158,969.00	158,969.00	STRYKOWSKY	A					

Project Management

7710-11	NSTX Upgrade Direct Allocations FY11	250	01OCT10*	30SEP11	30SEP11	0	1,487		0	0	0.00	29,700.00	STRYKOWSKY	A	██████████	54X =18000 ;			
7710-12	NSTX Upgrade Direct Allocations FY12	249	03OCT11*	28SEP12	28SEP12	0	1,487		0	0	0.00	3,520.00	STRYKOWSKY	A	██████████	54X =2000 ;			
7710-13	NSTX Upgrade Direct Allocations FY13	248	01OCT12*	30SEP13	30SEP13	0	1,487		0	0	0.00	3,580.00	STRYKOWSKY	A	██████████	54X =2000 ;			
7710-14	NSTX Upgrade Direct Allocations FY14	248	01OCT13*	30SEP14	04APR14	162	1,487	-124	0	0	0.00	1,840.00	STRYKOWSKY	A	██████████	54X =1000 ;	██████████		
9417*NUL	FY10 Actual Cost	110	01JUN10A	30SEP10A	30SEP10A				0	100	12,934.00	12,934.00	STRYKOWSKY	A	54X=12934				

Job: 8200 - Field Supervision & Oversight-PERRY

Close Vessel and Pumpdown

Final Design

FY108200A	FY10 Actual Cost	110	03MAY10A	30SEP10A	30SEP10A				0	100	6,473.00	6,473.00		C	81=19619				
-----------	------------------	-----	----------	----------	----------	--	--	--	---	-----	----------	----------	--	---	----------	--	--	--	--

Project Management

FY108200	FY10 Actual Cost	123	02NOV09A	30APR10A	30APR10A				0	100	19,070.00	19,070.00		C					
----------	------------------	-----	----------	----------	----------	--	--	--	---	-----	-----------	-----------	--	---	--	--	--	--	--

Management/Oversight/supervision

Installation

8200-0002	Designs complete	0	03APR12			0	197	-167	0	0	0.00	0.00		B	◆	▼			
8200-0003	Sequence complete	0	03APR12			0	197	-167	0	0	0.00	0.00		B	◆	▼			
8200-0004	Parts arrived	0	03APR12			0	197	-1	0	0	0.00	0.00		B		▼			
8200-0005	Start procedural development	0	03APR12			0	197	-1	0	0	0.00	0.00		B		▼			
8200-0005A	Work Planning	62	03OCT11*	06JAN12	02DEC11	845	2,170	-19	0	0	0.00	207,481.88		C	EM//EM	=24 ;			
8200-0006	Mobilize crews	0	03APR12*			0	197	-23	0	0	0.00	0.00		B	◆	▼			
8200-0010	Shop Rework - Oversight	619	10APR12*	02OCT14	25SEP13	3	1,485	-253	0	0	0.00	10,552.14		A	██████████	EM//EM=688			
8200-0011	Shop Rework - Support	616	13APR12*	02OCT14	30SEP13	160	1,485	-250	0	0	0.00	61,676.96		A	EM//ST=6880	██████████			
8200-0012	Assembly oversight prior to outage (fy10 & fy11)	377*	03MAY10A	31OCT11	31OCT11	0	2,211	0	23	14,513.11	63,100.49		A	██████████	408hrs Viola				
8200-0012D	Re-installation Oversight	280	13FEB13*	31MAR14	31MAR14	290	1,615	0	0	0.00	240,549.12		A	██████████	408hrs Viola				
8200-0013	Installation Oversight - Mechanical	614	11APR12*	26SEP14	26SEP13	164	1,489	-248	0	0	0.00	261,807.93		A	EM//SM=3440	██████████			

Activity ID	Activity Description	Work Days	Forecast Start	Forecast Finish	BASELINE FINISH	Free Float	Total Float	Early Finish Schedule Slip (Days)	% Comp	Earned value cost (BCWP)	Budgeted Cost	RESP	EVMS Rule	FY									
														FY11	FY12	FY13	FY14	FY15					
8200-0036	Fiducialize Coil and Vacuum vessel	10	06JUL12	19JUL12	19APR12	47	269	-63	0	0.00	13,602.80		E										
8200-0039	Remove insulation	5	06JUL12	12JUL12	12APR12	52	274	-63	0	0.00	12,249.60		E										
8200-0040	Remove Gas Injection System	5	06JUL12	12JUL12	12APR12	0	197	-63	0	0.00	8,166.40		E										
8200-0043	Clear Bay G platform & area to remove bad TF	10	08MAR12*	21MAR12	25OCT11	15	522	-98	0	0.00	40,832.00		E										
8200-0044	Remove bad TF	3	19APR12	23APR12	04NOV11	0	507	-113	0	0.00	12,249.60		E										
8200-0044A	Upgrade Passive Plate Hardware	20	24APR12	21MAY12	14MAR12	0	507	-48	0	0.00	65,331.20		E										
8200-0044B	Replace LLD with Tiles	10	22MAY12	05JUN12	28MAR12	496	507	-48	0	0.00	32,665.60		E										
8200-0048	Umbrella Lid Remove existing	2	03APR12	04APR12	04OCT11	0	354	-123	0	0.00	10,746.40	RIGGERS	E										
8200-0048B	Remove Upper Flex Joints	5	05APR12	11APR12	11OCT11	0	440	-123	0	0.00	12,249.60	RIGGERS	E										
Top of Machine																							
Installation																							
8200-0047	Remove Bay K TF outer leg	5	19SEP12	25SEP12		0	222	0	0	0.00	0.00	TECHS W1	E										
8200-0048A	Umbrella Legs Cut Existing	6	26SEP12	03OCT12	27APR12	0	222	-110	0	0.00	17,464.32	TECHS W1	E										
8200-0048C	Umbrella VV Legs Remove Existing Hardware	4	04OCT12	09OCT12	03MAY12	216	227	-110	0	0.00	6,670.72	TECHS W1	E										
8200-0048D	Umbrella Legs Weld New	12	26AUG13	11SEP13	10SEP12	0	11	-249	0	0.00	22,652.16	TECHS W1	E										
8200-0048E	Umbrella Legs Measure Shim EDC 1149-1	2	12SEP13	13SEP13	12SEP12	0	11	-249	0	0.00	4,307.68	TECHS W1	E										
8200-0048F	Umbrella Legs Machine Shim EDC 1149-1	6	16SEP13	23SEP13	20SEP12	0	11	-249	0	0.00	7,643.04	TECHS W1	E										
8200-0048G	Umbrella Legs Install Shim EDC 1149-1	6	24SEP13	01OCT13	28SEP12	0	11	-249	0	0.00	12,712.56	TECHS W1	E										
8200-0050	VV umbrella legs Replace existing Hardware	5	02OCT13	08OCT13	05OCT12	0	11	-249	0	0.00	8,620.80	TECHS M1	E										
8200-0050A	TF EDC1455 Weld Inner AL Block Reinforcement	12	09OCT13	24OCT13	23OCT12	0	11	-249	0	0.00	32,384.88	TECHS M1	E										
8200-0050B	TF EDC1478 Weld Outer AL Block Reinforcement	6	25OCT13	01NOV13	31OCT12	0	11	-249	0	0.00	15,517.44	TECHS M1	E										
8200-0060	PF2 replace Existing Hardware (bolted)	1	04NOV13	04NOV13	01NOV12	0	11	-249	0	0.00	1,724.16		E										
8200-0061	PF2 Install New plates (bolted)	4	05NOV13	08NOV13	07NOV12	0	16	-249	0	0.00	6,896.64		E										
8200-0064	PF3 lift and support	2	15NOV13	18NOV13	15NOV12	0	16	-249	0	0.00	6,896.64		E										
8200-0065	PF3 remove bolted support & bus	4	11NOV13	14NOV13	13NOV12	0	16	-249	0	0.00	6,896.64		E										
8200-0066	PF3 Install new bolted Hardware	4	20DEC13	06JAN14	02JAN13	0	16	-249	0	0.00	6,896.64		E										
8200-0066A	PF3 Reconnect Bus	4	07JAN14	10JAN14	08JAN13	5	16	-249	0	0.00	6,896.64		E										
8200-0067	PF3 weld reinforcement	18	19NOV13	16DEC13	13DEC12	0	16	-249	0	0.00	46,552.32		E										
8200-0068	PF3 Reinstall & Realign	3	17DEC13	19DEC13	18DEC12	0	16	-249	0	0.00	10,344.96		E										
Bottom of Machine																							
Installation																							
8200-0076B	Umbrella Legs Cut existing	6	04OCT12	11OCT12	07MAY12	0	222	-110	0	0.00	15,009.12	RIGGERS	E										
8200-0076C	Umbrella VV Legs Remove Existing Hardware	4	12OCT12	17OCT12	11MAY12	167	222	-110	0	0.00	6,670.72	RIGGERS	E										
8200-0076D	Umbrella Legs Weld New	12	24JUN13	11JUL13	07SEP12	0	55	-207	0	0.00	20,012.16	RIGGERS	E										
8200-0076E	Umbrella Legs Measure Shim EDC 1149-1	2	12JUL13	15JUL13	11SEP12	0	55	-207	0	0.00	4,307.68	TECHS W1	E										
8200-0076F	Umbrella Legs Machine Shim EDC 1149-1	6	16JUL13	23JUL13	19SEP12	0	55	-207	0	0.00	7,643.04	TECHS W1	E										
8200-0076G	Umbrella Legs Install Shim EDC 1149-1	6	24JUL13	31JUL13	27SEP12	38	55	-207	0	0.00	12,646.08	TECHS W1	E										
8200-0083	PF2 Replace existing hardware (bolted)	1	05NOV13	05NOV13	02NOV12	0	11	-249	0	0.00	1,724.16	TECHS M1	E										
8200-0084	PF2 Install New Clamps (bolted)	4	06NOV13	11NOV13	08NOV12	0	11	-249	0	0.00	6,896.64	TECHS M1	E										
8200-0087	PF3 lower and support	2	18NOV13	19NOV13	16NOV12	0	11	-249	0	0.00	6,896.64	RIGGERS	E										
8200-0088	PF3 remove bolted supports & Bus	4	12NOV13	15NOV13	14NOV12	0	11	-249	0	0.00	6,896.64	TECHS M1	E										

Activity ID	Activity Description	Work Days	Forecast Start	Forecast Finish	BASELINE FINISH	Free Float	Total Float	Early Finish Schedule Slip (Days)	% Comp	Earned value cost (BCWP)	Budgeted Cost	RESP	EVMS Rule	Fiscal Year				
														FY11	FY12	FY13	FY14	FY15
IU																		
8200-J370	TF UPPER weld New clevis	1	29MAY13	29MAY13	10AUG12	0	93	-197	0	0.00	2,501.52	TECHS M1	E		EM//ST =20 ;			
8200-J380	TF UPPER Install 2 new TF clamp	4	12JUN13	17JUN13	29AUG12	0	93	-197	0	0.00	6,670.72	TECHS M1	E		EM//ST =180 ;			
8200-J390	TF 4&5 UPPER Install New interstitial Clamps	2	30MAY13	31MAY13	14AUG12	0	93	-197	0	0.00	5,003.04	TECHS M1	E		EM//ST =40 ;			
8200-J400	TF UPPER Install Vessel Ties & Align	1	18JUN13	18JUN13	30AUG12	0	93	-197	0	0.00	1,667.68	TECHS M2	E		EM//ST =20 ;			
8200-J410	TF UPPER Install New Ring Weldment	1	19JUN13	19JUN13	31AUG12	0	93	-197	0	0.00	1,667.68	TECHS M2	E		EM//ST =20 ;			
8200-J420	TF UPPER Measure New Ring Splice	1	20JUN13	20JUN13	04SEP12	0	93	-197	0	0.00	833.84		E		EM//ST =8 ;			
8200-J430	TF UPPER Machine New Ring Splice	2	21JUN13	24JUN13	06SEP12	0	93	-197	0	0.00	1,667.68		E		EM//ST =40 ;			
8200-J440	TF UPPER Weld New Ring Splice	1	25JUN13	25JUN13	07SEP12	0	93	-197	0	0.00	2,501.52		E		EM//ST =20 ;			
8200-J450	TF UPPER Align and match drill new Ring Splice	1	26JUN13	26JUN13	10SEP12	0	93	-197	0	0.00	1,667.68		E		EM//ST =20 ;			
8200-J460	TF UPPER Measur/Machine/Instal New Ring Weldment	5	27JUN13	03JUL13	17SEP12	0	93	-197	0	0.00	8,338.40		E		EM//ST =100 ;			
8200-J470	TF UPPER Install and torque all bolts	1	08JUL13	08JUL13	18SEP12	0	93	-197	0	0.00	833.84		E		EM//ST =8 ;			
8200-J480	PF5 UPPER Cut off Clevis Support	1	13AUG12	13AUG12	10FEB12	193	286	-129	0	0.00	1,633.28		E		EM//ST =8 ;			
8200-J490	PF5 UPPER weld Studs Support	1	24MAY13	24MAY13	08AUG12	0	93	-197	0	0.00	2,501.52		E		EM//ST =20 ;			
8200-J500	PF4, 5 UPPER Replace Existing Bolts	6	03JUN13	10JUN13	22AUG12	0	93	-197	0	0.00	833.84		E		EM//ST =120 ;			
Midplane Bay K																		
Installation																		
8200-K110	electrical Mark & Relocate Fibers	4	19SEP12	24SEP12	22MAR12	0	154	-129	0	0.00	7,648.32		E		EM//ST =240 ;			
8200-K120	TF Verify Datums & Remove turnbuckles	1	25SEP12	25SEP12	23MAR12	0	254	-129	0	0.00	1,633.28	TECHS M2	E		EM//ST =20 ;			
8200-K130	PF5 U&L Remove existing midplane columns	1	26SEP12	26SEP12	26MAR12	0	254	-129	0	0.00	1,633.28		E		EM//ST =20 ;			
IL																		
8200-K140	TF LOWER Cut off Existing Clevis	1	23MAY13	23MAY13	06SEP12	0	139	-176	0	0.00	833.84		E		EM//ST =8 ;			
8200-K150	PF 4&5 LOWER Install New interstitial Clamps	1	07MAY13	07MAY13	20AUG12	0	139	-176	0	0.00	2,501.52	TECHS M1	E		EM//ST =20 ;			
8200-K160	PF 5 U&L Install New Columns DC 1568	2	08MAY13	09MAY13	22AUG12	0	139	-176	0	0.00	5,003.04	TECHS M1	E		EM//ST =40 ;			
8200-K170	TF LOWER Remove/Grind Existing clevis bolts	1	03MAY13	03MAY13	16AUG12	0	139	-176	0	0.00	1,667.68	TECHS M1	E		EM//ST =8 ;			
8200-K180	TF LOWER Measure New Ring Splice	1	04JUN13	04JUN13	17SEP12	0	139	-176	0	0.00	833.84		E		EM//ST =8 ;			
8200-K190	TF LOWER Machine New Ring Splice	2	05JUN13	06JUN13	19SEP12	0	139	-176	0	0.00	1,667.68		E		EM//ST =40 ;			
8200-K200	TF LOWER Weld New Ring Splice	1	07JUN13	07JUN13	20SEP12	0	139	-176	0	0.00	2,501.52		E		EM//ST =20 ;			
8200-K210	PF5 LOWER Cut off Clevis Support	1	01MAY13	01MAY13	14AUG12	0	139	-176	0	0.00	1,667.68		E		EM//ST =8 ;			
8200-K220	PF5 LOWER Weld Studs Support	1	02MAY13	02MAY13	15AUG12	0	139	-176	0	0.00	2,501.52		E		EM//ST =20 ;			
8200-K230	TF LOWER Install 2 new TF clamps	4	24MAY13	30MAY13	12SEP12	0	139	-176	0	0.00	6,670.72	TECHS M2	E		EM//ST =80 ;			
8200-K240	TF LOWER Install Vessel ties & Align	1	31MAY13	31MAY13	13SEP12	0	139	-176	0	0.00	833.84	TECHS M2	E		EM//ST =10 ;			
8200-K250	TF LOWER Install new ring weldment	1	03JUN13	03JUN13	14SEP12	0	139	-176	0	0.00	1,667.68	TECHS M2	E		EM//ST =20 ;			
8200-K260	TF LOWER Align and match drill new Ring Splice	1	10JUN13	10JUN13	21SEP12	0	139	-176	0	0.00	1,667.68	TECHS M2	E		EM//ST =20 ;			
8200-K270	TF LOWER Install and torque all bolts	1	11JUN13	11JUN13	24SEP12	0	139	-176	0	0.00	833.84	TECHS M2	E		EM//ST =4 ;			
8200-K280	Metrology to Verify Coil Positions	3	12JUN13	14JUN13	27SEP12	0	139	-176	0	0.00	7,679.04	TECHS M2	E		EM//ST =24 ;EA/EM=24			
8200-K290	Fiber & electrical Reinstallation	20	17JUN13	16JUL13	25OCT12	96	139	-176	0	0.00	71,584.00	TECHS M2	E		EM//ST =120 ;			
8200-K300	PF4&5 U&L Torque all bolts	1	22MAY13	22MAY13	05SEP12	0	139	-176	0	0.00	833.84	TECHS M1	E		EM//ST =10 ;			
8200-K310	PF 4&5 LOWER Replace Existing Bolts	1	10MAY13	10MAY13	23AUG12	0	139	-176	0	0.00	2,501.52	TECHS M1	E		EM//ST =20 ;			
8200-K320	PF5 U&L Replace Existing Column with New	2	13MAY13	14MAY13	27AUG12	0	139	-176	0	0.00	5,003.04	TECHS M1	E		EM//ST =40 ;			
8200-K330	TF Weld New clevis	1	06MAY13	06MAY13	17AUG12	0	139	-176	0	0.00	2,501.52	TECHS W1	E		EM//ST =240 ;			

Activity ID	Activity Description	Work Days	Forecast Start	Forecast Finish	BASELINE FINISH	Free Float	Total Float	Early Finish Schedule Slip (Days)	% Comp	Earned value cost (BCWP)	Budgeted Cost	RESP	EVMS Rule	FY11	FY12	FY13	FY14	FY15
8200-D280	Metrology to Verify Coil Positions	3	19AUG13	21AUG13	01NOV12	0	93	-197	0	0.00	7,679.04	TECHS M2	E	EM//ST =24 ;	EA/EM=24			
8200-D290	Fiber & electrical Reinstallation	20	22AUG13	19SEP13	03DEC12	50	93	-197	0	0.00	71,584.00	TECHS M2	E			EM//ST =120 ;		
8200-D300	PF4&5 U&L Torque all bolts	1	30JUL13	30JUL13	10OCT12	0	93	-197	0	0.00	833.84	TECHS M1	E			EM//ST =10 ;		
8200-D310	PF 4&5 LOWER Replace Existing Bolts	1	18JUL13	18JUL13	28SEP12	0	93	-197	0	0.00	2,501.52	TECHS M1	E			EM//ST =20 ;		
8200-D320	PF5 U&L Replace Existing Column with New	2	19JUL13	22JUL13	02OCT12	0	93	-197	0	0.00	5,003.04	TECHS M1	E			EM//ST =40 ;		
8200-D330	TF Weld New clevis	1	12JUL13	12JUL13	24SEP12	0	93	-197	0	0.00	2,501.52	TECHS W1	E			EM//ST =240 ;		
8200-D340	PF5 U&L Shim Measur/Machine/Instal New Column	5	23JUL13	29JUL13	09OCT12	0	93	-197	0	0.00	8,338.40		E			EM//ST =100 ;		
IU																		
8200-D350	TF UPPER Cut off Existing Clevis	1	11JUN13	11JUN13	23AUG12	0	93	-197	0	0.00	833.84		E			EM//ST =8 ;		
8200-D360	TF UPPER Remove/Grind Existing clevis bolts	1	28MAY13	28MAY13	09AUG12	0	93	-197	0	0.00	1,667.68	TECHS M1	E			EM//ST =8 ;		
8200-D370	TF UPPER weld New clevis	1	29MAY13	29MAY13	10AUG12	0	93	-197	0	0.00	2,501.52	TECHS M1	E			EM//ST =20 ;		
8200-D380	TF UPPER Install 2 new TF clamp	4	12JUN13	17JUN13	29AUG12	0	93	-197	0	0.00	6,670.72	TECHS M1	E			EM//ST =180 ;		
8200-D390	TF 4&5 UPPER Install New interstitial Clamps	2	30MAY13	31MAY13	14AUG12	0	93	-197	0	0.00	5,003.04	TECHS M1	E			EM//ST =40 ;		
8200-D400	TF UPPER Install Vessel Ties & Align	1	18JUN13	18JUN13	30AUG12	0	93	-197	0	0.00	1,667.68	TECHS M2	E			EM//ST =20 ;		
8200-D410	TF UPPER Install New Ring Weldment	1	19JUN13	19JUN13	31AUG12	0	93	-197	0	0.00	1,667.68	TECHS M2	E			EM//ST =20 ;		
8200-D420	TF UPPER Measure New Ring Splice	1	20JUN13	20JUN13	04SEP12	0	93	-197	0	0.00	833.84		E			EM//ST =8 ;		
8200-D430	TF UPPER Machine New Ring Splice	2	21JUN13	24JUN13	06SEP12	0	93	-197	0	0.00	1,667.68		E			EM//ST =40 ;		
8200-D440	TF UPPER Weld New Ring Splice	1	25JUN13	25JUN13	07SEP12	0	93	-197	0	0.00	2,501.52		E			EM//ST =20 ;		
8200-D450	TF UPPER Align and match drill new Ring Splice	1	26JUN13	26JUN13	10SEP12	0	93	-197	0	0.00	1,667.68		E			EM//ST =20 ;		
8200-D460	TF UPPER Measur/Machine/Instal New Ring Weldment	5	27JUN13	03JUL13	17SEP12	0	93	-197	0	0.00	8,338.40		E			EM//ST =100 ;		
8200-D470	TF UPPER Install and torque all bolts	1	08JUL13	08JUL13	18SEP12	0	93	-197	0	0.00	833.84		E			EM//ST =8 ;		
8200-D480	PF5 UPPER Cut off Clevis Support	1	23JUL12	23JUL12	23APR12	208	301	-63	0	0.00	1,633.28		E			EM//ST =8 ;		
8200-D490	PF5 UPPER weld Studs Support	1	24MAY13	24MAY13	08AUG12	0	93	-197	0	0.00	2,501.52		E			EM//ST =20 ;		
8200-D500	PF4, 5 UPPER Replace Existing Bolts	6	03JUN13	10JUN13	22AUG12	0	93	-197	0	0.00	833.84		E			EM//ST =120 ;		
Midplabe Bay E																		
Installation																		
8200-E110	electrical Mark & Relocate Fibers	4	19JUL12	24JUL12	24APR12	0	197	-63	0	0.00	7,648.32		E			EM//ST =240 ;		
8200-E120	TF Verify Datums & Remove turnbuckles	1	25JUL12	25JUL12	25APR12	0	297	-63	0	0.00	1,633.28	TECHS M2	E			EM//ST =20 ;		
8200-E130	PF5 U&L Remove existing midplane columns	1	26JUL12	26JUL12	26APR12	0	297	-63	0	0.00	1,633.28		E			EM//ST =20 ;		
IL																		
8200-E140	TF LOWER Cut off Existing Clevis	1	23MAY13	23MAY13	06SEP12	0	139	-176	0	0.00	833.84		E			EM//ST =8 ;		
8200-E150	PF 4&5 LOWER Install New interstitial Clamps	1	07MAY13	07MAY13	20AUG12	0	139	-176	0	0.00	2,501.52	TECHS M1	E			EM//ST =20 ;		
8200-E160	PF 5 U&L Install New Columns DC 1568	2	08MAY13	09MAY13	22AUG12	0	139	-176	0	0.00	5,003.04	TECHS M1	E			EM//ST =40 ;		
8200-E170	TF LOWER Remove/Grind Existing clevis bolts	1	03MAY13	03MAY13	16AUG12	0	139	-176	0	0.00	1,667.68	TECHS M1	E			EM//ST =8 ;		
8200-E180	TF LOWER Measure New Ring Splice	1	04JUN13	04JUN13	17SEP12	0	139	-176	0	0.00	833.84		E			EM//ST =8 ;		
8200-E190	TF LOWER Machine New Ring Splice	2	05JUN13	06JUN13	19SEP12	0	139	-176	0	0.00	1,667.68		E			EM//ST =40 ;		
8200-E200	TF LOWER Weld New Ring Splice	1	07JUN13	07JUN13	20SEP12	0	139	-176	0	0.00	2,501.52		E			EM//ST =20 ;		
8200-E210	PF5 LOWER Cut off Clevis Support	1	01MAY13	01MAY13	14AUG12	0	139	-176	0	0.00	1,667.68		E			EM//ST =8 ;		
8200-E220	PF5 LOWER Weld Studs Support	1	02MAY13	02MAY13	15AUG12	0	139	-176	0	0.00	2,501.52		E			EM//ST =20 ;		
8200-E230	TF LOWER Install 2 new TF clamps	4	24MAY13	30MAY13	12SEP12	0	139	-176	0	0.00	6,670.72	TECHS M2	E			EM//ST =80 ;		
8200-E240	TF LOWER Install Vessel ties & Align	1	31MAY13	31MAY13	13SEP12	0	139	-176	0	0.00	833.84	TECHS M2	E			EM//ST =10 ;		

Activity ID	Activity Description	Work Days	Forecast Start	Forecast Finish	BASELINE FINISH	Free Float	Total Float	Early Finish Schedule Slip (Days)	% Comp	Earned value cost (BCWP)	Budgeted Cost	RESP	EVMS Rule	FY				
														FY11	FY12	FY13	FY14	FY15
Midplane Bay A																		
Installation																		
8200-0051A	electrical Mark & Relocate Fibers	4	17JUL13*	22JUL13	31OCT12	0	43	-176	0	0.00	8,002.24		E	EM//ST =240 ;				
8200-0052	TF Verify Datums & Remove turnbuckles	1	23JUL13	23JUL13	01NOV12	0	51	-176	0	0.00	1,667.68	TECHS M2	E	EM//ST =20 ;				
8200-0069	PF5 U&L Remove existing midplane columns	1	24JUL13	24JUL13	02NOV12	0	51	-176	0	0.00	1,667.68		E	EM//ST =20 ;				
IL																		
8200-0051B	TF LOWER Cut off Existing Clevis	1	30SEP13	30SEP13	21JAN13	0	51	-176	0	0.00	833.84		E	EM//ST =8 ;				
8200-0052G	PF 4&5 LOWER Install New interstitial Clamps	1	12SEP13	12SEP13	03JAN13	0	51	-176	0	0.00	2,501.52	TECHS M1	E	EM//ST =20 ;				
8200-0052H	PF 5 U&L Install New Columns DC 1568	2	13SEP13	16SEP13	07JAN13	0	51	-176	0	0.00	5,003.04	TECHS M1	E	EM//ST =40 ;				
8200-0052I	TF LOWER Remove/Grind Existing clevis bolts	1	10SEP13	10SEP13	21DEC12	0	51	-176	0	0.00	1,667.68	TECHS M1	E	EM//ST =8 ;				
8200-0055F	TF LOWER Measure New Ring Splice	1	09OCT13	09OCT13	30JAN13	0	51	-176	0	0.00	862.08		E	EM//ST =8 ;				
8200-0055G	TF LOWER Machine New Ring Splice	2	10OCT13	11OCT13	01FEB13	0	51	-176	0	0.00	1,724.16		E	EM//ST =40 ;				
8200-0055H	TF LOWER Weld New Ring Splice	1	14OCT13	14OCT13	04FEB13	0	51	-176	0	0.00	2,586.24		E	EM//ST =20 ;				
8200-0057A	PF5 LOWER Cut off Clevis Support	1	06SEP13	06SEP13	19DEC12	0	51	-176	0	0.00	1,667.68		E	EM//ST =8 ;				
8200-0057B	PF5 LOWER Weld Studs Support	1	09SEP13	09SEP13	20DEC12	0	51	-176	0	0.00	2,501.52		E	EM//ST =20 ;				
8200-0077	TF LOWER Install 2 new TF clamps	4	01OCT13	04OCT13	25JAN13	0	51	-176	0	0.00	6,896.64	TECHS M2	E	EM//ST =80 ;				
8200-0078	TF LOWER Install Vessel ties & Align	1	07OCT13	07OCT13	28JAN13	0	51	-176	0	0.00	862.08	TECHS M2	E	EM//ST =10 ;				
8200-0079	TF LOWER Install new ring weldment	1	08OCT13	08OCT13	29JAN13	0	51	-176	0	0.00	1,724.16	TECHS M2	E	EM//ST =20 ;				
8200-0080	TF LOWER Align and match drill new Ring Splice	1	15OCT13	15OCT13	05FEB13	0	51	-176	0	0.00	1,724.16	TECHS M2	E	EM//ST =20 ;				
8200-0081	TF LOWER Install and torque all bolts	1	16OCT13	16OCT13	06FEB13	0	51	-176	0	0.00	862.08	TECHS M2	E	EM//ST =4 ;				
8200-0081A	Metrology to Verify Coil Positions	3	17OCT13	21OCT13	11FEB13	0	51	-176	0	0.00	7,939.20	TECHS M2	E	EM//ST =24 ;EA//EM=24				
8200-0081B	Fiber & electrical Reinstallation	20	22OCT13	18NOV13	11MAR13	8	51	-176	0	0.00	72,242.80	TECHS M2	E	EM//ST =120 ;				
8200-0093	PF4&5 U&L Torque all bolts	1	27SEP13	27SEP13	18JAN13	0	51	-176	0	0.00	833.84	TECHS M1	E	EM//ST =10 ;				
8200-0094	PF 4&5 LOWER Replace Existing Bolts	1	17SEP13	17SEP13	08JAN13	0	51	-176	0	0.00	2,501.52	TECHS M1	E	EM//ST =20 ;				
8200-0095	PF5 U&L Replace Existing Column with New	2	18SEP13	19SEP13	10JAN13	0	51	-176	0	0.00	5,003.04	TECHS M1	E	EM//ST =40 ;				
8200-0095A	TF Weld New clevis	1	11SEP13	11SEP13	02JAN13	0	51	-176	0	0.00	2,501.52	TECHS W1	E	EM//ST =240 ;				
8200-0095C	PF5 U&L Shim Measur/Machine/Instal New Column	5	20SEP13	26SEP13	17JAN13	0	51	-176	0	0.00	8,338.40		E	EM//ST =100 ;				
IU																		
8200-0051C	TF UPPER Cut off Existing Clevis	1	12AUG13	12AUG13	21NOV12	0	51	-176	0	0.00	833.84		E	EM//ST =8 ;				
8200-0052A	TF UPPER Remove/Grind Existing clevis bolts	1	29JUL13	29JUL13	07NOV12	0	51	-176	0	0.00	1,667.68	TECHS M1	E	EM//ST =8 ;				
8200-0052B	TF UPPER weld New clevis	1	30JUL13	30JUL13	08NOV12	0	51	-176	0	0.00	2,501.52	TECHS M1	E	EM//ST =20 ;				
8200-0052C	TF UPPER Install 2 new TF clamp	4	13AUG13	16AUG13	29NOV12	0	51	-176	0	0.00	6,670.72	TECHS M1	E	EM//ST =180 ;				
8200-0052D	TF 4&5 UPPER Install New interstitial Clamps	2	31JUL13	01AUG13	12NOV12	0	51	-176	0	0.00	5,003.04	TECHS M1	E	EM//ST =40 ;				
8200-0053	TF UPPER Install Vessel Ties & Align	1	19AUG13	19AUG13	30NOV12	0	51	-176	0	0.00	1,667.68	TECHS M2	E	EM//ST =20 ;				
8200-0054	TF UPPER Install New Ring Weldment	1	20AUG13	20AUG13	03DEC12	0	51	-176	0	0.00	1,667.68	TECHS M2	E	EM//ST =20 ;				
8200-0055	TF UPPER Measure New Ring Splice	1	21AUG13	21AUG13	04DEC12	0	51	-176	0	0.00	833.84		E	EM//ST =8 ;				
8200-0055A	TF UPPER Machine New Ring Splice	2	22AUG13	23AUG13	06DEC12	0	51	-176	0	0.00	1,667.68		E	EM//ST =40 ;				
8200-0055B	TF UPPER Weld New Ring Splice	1	26AUG13	26AUG13	07DEC12	0	51	-176	0	0.00	2,501.52		E	EM//ST =20 ;				
8200-0056	TF UPPER Align and match drill new Ring Splice	1	27AUG13	27AUG13	10DEC12	0	51	-176	0	0.00	1,667.68		E	EM//ST =20 ;				
8200-0056A	TF UPPER Measur/Machine/Instal New Ring Weldment	5	28AUG13	04SEP13	17DEC12	0	51	-176	0	0.00	8,338.40		E	EM//ST =100 ;				
8200-0057	TF UPPER Install and torque all bolts	1	05SEP13	05SEP13	18DEC12	0	51	-176	0	0.00	833.84		E	EM//ST =8 ;				

