Meeting Notes

Meeting Notes	Item	Pesnon	Due Date	Status	Status Date	Status / Notes
▼ 0. New	item	Respon.	Due Date	Status	Status Date	Status / Notes
	 Priniski has laid out the TVPS duct from the NB duct and it indicates an interference with existing turnbuckle will Initial run of the NB duct modification indicates loads are a factor of 3-4 times higher than before. HAN has developed a model of the TF Turn with cooling The first concept of the NSTX TF Outer Leg has no insulating breaks. Do we need to insulate?? OH Coil designer is ready to proceed with concept. If there are any changes we 				Apr 29, 2009 Apr 29, 2009 Apr 29, 2009	Could possibly add gusset inside existing adjacent port to reinforce the area. Sri will rerun data with a gusset in the adjacent port. Dudek to discuss with Priniski Need to have Neumeyer verify the currents that HAN is using in the model Menard can calculate the impact once he gets the resistance of the structure
▼ 1. Project	Statement of Work for power systems PSCAD simulation tool outsourcing	Neumeyer		Workiing	Apr 29, 2009	
	 Chrzanowski to ramp up designers to meet the project resource requirements 	Chrzanowski	Ongoing	Working	Apr 29, 2009	Last electrical designer starts tomorrow, 4/30. New Engineer, Danny Mangra starts tomorrow.
▼ 2. Design Requirements	A more limited OH and PF operating envelope needs to be developed for the design basis assumption	Neumeyer	Apr 15, 2009	Working		Next step is to modify the PF1a, PF1b, PF1c details to find a compromise between J Chrz's space limitations and J Menard's equilibrium specifications. This exercise will account for the fact that the recent requirements which exceed the prior ones are all for cases where loh is not equal to zero, meaning that they do not have to be sustained for 5 seconds. Hopefully the available copper cross section is compatible with Jon's requirements when this is factored in. If not, Jon will have to revise his requirements because there is simply no more space available.
▼ 2. TE Dundlo	 A coil protection system needs to be incorporated into the project plans to ensure that the envelope is suitably constrained. 	Neumeyer	Plan by 5/1	Working	Apr 8, 2009	In progress. Not included in the current plans, but will be estimated into the CDR plan. RIS replacement? Initiated Neumeyer to come up with a plan Action:Neumeyer
▼ 3. TF Bundle	 JIM- Conductor drawing has been changed to make it easier to mfr. Shorten pointed section to simplify extrusion. Will be sent out for quotes. OH Coil Cooling/Conductor needs to be optimized 	Chrzanowski	May 5, 2009 May 15, 2009			Drawings completed. Can cooling time be reduced from 20 minutes to 15 minutes
	Disruption loads have not yet been factored in. The application of a dynamic load factor less than 1.0 seems appropriate due to the impulse nature of the disruption loading.	Hatcher	-	Working		or 10 minutes? (Brooks) Rerunning with new data, about half way through runs. Look pretty good. Then need to benchmark the model against existing configuration.
	Titus to provide input data (R, z) along flex joints to Ron Hatcher for Opera runs	Chrzanowski	May 1, 2009		Apr 23, 2009	Jim to get data from Bruce Paul.
▼ 4. TF Bundle Joint Connection	Pete working on a flexible version of the connection and	Titus		Working	Apr 29, 2009	First iteration of analysis submitted in email on 4/20/09.
	 Develop concept #4 including fastener details and design of outer loop with adequate cross section so that it can be 	Heitzenroeder		working	Apr 23, 2009	Need to check HAN's model to see if the torque becomes an issue in the bundle with a slip plane in the insulation at the high stress region. Pete to work out a plan for the global and detailed models and how they relate to each other. Assignments for the various pieces.
	 analyzed using ANSYS Archetype (bolted joint consultant) will be contacted to review joint design 	Hetizenroeder	May 15, 2009			Need to complete joint detail
- 5 11 1 11 0 O 1 TE 1	Document OOP and IP loading	Woolley	Feb 18, 2009	Working		
▼ 5. Umbrella & Outer TF Leg	Han working on one turn model	Zhang			Apr 15, 2009	Should have some results in a couple weeks. Will add
	 Need to develop method to seal existing leaks in Outer TF Leg cooling passages Use borescope to view the inside of the leak in the TF 	Chrzanowski	TBD			cooling analysis of the outer leg. Tom Meighan working with Ace Duraflow. Ace Duraflo estimate is approx. \$75k to develop epoxy and leak repair. Would have vendor develop epoxy and demonstrate method first as separate procurement. Would be desirable to perform the leak repair this fall to eliminate this risk. Work is being assigned to T. Meighan to follow up with. Plan on doing this during an outage.
	 Outer leg cooling passage (during the outage). Han presented the latest outer TF leg support analysis. Looks like cross bracing is only needed in four locations. 	Zhang	Mar 25, 2009	Working		(This analysis still needs to be checked) The latest analysis shows that with some simple "ring" reinforcement at the TB level and diagonal bracing at four bays we reduce the outer TF connection reactions to manageable levels. Han, just need loads in ring and cross brace members. Dudek provided cross section information of stainless steel members for next step analysis
▼ 6. VV Structure	New NBI duct: Winkleman needs to get model to CSU	Priniski			Apr 15, 2009	Working
	 analysts (Sri) to incorporate VV modifications into the plan HM Has all of the structure modeled and ran a dynamic analysis with the old pulse data. Initial results indicate a damping of the forces. Enhance the VV midplane strength by welding a band of material around the inner surface of the midplane, where interferences are relatively minor. 	Heitzenroeder	Ongoing			Working with Han on the one turn model. Making good progress on the analysis list. A 2 msec disruption yields factor of less than 0.5, a 5 msec disruption is about 1.0. Need to look at the strength of the vv with ports (Global Model) Need to rerun with 360 degree model to refine the analysis.
▼ 8. Completed						
	Martinez and Turek is interested in TF Bundle conductor fabrication (E-beam welding and Machining) Pricing of the TF Bundle conductors EWI interested in doing a friction stir weld for the TF bundle. Have 3 FSW machines. Would be able to perform tests on the weld. Plan on sending out sample drawing with SOW to review legal boilerplate. Get TF joint #4 ANSYS analysis underway Need analysis of current diffusion, temperature rise on bundle (Titus)	TBD Chrzanowski Hetizenroeder Heitzenroeder Titus	3/15/09 12:00 A TBD (waiting for BOA)	Complete	Apr 23, 2009 Apr 6, 2009	Cancelled contract see new path forward above RFQ is out to EWI. Titus memo 4/7. Issued memo for in plane loads concludes heating, and stresses are not of concern. Needs to be checked.