

Stephen Langish

From: Timothy Stevenson
Sent: Thursday, August 22, 2013 5:53 PM
To: Mike Williams
Cc: Ronald Strykowski; Alfred von Halle; Lawrence Dudek; Erik Perry; Mark Cropper; John Edwards; Thomas Egebo; Masayuki Ono; Kelsey Tresemer; Edmond McBride; Neway Atnafu; William Blanchard; S. Ramakrishnan; Guy Rossi; Kristopher Gilton; Edward Bush; John Winkelman; Stephen Langish; Victor Garzotto; Michael Yavor
Subject: NBI Upgrade Weekly Status 8/23/13

Mike

NBI Upgrade: Welding and leakchecking of LHe line in the NTC continues. The Nitrogen system is almost complete with one weld remaining. The DI water system subcontract continues with pipe prep and fitting, welding, and installations in the Pump Room and the MER. The piping installation in the Pump Room is complete. The Ion Source and Ion Dump DI H₂O Pump procurement process continues. Vacuum system installation detailed drawings are in progress. The power system cable and tray procurement process is in progress. The cable tray support structure order is expected early next month. Evaluation and revision of forecast dates for NBI controls took place this week. The JK VV reinforcements and SFLIP piece installation on the VV continues. Management participated in the monthly IPT meeting.

Regards,

Tim

Timothy N. Stevenson, PMP

Head of Office of Project Management
NSTXU NBI Upgrade Project Manager
Head of Experimental Heating Systems & Neutral Beam Operations

LSB 316 C Site
Princeton Plasma Physics Laboratory
Princeton University
P.O. Box 451
Princeton, NJ 08543
Office [\(609\) 243-2657](tel:6092432657)
FAX [\(609\) 243-3248](tel:6092433248)
email: tstevenson@pppl.gov

You can visit the home page of the DOE Princeton Plasma Physics Laboratory at <http://www.pppl.gov>