

Stephen Langish

From: Timothy Stevenson
Sent: Friday, July 25, 2014 7:25 AM
To: Michael Williams
Cc: Ronald Strykowski; Alfred von Halle; Lawrence Dudek; Erik Perry; Mark Cropper; John Edwards; Thomas Egebo; Masayuki Ono; Kelsey Tresemer; Edmond McBride; Neway Atnafu; William Blanchard; S. Ramakrishnan; Guy Rossi; Kristopher Gilton; Edward Bush; John Winkelman; Stephen Langish; Victor Garzotto; Michael Yavor; Stephen DePasquale
Subject: NBI Upgrade Weekly Status 7/25/14

Mike

NBI Upgrade: TVPS Fore line and Exhaust line installation continues. TVPS turbopump table installation is in progress with both units located. The Armor manifold installation continues and nears completion. NB Controls fabrication and installation cabling work on rack connections, cable runs, and BL wiring continued in NTC and gallery. Telemetry fiber optics end to end testing continues in NTC.; some rework of f/o terminations was performed. Sufficient fiber optics were polished and tested such that power testing could start. PTP-NB-212 Arc and Filament power testing on BL2 C was completed. Setup for BL2 A Arc and Filament power testing has started. Additional NB installation procedures are in development and review. The NBI Cryogenics Operator training course was held this week.

Regards,

Tim
Timothy N. Stevenson, PMP
Head of Office of Project Management
NSTXU NBI Upgrade Project Manager
Head of Experimental Heating Systems & Neutral Beam Operations
LSB 316 C Site
Princeton Plasma Physics Laboratory
Princeton University
P.O. Box 451
Princeton, NJ 08543
Office [\(609\) 243-2657](tel:(609)243-2657)
FAX [\(609\) 243-3248](tel:(609)243-3248)
email: tstevenson@pppl.gov

You can visit the home page of the DOE Princeton Plasma Physics Laboratory at <http://www.pppl.gov>