

Stephen Langish

From: Timothy Stevenson
Sent: Friday, June 07, 2013 10:02 AM
To: Mike Williams
Cc: Ronald Strykowski; Alfred von Halle; Lawrence Dudek; Erik Perry; Mark Cropper; John Edwards; Thomas Egebo; Masayuki Ono; Kelsey Tresemer; Edmond McBride; Neway Atnafu; William Blanchard; S. Ramakrishnan; Guy Rossi; Kristopher Gilton; Edward Bush; John Winkelman; Stephen Langish; Victor Garzotto; Michael Yavor
Subject: NBI Upgrade Weekly Status 6/07/13

Mike

NBI Upgrade: Installation of the magnetic shielding on the BL OMA boxes continues. Fabrication and leakchecking of LHe cryo line continues in the NB shop. LHe cryogenics line installation, welding, and leakchecking on the TFTR Test Cell East wall continues. Fabrication continues on the NB/TVPS duct components in the Tech Shop. The DI water system subcontract continues with demolition work and lifts to move piping, equipment, and supplies down to the Pump Room level. Pipe welding has started. NBI Armor fit-up and support installation in the VV continues and VV support welding is complete. JK VV reinforcements are on order. SFLIP design and analysis has been completed in preparation for an FDR and materials are on order. The monthly job status meeting was held with active jobs reporting.

Regards,

Tim

Timothy N. Stevenson, PMP

Head of Office of Project Management
NSTXU NBI Upgrade Project Manager
Head of Experimental Heating Systems & Neutral Beam Operations

LSB 316 C Site
Princeton Plasma Physics Laboratory
Princeton University
P.O. Box 451
Princeton, NJ 08543
Office (609) 243-2657
FAX (609) 243-3248
email: tstevenson@pppl.gov
Skypager # : 2047351

You can visit the home page of the DOE Princeton Plasma Physics Laboratory at <http://www.pppl.gov>