

Stephen Langish

From: Timothy Stevenson
Sent: Friday, March 28, 2014 9:11 AM
To: Michael Williams
Cc: Ronald Strykowski; Alfred von Halle; Lawrence Dudek; Erik Perry; Mark Cropper; John Edwards; Thomas Egebo; Masayuki Ono; Kelsey Tresemer; Edmond McBride; Neway Atnafu; William Blanchard; S. Ramakrishnan; Guy Rossi; Kristopher Gilton; Edward Bush; John Winkelman; Stephen Langish; Victor Garzotto; Michael Yavor; Stephen DePasquale
Subject: NBI Upgrade Weekly Status 3/28/14

Mike

NBI Upgrade: Armor spool sections for small ports were welded onto the VV Bay H port cover and the armor water lines were brought out and welded and checked also. BL2 Optical Multichannel Analyzer (OMA) box leak checking has started. HVE water line installation continued in NTC. Pipe connections to the DI water pumps continued in the Pump Room. Transmission line relocation preparations are planned to start next week. Mod/Reg controls work and preparation continues. NBPS water skid maintenance is planned next week. VV RWM coil evaluation and fabrication continues for the Bay JK area. The NBI/TVPS duct rework is in progress to re-align the clocking of the bolt holes on the circular flange. The NBI duct was fit up and aligned, tacked at the bellows seam, and removed to the NB shop for seal welds and leakchecking. Re-installation is scheduled next week. TVPS flange rework is in progress also; new flanges have been ordered with delivery expected in about two weeks. NB Controls work on interconnecting wiring on racks in the gallery continued.

Regards,

Tim

Timothy N. Stevenson, PMP

Head of Office of Project Management
NSTXU NBI Upgrade Project Manager
Head of Experimental Heating Systems & Neutral Beam Operations

LSB 316 C Site
Princeton Plasma Physics Laboratory
Princeton University
P.O. Box 451
Princeton, NJ 08543
Office [\(609\) 243-2657](tel:6092432657)
FAX [\(609\) 243-3248](tel:6092433248)
email: tstevenson@pppl.gov

You can visit the home page of the DOE Princeton Plasma Physics Laboratory at <http://www.pppl.gov>