Iail Calendar Documents Sites Groups Contacts More »	
OPPPL	
Mail	More
COMPOSE	BusinessWeek.com Top News - Inside the Chinese Boom in Corporate Espionage - 22 hours ago
Inbox (8)	NBI Upgrade Weekly Status 3/16/12
Starred	
Important	Timothy N. Stevenson tstevens@pppl.gov 8:51 AM (6 hours ago)
Sent Mail	to Mike, Ronald, Alfred, Erik, Mark, John, Thomas, Masayuki, Mike, Martin, Kelsey, Neway, William, Ramakrishna
Drafts	Mike
ASME/ARPA-E	NBI Upgrade: Work continued on armor, relocation, refurbishment, services, controls, and duct activities. Source parts have been received and inspected so the Source job is complete and will be closed. Evaluation of penetrations for NBPS power cabling, cryogenics lines, and BL water services continues.
ASME/ASME Standard	
ASME/ASMENews	NBI Armor: The Armor IP for support mount positioning and installation started. In vessel metrology is in progress.
ASME/Capital News	NBI Relocation: Removal of the conduit at the TTC SE large tritium door began this week. The lintel removal is planned. Welding for the box plates is complete.
ASME/E4C	NBI Refurbishment: The BL Lid cryogenics pipe weld repair is in progress. The calorimeter modification is scheduled for next
ASME/Thoughts	week. The ion dump braze order has been placed and the ion dump full energy plate and manifold is being prepared.
Follow up	NBI Services: Fabrication of Nitrogen cryogenics line continues in NBPC with steady progress.
ITER/ITER_News	NBI Controls: Mod/Reg chassis preparation continues. Some changes made to accomodate easier tray installations at the gallery racks was completed. An additional estimate for a task for thermocouple scanner monitoring was completed. Work continued on
Misc	mapping out central I&C tasks.
Priority	NBI Duct and TVPS: The central spool piece design and drawings are completed and will be released to the Tech Shop for fabrication shortly. A visit to the vendor for the Bay JK cap is planned for next week.
	rabilitation shorty. A visit to the venuor for the bay on cap is planned for heat week.

Pogordo