

Stephen Langish

From: Timothy Stevenson
Sent: Thursday, May 08, 2014 6:27 PM
To: Michael Williams
Cc: Ronald Strykowski; Alfred von Halle; Lawrence Dudek; Erik Perry; Mark Cropper; John Edwards; Thomas Egebo; Masayuki Ono; Kelsey Tresemer; Edmond McBride; Neway Atnafu; William Blanchard; S. Ramakrishnan; Guy Rossi; Kristopher Gilton; Edward Bush; John Winkelman; Stephen Langish; Victor Garzotto; Michael Yavor; Stephen DePasquale
Subject: NBI Upgrade Weekly Status 5/09/14

Mike

NBI Upgrade: BL2 OMA lid hardware and lines were installed on the source platform. VV RWM coil fabrication continues for the Bay JK area. Vacuum system roughing line fabrication and installation continues in the NTC. SF6 line fabrication and installation in the NTC has started. Water pump support pads were grouted. The TVPS turbo pump tables installation started with trial fit-ups. Reactivation and cleaning of NBPS Surge Rooms was started. Mod/Reg controls work and preparation continues. NB Controls work on rack cable and wiring continued in NTC and gallery. Additional NB installation procedures are in development and review. Management attended the monthly EVMS status meeting this week.

Regards,

Tim

Timothy N. Stevenson, PMP

Head of Office of Project Management
NSTXU NBI Upgrade Project Manager
Head of Experimental Heating Systems & Neutral Beam Operations

LSB 316 C Site
Princeton Plasma Physics Laboratory
Princeton University
P.O. Box 451
Princeton, NJ 08543
Office [\(609\) 243-2657](tel:(609)243-2657)
FAX [\(609\) 243-3248](tel:(609)243-3248)
email: tstevenson@pppl.gov

You can visit the home page of the DOE Princeton Plasma Physics Laboratory at <http://www.pppl.gov>