

Stephen Langish

From: Timothy Stevenson
Sent: Thursday, May 15, 2014 5:26 PM
To: Michael Williams
Cc: Ronald Strykowski; Alfred von Halle; Lawrence Dudek; Erik Perry; Mark Cropper; John Edwards; Thomas Egebo; Masayuki Ono; Kelsey Tresemer; Edmond McBride; Neway Atnafu; William Blanchard; S. Ramakrishnan; Guy Rossi; Kristopher Gilton; Edward Bush; John Winkelman; Stephen Langish; Victor Garzotto; Michael Yavor; Stephen DePasquale
Subject: NBI Upgrade Weekly Status 5/16/14

Mike

NBI Upgrade: High Voltage transmission line installation continued in NTC; BL2A installation was completed. BL2B relocation was completed; installation is in progress. Transmission line support installation continues. VV RWM coil fabrication continues for the Bay JK area. Vacuum system roughing line fabrication and installation continues in the NTC. SF6 line fabrication and installation in the NTC was on hold this week. NB Armor thermocouple scanning system installation into the rack is in progress. Mod/Reg controls work and preparation continues. NB Controls work on rack, cable, and wiring continued in NTC and gallery. Telemetry fiber optics splicing has been completed in TCB and termination prep and polishing is in progress in NTC. Additional NB installation procedures are in development and review. Management attended the monthly IPT and EVM status meetings.

Regards,

Tim

Timothy N. Stevenson, PMP

Head of Office of Project Management
NSTXU NBI Upgrade Project Manager
Head of Experimental Heating Systems & Neutral Beam Operations

LSB 316 C Site
Princeton Plasma Physics Laboratory
Princeton University
P.O. Box 451
Princeton, NJ 08543
Office [\(609\) 243-2657](tel:(609)243-2657)
FAX [\(609\) 243-3248](tel:(609)243-3248)
email: tstevenson@pppl.gov

You can visit the home page of the DOE Princeton Plasma Physics Laboratory at <http://www.pppl.gov>