

Mail Calendar Documents Sites Groups Contacts More »



Search input fields

Mail

Mail navigation buttons and 'More' link

COMPOSE

NYT Global Home - [The Long Run: Santorum Rose Quickly From Reformer to Insider](#) - 8 hours ago

Inbox (1)

Starred

Important

Sent Mail

Drafts

ASME/ARPA-E

ASME/ASME Standards

ASME/ASMENews

Chat

Search people...

Robert Simmons

Set status here

Call phone

Christopher Minervini

James Chrzanowski

Judith Malsbury

Kalish\_Mike

...

NBI Upgrade Weekly Status 1/20/12

Inbox x



Timothy N. Stevenson

7:45 PM (

to Mike, Ronald, Alfred, Erik, Mark, John, Thomas, Masayuki, Mike, Martin, Kelsey, Neway, William, Ramakrishnan, Guy, Kristopher, Brian, Mike,

NBI Upgrade: Opportunities to accelerate schedule continue to be evaluated. Management participated in the IPT meeting this week.

NBI Armor: The IP for removal of the existing armor is being developed. A plan to accelerate fabrication of armor support fabrication is

NBI Relocation: Evaluation of doorway lintel removals continued. The use of a mobile crane for these lifts is being developed. Evaluation move using air castors has shown this method to be feasible and preferable.

NBI Controls: Progress continues on finalizing controls drawings. A new EAC was prepared and forwarded to the Project Office. Electro disconnect switch control boxes. Work continues on Mod/Reg controls chassis updates.

NBI Refurbishment: The ion dump brazing specification is in approvals. Work continues on BL calorimeter, duct flanges, and TVPS part leakchecking is complete. The calorimeter bridge and strut machining are on schedule in the Tech Shop. Installation of cryo insulation w cryopanel continues in the TTC. HP support continues to keep pace with the project.

NBI Duct and TVPS: Procedures for installation of VV reinforcement supports and for removal of the Bay K and J nozzles are in develop port extension requisition and package has been approved. Evaluation of the circular bellows continues for a make versus buy decision. Interface Valves was approved.

Regards,

Tim

Timothy N. Stevenson

NBI Project Manager