



Activity ID	Activity Description	Work Days	Forecast Start	Forecast Finish	Total Float	% Comp	OG1	FY12															
								O			NOV			DEC			JAN						
								24	31	7	14	21	28	5	12	19	26	2	9	16	23	30	
<b>Procurement</b>																							
1203-0042	Prep Req & Procurement Package:inonel Bolts	5	15NOV11	21NOV11	190	0	4																
1203-0043	Submit Req to Procurement	1	21NOV11	21NOV11	190	0	4																
1203-0044	Procurement Processing	22	21NOV11	22DEC11	190	0	4																
1203-0045	Submit for Vendor Quotes	1	23DEC11	23DEC11	190	0	4																
1203-0046	Eval Quotes	43	23DEC11	29FEB12	190	0	4																
<b>Job: 1204 - PF4/5 Leads &amp; Radial Supports-SMITH</b>																							
<b>Final Design</b>																							
1204-0032	Analysis & Validation of Design Complete	281	04OCT10A	15NOV11	186	97	B																
1204-0033	Update CAD Models per Validation	189	21FEB11A	15NOV11	186	97	4																
1204-0034	Revise Fabrication & Assembly Drawings per Valid	189	21FEB11A	15NOV11	186	97	4																
1204-0035	Review, Check Drawings	1	16NOV11	16NOV11	186	0	B																
<b>Job: 1205 - Umbrella-SMITH</b>																							
<b>Final Design</b>																							
1205-0028	Det Dsgn Eng, CAD/Analysis Iterations(15mod)	314	17AUG10A	15NOV11	6	98	4																
1205-0028C	Det Dsgn Eng, CAD/Analysis-AI Blocks	314	17AUG10A	15NOV11	6	97	4																
1205-0028D	Det Dsgn Eng, CAD/Analysis-Overall Lower Umbrell	314	17AUG10A	15NOV11	6	97	4																
1205-0029	Final design Analysis (LOWER)	315	16AUG10A	15NOV11	6	96	B																
1205-0029B	Final design Analysis - Legs	314	17AUG10A	15NOV11	6	95	4																
1205-0029C	Final design Analysis - AI Blocks	314	17AUG10A	15NOV11	6	95	4																
1205-0029D	Final design Analysis - Overall Lower Umbrell	314	17AUG10A	15NOV11	6	95	4																
1205-0032	Validation of Design Complete	169	21MAR11A	15NOV11	181	97	4																
1205-0034	Rev Fabrication & Assembly Dwgs per Valid(LOWER)	189	21FEB11A	15NOV11	181	95	B																
1205-0035	Review, Check Drawings (LOWER)	23	24OCT11A	23NOV11	181	20	B																
1205-0086	Final Dsgn Eng Iterations, DetailCAD (15mod)	314	17AUG10A	15NOV11	6	98	4																
1205-0087	Final Design Analysis (UPPER)	314	17AUG10A	15NOV11	6	96	B																
1205-0090	Validation of Design Complete (UPPER)	189	21FEB11A	15NOV11	185	97	B																
1205-0092	Rev Fabrication & Assembly Dwgs per Valid(UPPER)	189	21FEB11A	15NOV11	185	95	B																
1205-0093	Review, Check Drawings (UPPER)	23	24OCT11A	23NOV11	185	20	B																
<b>Procurement</b>																							
1205-0042	Prep Req & Procurement Package	10	28NOV11	09DEC11	181	0	4																
1205-0043	Submit Req to Procurement	1	09DEC11	09DEC11	181	0	4																
1205-0044	Procurement Processing	22	09DEC11	17JAN12	181	0	4																
1205-0101	Submit Req to Procurement	1	09DEC11	09DEC11	185	0	4																
1205-0102	Procurement Processing	22	09DEC11	17JAN12	185	0	4																
<b>Job: 1206 - Pedestal -SMITH</b>																							
<b>Final Design</b>																							
1206-0035	Review, Check, Drawings	42	16SEP11A	14NOV11	237	20	B																
<b>Job: 1207 - Vessel Legs -SMITH</b>																							
<b>Final Design</b>																							
1207-0032	Analysis & Validation of Design Complete	285	04OCT10A	21NOV11	6	99	4																
1207-0033	Update CAD Models per Validation	193	21FEB11A	21NOV11	6	99	4																
1207-0034	Rev Fab & Assembly Drwngs per Valid	193	21FEB11A	21NOV11	6	98	4																
1207-0035	Review, Check Drawings	63	25OCT11A	31JAN12	130	10	B																
<b>Job: 1208 - PF4&amp;5 Verticle Support-SMITH</b>																							
<b>Final Design</b>																							
1208-0035	Review, Check Drawings	44	24OCT11A	03JAN12	195	5	B																
<b>Job: 1304 - Inner TF Bundle (Ds/Fab)-CHRZANOWSKI</b>																							
<b>Procurement</b>																							
1304-09491	Fixtures & Tooling -Designed & ordered	1	01NOV11*	01NOV11	76	0	4																
1304-09492	Fixtures & Tooling -Complete	1	28NOV11*	28NOV11	60	0	4																
<b>Job: 1305 - OHMIC Heating Coil (OH)-CHRZANOWSKI</b>																							
<b>Final Design</b>																							
1305-1550	Design Mold for OH-TF Castable Material (10)	40*	01NOV11*	05JAN12	112	0	4																





