

**Meeting Notes**

	Status Date	Item	Status / Notes	Date Assigned	Due Date	Status	Date Closed	1
▼ Dudek								
	Jul 29, 2009	<ul style="list-style-type: none"> <li>REMINDER: USE MEMO NUMBERS AND CALCULATION NUMBERS</li> </ul>						
▼ Myatt								
	Jul 22, 2009	<ul style="list-style-type: none"> <li>Prepare 2D analysis with details of turns of the inner PF coils</li> </ul>						
▼ Ali Z								
	Aug 5, 2009	<ul style="list-style-type: none"> <li>Is now starting on the Axisymmetric Model.</li> </ul>	Loads added in from the PF1A coil increases the stresses to a point that needs to be addressed. Mitigation may include reinforcement in the gap between coils while maintaining a sliding joint. May be tricky.					4. TF Bundle and J
▼ Chrzanowski								
	Jul 29, 2009	<ul style="list-style-type: none"> <li>Meighan completed the Keystone tests of the OH conductor and verified the extruded shape within 0.001"</li> </ul>						1. Project
	Jul 22, 2009	<ul style="list-style-type: none"> <li>Need to develop method and costs to replace leaking Outer TF Leg</li> </ul>	Jim issued a proposal to fix the outer TF water leaks	-				5. Umbrella & Oute
	Jun 24, 2009	<ul style="list-style-type: none"> <li>Use borescope to view the inside of the leak in the TF Outer leg cooling passage (during the outage).</li> </ul>	Plan on doing this during an outage. Erik is planning on doing it early in the outage	Oct 1, 2009	TBD			5. Umbrella & Oute
▼ Denault								
	Jul 1, 2009	<ul style="list-style-type: none"> <li>Martin to look at where the pump is in it's performance curve and whether it can be modified for 600 psig head</li> </ul>	Martin has started to look at this and will be developing a concept for the August Review	Jun 24, 2009				3. Analysis
▼ Han								
	Aug 5, 2009	<ul style="list-style-type: none"> <li>Latest runs of the OTF coil supports (without diamond bracing)indicate coil deflections increase from 4mm to 7.8mm. VV attachment loads are a manageable 10 kips.</li> </ul>						
	Jul 1, 2009	<ul style="list-style-type: none"> <li>Working on EM diffusion model and OTF Structure</li> </ul>	Running model still need to add more detail to determine solution					
▼ Mangra								
	Jul 22, 2009	<ul style="list-style-type: none"> <li>PF Coils are aligned by the bakeout. Expansion of the tank expands to fill the coils. It the thermal strain due to the bakeout enough to overstress the coils.</li> </ul>						
	Aug 5, 2009	<ul style="list-style-type: none"> <li>Danny is starting to look at the PF coil support structure and determine what capacity is available. Can we support the coils as groups to minimize forces on vessel?</li> </ul>	PF 5 alone creates forces between upper and lower ~ 400k pounds. If the forces for PF 5 are too high for the VV to bear we would change the operating scenarios to accommodate.					
▼ Menard								
	Apr 29, 2009	<ul style="list-style-type: none"> <li>The first concept of the NSTX TF Outer Leg support system has no insulating breaks. Do we need to insulate??</li> </ul>	Menard can calculate the impact once he gets the resistance of the structure					5. Umbrella & Oute
▼ Neumeyer								
	Jul 29, 2009	<ul style="list-style-type: none"> <li>Completed the latest design point spreadsheet and posted it on the project website for the project team to use.</li> </ul>						
	Jul 15, 2009	<ul style="list-style-type: none"> <li>To talk to Menard about updating equilibria with realistic coil currents to be used by analysts to calculate a "realistic" set of coil loads</li> </ul>						
▼ Perry								
	Jun 24, 2009	<ul style="list-style-type: none"> <li>Han now has the latest set of currents, displacements of the outer TF Legs are on the order of 16-17mm. Is that a concern for the machine access? What is allowable?</li> </ul>	E. Perry believes the 16-17mm deflections can be accommodated. Need Jim C. to confirm.	Jun 10, 2009				0. New
▼ Raki								
	Jun 24, 2009	<ul style="list-style-type: none"> <li>Statement of Work for power systems PSCAD simulation tool outsourcing</li> </ul>	This work is about 50% complete			Working		1. Project
▼ Sichta								
	Jul 1, 2009	<ul style="list-style-type: none"> <li>Has started to layout the cost and schedule for the I&amp;C upgrade associated with the CSU.</li> </ul>	First cut at the cost and schedule estimate					
▼ Sri								
	Aug 5, 2009	<ul style="list-style-type: none"> <li>Disruption Analysis of Vessel and Internals using 3d 360° model of VV.</li> </ul>	The passive plates have been added to the model and it is now running showing currents as expected. The next step will be to do a stress run.					0. New
	Jun 10, 2009	<ul style="list-style-type: none"> <li>SRI ran the OH Hoop stress model. Stresses are high at more than 160 Mpa.</li> </ul>	May extract a few more things from the model but this work will be complete with writeup. New Run indicates stresses that are acceptable with the insulation between the OH and TF bundle.					3. Analysis
▼ Titus								
	Apr 8, 2009	<ul style="list-style-type: none"> <li>ANSYS runs of the bakeout condition shows how the radius rods support the coils in the OOP direction but are free to let the vessel grow during bakeout.</li> </ul>						
		<ul style="list-style-type: none"> <li>Document OOP and IP loading</li> </ul>						3. Analysis
▼ Willard								
	Aug 5, 2009	<ul style="list-style-type: none"> <li>The latest analysis of the flex joint connection indicate the contact pressure is light, but there is space for additional fasteners.</li> </ul>		Jun 10, 2009				3. Analysis
▼ Woolley								
	Jun 10, 2009	<ul style="list-style-type: none"> <li>A coil protection system needs to be incorporated into the project plans to ensure that the envelope is suitably constrained.</li> </ul>	Reassigned to Woolley	Jun 10, 2009	Jun 30, 2009	Working		2. Design Requirem